

**CITY OF LAS VEGAS
DIVISION OF FIRE SERVICES**

[illegible]

8:50

FOR INSPECTIONS CALL: 799-2071 FOR FURTHER INFORMATION CALL: 383-2888

**CITY OF LAS VEGAS
DIVISION OF FIRE SERVICES**

JOB ADDRESS 2020 Bolding Ste 20 #201		PERMIT NO. 91769												
LOT NO.	MAP NO. 3-300P	INSPECTOR Mike @ Statewide Auto Fire Elec												
PROJECT NAME		DATE 1-2-91												
INSPECTOR'S SIGNATURE <i>Jim Hinkle</i>		PHONE 792-1537												
		INSPECTION DATE 1-3-91												
Pre-final electrical 1330 hrs - AM														
Fire Alarm Test:														
	#	Test												
Smoke Detectors:	(9)	4												
		ALARMS												
		O.K.												
Audibles (mini-horns)	(5)	5												
		O.K. - Audibles												
mini-horn - strobe	(1)	1												
		O.K. - Audibles												
Approved: Sign # 201														
NOTE: Smoke Detectors Are Not Shown on the Approval Plans.. They are Required per Building Department because the 5 story Building Does Not have A Rated Corridor - As Built Plans Are to reflect Addition of Devices and so will the Addition of Suites in the Building As they are Completed -														
<table border="0" style="width:100%;"> <tr> <td>☐ PARTIAL APPROVAL</td> <td>☐ REJECTED-REINSPECTION REQUIRED</td> <td>☐ FINAL APPROVAL</td> </tr> <tr> <td>☐ TEMPORARY APPROVAL</td> <td></td> <td>☐ STOP ORDER</td> </tr> </table>			☐ PARTIAL APPROVAL	☐ REJECTED-REINSPECTION REQUIRED	☐ FINAL APPROVAL	☐ TEMPORARY APPROVAL		☐ STOP ORDER						
☐ PARTIAL APPROVAL	☐ REJECTED-REINSPECTION REQUIRED	☐ FINAL APPROVAL												
☐ TEMPORARY APPROVAL		☐ STOP ORDER												
<table border="0" style="width:100%;"> <tr> <td>☐ X-1 UNDER/ABOVEGROUND TANK</td> <td>☒ X-5 FIRE ALARM SYSTEM</td> <td>☐ X-8 EXTINGUISHING SYSTEM</td> </tr> <tr> <td>☐ X-2 HOOD SYSTEM</td> <td>☐ X-6 OTHER</td> <td>☐ X-9 MEDICAL GAS</td> </tr> <tr> <td>☐ X-3 UNDERGROUND FINAL/FLOW</td> <td>☐ X-7 FINAL FIRE</td> <td>☐ X-10 LPG</td> </tr> <tr> <td>☐ X-4 SPRINKLER SYSTEM/OVERHEAD HYDRO</td> <td></td> <td>☐ X-11 SUPERVISION/MONITORING</td> </tr> </table>			☐ X-1 UNDER/ABOVEGROUND TANK	☒ X-5 FIRE ALARM SYSTEM	☐ X-8 EXTINGUISHING SYSTEM	☐ X-2 HOOD SYSTEM	☐ X-6 OTHER	☐ X-9 MEDICAL GAS	☐ X-3 UNDERGROUND FINAL/FLOW	☐ X-7 FINAL FIRE	☐ X-10 LPG	☐ X-4 SPRINKLER SYSTEM/OVERHEAD HYDRO		☐ X-11 SUPERVISION/MONITORING
☐ X-1 UNDER/ABOVEGROUND TANK	☒ X-5 FIRE ALARM SYSTEM	☐ X-8 EXTINGUISHING SYSTEM												
☐ X-2 HOOD SYSTEM	☐ X-6 OTHER	☐ X-9 MEDICAL GAS												
☐ X-3 UNDERGROUND FINAL/FLOW	☐ X-7 FINAL FIRE	☐ X-10 LPG												
☐ X-4 SPRINKLER SYSTEM/OVERHEAD HYDRO		☐ X-11 SUPERVISION/MONITORING												
FOR INSPECTIONS CALL: 799-2071 FOR FURTHER INFORMATION CALL: 383-2888														

Certificate of Occupancy

City of Las Vegas, Nevada
Department of Building & Safety

This Certificate issued pursuant to the requirements of the Uniform Building Code certifying that at the time of issuance this structure was in compliance with the various ordinances of the City regulating building construction or use. For the following:

Building Permit No. 90-089067
Building Address 2020 GOLDRING AVE Suite No. #201
Type of Construction INTERIOR REMODEL Occupancy Classification B-2 Area: _____ S.F.
Building Owner's Name: TONOPAH HEALTH SERVICES
Owner's Address: _____
Tenant's Name: DR. CORRIGAN
Description of Use: DR.'S OFFICE
Prepared By: D. INGRAM Date: 4/11/91

By: Paul K. Wilkins

John E. Tucker
Building Official

POST IN CONSPICUOUS PLACE



DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS, NEVADA

FOR INSPECTION CALL 799-2071

90-089067

Approved Plans Must Be On Job Site During Construction

STREET NO. 2020 Goldring Ave

MAP NO. L-276

DESCR. OF WORK Comm. Interior Rndl.

CONTRACTOR Sierra West Const.

OWNER _____

DATE ISSUED: 11-14-90

C/O 1-3-91

INSPECT	DESCRIPTION	APPROVED	DATE
☐ B-1	FOOTING, LAYOUT, REBAR, ZONING		
☐ B-2	STEM WALL—FORMS & REBAR		
☐ B-3	PRE-SLAB		
☐ P-4	UNDERSLAB PLUMBING		
☐ E-1	UNDERGROUND ELECTRICAL		

Pour No Concrete Until Above is Approved

☐ B-4	ROOF SHEATHING		
☐ B-5	FRAMING BLDG. INSP. 55 CLV		<u>11-27-90</u>
☐ B-6	INSULATION BLDG. INSP. 55 CLV		<u>11-27-90</u>
☐ P-5	TOP OUT-WATER, GAS, WASTE 1 CLV		<u>12/26/90</u>
☐ M-1	ROUGH VENT 1 CLV		<u>12/13/90</u>
☒ E-2	ROUGH ELECTRICAL ELEC. INSP. 75 CLV		<u>11-19-90</u>
☐ E-3	LOW VOLTAGE ELECTRICAL		

Do Not Sheetrock Until Above is Approved

☐ B-7	DRYWALL NAILING BLDG. INSP. 55 CLV		<u>12-3-90</u>
☐ B-8	EXTERIOR LATH/STUCCO		
☐ B-9	WALL GROUT & STEEL		
☒ B-10	BUILDING FINAL BLDG. INSP. 68 CLV		<u>1-4-91</u>
☐ P-6	FINAL GAS TEST		
☐ P-7	FINAL PLUMBING 1 CLV		<u>12/26/90</u>
☐ M-2	HOOD		
☐ M-3	FINAL MECHANICAL 1 CLV		<u>1/7/91</u>
☒ E-5	FINAL ELECTRICAL ELEC. INSP. 75 CLV		<u>12-26-90</u>

Building Permit No. 90-089067

Electric Permit No. 90-089463

Plumbing Permit No. _____

Air Cond. Permit No. _____

Sewer Connection No. _____

INSPECT	DESCRIPTION	APPROVED	DATE
☐ P-1	ON SITE SEWER		
☐ P-2	ON SITE WATER		
☐ P-3	BUILDING SEWER (YARD LINES)		
☐ E-4	SIGN INSPECTION		
☐ E-6	TEMP POWER		
☐ B-10	POOL PRE-GUNITE		
☐ B-11	POOL PRE-PLASTER/FINAL		
☐ X-1	KICKER/FLUSH		
☐ X-2	UNDERGROUND HYDRO		
☐ X-3	UNDERGROUND FINAL/FLOW		
☒ X-4	SPRINKLER SYSTEM HYDRO	<u>Jim Hume</u>	<u>1-4-91</u>
☒ X-5	FIRE ALARM	<u>Jim Hume</u>	<u>1-3-91</u>
☐ X-6	OTHER		
☒ X-7	FINAL FIRE	<u>Jim Hume</u>	<u>4-02-91</u>
☐ X-8	HYDRANT		
☐ B-13	CERT. OF OCC. BLDG. INSP. 68 CLV		<u>1-4-91</u>

Occupancy Approval

Planning Dept. La Comeau 4/10/90

Quality Cont. N/A

Fire Dept. Jim Hume

Bldg. Dept. **BLDG. INSP. 68 CLV** 1-4-91

John C Carson

**POST THIS CARD
ON FRONT OF BUILDING**

BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG. & SAFETY FOR CERTIFICATE OF OCCUPANCY ISSUANCE (Commercial Only)

FOR TECHNICAL ASSISTANCE CALL: 799-6916

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS 2020 Holding #201		PERMIT NO. 089067
LOT NO.	MAP NO. 3	INSPECTOR 2:34 55
SUBDIVISION NAME Dr. Carragal		DATE 12-26-90
INSPECTOR SIGNATURE Earl Russell		PHONE 366 0608
		INSPECTION DATE 12-27-90

Over Head Grid

Ceiling Grid

☐ PARTIAL INSPECTION - DESCRIPTION:

☒ APPROVED

☐ PERMIT REQUIRED

☐ STOP WORK

☐ REJECTED - CORRECTION NOTICE - REINSPECTION REQUIRED CALL 799-2071

INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B-1	FOOTING, LAYOUT, REBAR, ZONING	☐ P-1	ON SITE SEWER	☐ X-2	UNDERGROUND HYDRO
☐ B-2	STEM WALL - FORMS & REBAR	☐ P-2	ON SITE WATER	☐ X-3	UNDERGROUND FINAL/FLOW
☐ B-3	PRE-SLAB	☐ P-3	BUILDING SEWER (YARD LINES)	☐ X-4	SPRINKLER SYSTEM HYDRO
☐ B-4	ROOF SHEATHING	☐ P-4	UNDERSLAB PLUMBING	☐ X-5	FIRE ALARM
☐ B-5	FRAMING	☐ P-5	TOP OUT-WATER, GAS, WASTE	☐ X-6	OTHER:
☐ B-6	INSULATION	☐ P-6	FINAL GAS TEST	☐ X-7	FINAL FIRE
☐ B-7	DRYWALL NAILING	☐ P-7	FINAL PLUMBING		
☐ B-8	EXTERIOR LATH/STUCCO			☐ E-1	UNDERGROUND ELECTRICAL
☐ B-9	WALL GROUT & STEEL	☐ M-1	ROUGH VENT	☐ E-2	ROUGH ELECTRICAL
☐ B-10	POOL PRE-GUNITE	☐ M-2	HOOD	☐ E-3	LOW VOLTAGE ELECTRICAL
☐ B-11	POOL PRE-PLASTER / FINAL	☐ M-3	FINAL MECHANICAL	☐ E-4	SIGN INSPECTION
☐ B-12	BUILDING FINAL			☐ E-5	FINAL ELECTRICAL
☐ B-13	CERT. OF OCC.	☐ X-1	KICKER / FLUSH	☐ E-6	TEMP POWER

☐ FINAL INSPECTION

BRING HARD CARD WITH FIRE, QUALITY CONTROL & PLANNING APPROVALS
SIGNED OFF TO BLDG & SAFETY FOR C. of O. ISSUANCE (Commercial Only)

FOR ASSISTANCE -CALL: 386-6251

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS <i>2020 Goldring</i>		PERMIT NO. <i>89067</i>	
LOT NO.	MAP NO. <i>5-2390</i>	INSPECTOR <i>SS</i>	DATE <i>1-3-91</i>
SUBDIVISION NAME <i>Suite 201</i>			PHONE
INSPECTOR SIGNATURE <i>J. Carson</i>			INSPECTION DATE <i>1-4-91</i>

Final Elect, emerg. light

PM

☐ PARTIAL INSPECTION - DESCRIPTION:

☒ **APPROVED**

 ☐ **PERMIT REQUIRED**

 ☐ **STOP WORK**

☐ **REJECTED - CORRECTION NOTICE - REINSPECTION REQUIRED CALL 799-2071**

INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B-1	FOOTING, LAYOUT, REBAR, ZONING	☐ P-1	ON SITE SEWER	☐ X-2	UNDERGROUND HYDRO
☐ B-2	STEM WALL - FORMS & REBAR	☐ P-2	ON SITE WATER	☐ X-3	UNDERGROUND FINAL/FLOW
☐ B-3	PRE-SLAB	☐ P-3	BUILDING SEWER (YARD LINES)	☐ X-4	SPRINKLER SYSTEM HYDRO
☐ B-4	ROOF SHEATHING	☐ P-4	UNDERSLAB PLUMBING	☐ X-5	FIRE ALARM
☐ B-5	FRAMING	☐ P-5	TOP OUT-WATER, GAS, WASTE	☐ X-6	OTHER:
☐ B-6	INSULATION	☐ P-6	FINAL GAS TEST	☐ X-7	FINAL FIRE
☐ B-7	DRYWALL NAILING	☐ P-7	FINAL PLUMBING		
☐ B-8	EXTERIOR LATH/STUCCO			☐ E-1	UNDERGROUND ELECTRICAL
☐ B-9	WALL GROUT- & STEEL	☐ M-1	ROUGH VENT	☐ E-2	ROUGH ELECTRICAL
☐ B-10	<u>POOL</u> PRE-GUNITE	☐ M-2	HOOD	☐ E-3	LOW VOLTAGE ELECTRICAL
☐ B-11	<u>POOL</u> PRE-PLASTER / FINAL	☐ M-3	FINAL MECHANICAL	☐ E-4	SIGN INSPECTION
☒ B-12	BUILDING FINAL			☐ E-5	FINAL ELECTRICAL
☐ B-13	CERT. OF OCC.	☐ X-1	KICKER / FLUSH	☐ E-6	TEMP POWER

☒ **FINAL INSPECTION**

BRING HARD CARD WITH FIRE, QUALITY CONTROL & PLANNING APPROVALS
SIGNED OFF TO BLDG & SAFETY FOR C. of O. ISSUANCE (Commercial Only)

FOR ASSISTANCE -CALL: 386-6251

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS 2020 Goldring		201	PERMIT NO. 89069
LOT NO.	MAP NO.	INSPECTOR 81	DATE 09/19/12
SUBDIVISION NAME			PHONE
INSPECTOR SIGNATURE <i>[Signature]</i>			INSPECTION DATE 12/13/50

NO GOS

Need to connect supply ducts at entry on final.

☐ PARTIAL INSPECTION - DESCRIPTION:

☒ **APPROVED**
☐ **PERMIT REQUIRED**
☐ **STOP WORK**

☐ **REJECTED - CORRECTION NOTICE - REINSPECTION REQUIRED CALL 799-2071**

INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B-1	FOOTING, LAYOUT, REBAR, ZONING	☐ P-1	ON SITE SEWER	☐ X-2	UNDERGROUND HYDRO
☐ B-2	STEM WALL - FORMS & REBAR	☐ P-2	ON SITE WATER	☐ X-3	UNDERGROUND FINAL/FLOW
☐ B-3	PRE-SLAB	☐ P-3	BUILDING SEWER (YARD LINES)	☐ X-4	SPRINKLER SYSTEM HYDRO
☐ B-4	ROOF SHEATHING	☐ P-4	UNDERSLAB PLUMBING	☐ X-5	FIRE ALARM
☐ B-5	FRAMING	☒ P-5	POUT-WATER, GAS, WASTE	☐ X-6	OTHER:
☐ B-6	INSULATION	☐ P-6	FINAL GAS TEST	☐ X-7	FINAL FIRE
☐ B-7	DRYWALL NAILING	☐ P-7	FINAL PLUMBING		
☐ B-8	EXTERIOR LATH/STUCCO			☐ E-1	UNDERGROUND ELECTRICAL
☐ B-9	WALL GROUT & STEEL	☒ M-1	ROUGH VENT	☐ E-2	ROUGH ELECTRICAL
☐ B-10	POOL PRE-GUNITE	☐ M-2	HOOD	☐ E-3	LOW VOLTAGE ELECTRICAL
☐ B-11	POOL PRE-PLASTER / FINAL	☐ M-3	FINAL MECHANICAL	☐ E-4	SIGN INSPECTION
☐ B-12	BUILDING FINAL			☐ E-5	FINAL ELECTRICAL
☐ B-13	CERT. OF OCC.	☐ X-1	KICKER / FLUSH	☐ E-6	TEMP POWER

☐ **FINAL INSPECTION**

BRING HARD CARD WITH FIRE, QUALITY CONTROL & PLANNING APPROVALS
SIGNED OFF TO BLDG & SAFETY FOR C. of O. ISSUANCE (Commercial Only)

FOR ASSISTANCE -CALL: 386-6251

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS <i>2020 Goldring</i>		PERMIT NO. <i>89067</i>	
LOT NO.	MAP NO. <i>2-119a</i>	INSPECTOR <i>81</i>	DATE <i>12-31-90</i>
SUBDIVISION NAME		PHONE <i>201 595-1757</i>	
INSPECTOR SIGNATURE <i>[Signature]</i>		INSPECTION DATE <i>1/2/91</i>	
<i>1/2 091792</i>			

☐ PARTIAL INSPECTION - DESCRIPTION:

☒ **APPROVED**

☐ **PERMIT REQUIRED**

☐ **STOP WORK**

☐ **REJECTED - CORRECTION NOTICE - REINSPECTION REQUIRED CALL 799-2071**

INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B-1	FOOTING, LAYOUT, REBAR, ZONING	☐ P-1	ON SITE SEWER	☐ X-2	UNDERGROUND HYDRO
☐ B-2	STEM WALL - FORMS & REBAR	☐ P-2	ON SITE WATER	☐ X-3	UNDERGROUND FINAL/FLOW
☐ B-3	PRE-SLAB	☐ P-3	BUILDING SEWER (YARD LINES)	☐ X-4	SPRINKLER SYSTEM HYDRO
☐ B-4	ROOF SHEATHING	☐ P-4	UNDERSLAB PLUMBING	☐ X-5	FIRE ALARM
☐ B-5	FRAMING	☐ P-5	TOP OUT-WATER, GAS, WASTE	☐ X-6	OTHER:
☐ B-6	INSULATION	☐ P-6	FINAL GAS TEST	☐ X-7	FINAL FIRE
☐ B-7	DRYWALL NAILING	☐ P-7	FINAL PLUMBING		
☐ B-8	EXTERIOR LATH/STUCCO			☐ E-1	UNDERGROUND ELECTRICAL
☐ B-9	WALL GROUT & STEEL	☐ M-1	ROUGH VENT	☐ E-2	ROUGH ELECTRICAL
☐ B-10	<u>POOL</u> PRE-GUNITE	☐ M-2	HOOD	☐ E-3	LOW VOLTAGE ELECTRICAL
☐ B-11	<u>POOL</u> PRE-PLASTER / FINAL	☐ M-3	FINAL MECHANICAL	☐ E-4	SIGN INSPECTION
☐ B-12	BUILDING FINAL			☐ E-5	FINAL ELECTRICAL
☐ B-13	CERT. OF OCC.	☐ X-1	KICKER / FLUSH	☐ E-6	TEMP POWER

☐ **FINAL INSPECTION**

BRING HARD CARD WITH FIRE, QUALITY CONTROL & PLANNING APPROVALS
SIGNED OFF TO BLDG & SAFETY FOR C. of O. ISSUANCE (Commercial Only)

FOR ASSISTANCE -CALL- 393-6251

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS 2020 Rolling		PERMIT NO. 091770
LOT NO.	MAP NO.	INSPECTOR 75
SUBDIVISION NAME Statewide		PHONE
INSPECTOR SIGNATURE R. Ballman		INSPECTION DATE 12-6-98

STE-201

FA

☐ PARTIAL INSPECTION - DESCRIPTION:

☒ APPROVED ☐ PERMIT REQUIRED ☐ STOP WORK

☐ REJECTED - CORRECTION NOTICE - REINSPECTION REQUIRED CALL 799-2071

INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B-1	FOOTING, LAYOUT, REBAR, ZONING	☐ P-1	ON SITE SEWER	☐ X-2	UNDERGROUND HYDRO
☐ B-2	STEM WALL - FORMS & REBAR	☐ P-2	ON SITE WATER	☐ X-3	UNDERGROUND FINAL/FLOW
☐ B-3	PRE-SLAB	☐ P-3	BUILDING SEWER (YARD LINES)	☐ X-4	SPRINKLER SYSTEM HYDRO
☐ B-4	ROOF SHEATHING	☐ P-4	UNDERSLAB PLUMBING	☐ X-5	FIRE ALARM
☐ B-5	FRAMING	☐ P-5	TOP OUT-WATER, GAS, WASTE	☐ X-6	OTHER:
☐ B-6	INSULATION	☐ P-6	FINAL GAS TEST	☐ X-7	FINAL FIRE
☐ B-7	DRYWALL NAILING	☐ P-7	FINAL PLUMBING		
☐ B-8	EXTERIOR LATH/STUCCO			☐ E-1	UNDERGROUND ELETRICAL
☐ B-9	WALL GROUT & STEEL	☐ M-1	ROUGH VENT	☐ E-2	ROUGH ELECTRICAL
☐ B-10	POOL PRE-GUNITE	☐ M-2	HOOD	☐ E-3	LOW VOLTAGE ELECTRICAL
☐ B-11	POOL PRE-PLASTER / FINAL	☐ M-3	FINAL MECHANICAL	☐ E-4	SIGN INSPECTION
☐ B-12	BUILDING FINAL			☒ E-5	FINAL ELECTRICAL
☐ B-13	CERT. OF OCC.	☐ X-1	KICKER / FLUSH	☐ E-6	TEMP POWER

☐ FINAL INSPECTION

BRING HARD CARD WITH FIRE, QUALITY CONTROL & PLANNING APPROVALS
SIGNED OFF TO BLDG & SAFETY FOR C. of O. ISSUANCE (Commercial Only)

FOR ASSISTANCE -CALL: 386-6251

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS 2020 Goldring		PERMIT NO. 89067
LOT NO.	MAP NO. 4.43	INSPECTOR 81
SUBDIVISION NAME		DATE 12-3-90
		PHONE 3660408
INSPECTOR SIGNATURE [Signature]		INSPECTION DATE 12/5/90

Plbg - need to run waste vent
from corridor to bldg vent. need to
remove Jimcaps + install blind plugs.

Need to get plans approved.

☒ PARTIAL INSPECTION - DESCRIPTION:

P-5 only

☐ APPROVED
 ☐ PERMIT REQUIRED
 ☐ STOP WORK

☐ REJECTED - CORRECTION NOTICE - REINSPECTION REQUIRED CALL 799-2071

INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B-1	FOOTING, LAYOUT, REBAR, ZONING	☐ P-1	ON SITE SEWER	☐ X-2	UNDERGROUND HYDRO
☐ B-2	STEM WALL - FORMS & REBAR	☐ P-2	ON SITE WATER	☐ X-3	UNDERGROUND FINAL/FLOW
☐ B-3	PRE-SLAB	☐ P-3	BUILDING SEWER (YARD LINES)	☐ X-4	SPRINKLER SYSTEM HYDRO
☐ B-4	ROOF SHEATHING	☐ P-4	UNDERSLAB PLUMBING	☐ X-5	FIRE ALARM
☐ B-5	FRAMING	☒ P-5	TOP OUT-WATER, GAS, WASTE	☐ X-6	OTHER:
☐ B-6	INSULATION	☐ P-6	FINAL GAS TEST	☐ X-7	FINAL FIRE
☐ B-7	DRYWALL NAILING	☐ P-7	FINAL PLUMBING		
☐ B-8	EXTERIOR LATH/STUCCO			☐ E-1	UNDERGROUND ELECTRICAL
☐ B-9	WALL GROUT & STEEL	☒ M-1	ROUGH VENT	☐ E-2	ROUGH ELECTRICAL
☐ B-10	POOL PRE-GUNITE	☐ M-2	HOOD	☐ E-3	LOW VOLTAGE ELECTRICAL
☐ B-11	POOL PRE-PLASTER / FINAL	☐ M-3	FINAL MECHANICAL	☐ E-4	SIGN INSPECTION
☐ B-12	BUILDING FINAL			☐ E-5	FINAL ELECTRICAL
☐ B-13	CERT. OF OCC.	☐ X-1	KICKER / FLUSH	☐ E-6	TEMP POWER

☐ FINAL INSPECTION

BRING HARD CARD WITH FIRE, QUALITY CONTROL & PLANNING APPROVALS
SIGNED OFF TO BLDG & SAFETY FOR C. of O. ISSUANCE (Commercial Only)

FOR ASSISTANCE -CALL: 388-3251

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS 2020 Goldring 201		PERMIT NO. 090161	
LOT NO.	MAP NO. 81	INSPECTOR 81	DATE
SUBDIVISION NAME			PHONE
INSPECTOR SIGNATURE D. T. T. T.			INSPECTION DATE 11/30/90

Walls only.
need to complete vent from
corridor to vent to roof. Also
need to check water test before
floor work.

☒ PARTIAL INSPECTION - DESCRIPTION:

☐ APPROVED
 ☐ PERMIT REQUIRED
 ☐ STOP WORK
☐ REJECTED - CORRECTION NOTICE - REINSPECTION REQUIRED CALL 799-2071

INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B-1	FOOTING, LAYOUT, REBAR, ZONING	☐ P-1	ON SITE SEWER	☐ X-2	UNDERGROUND HYDRO
☐ B-2	STEM WALL - FORMS & REBAR	☐ P-2	ON SITE WATER	☐ X-3	UNDERGROUND FINAL/FLOW
☐ B-3	PRE-SLAB	☐ P-3	BUILDING SEWER (YARD LINES)	☐ X-4	SPRINKLER SYSTEM HYDRO
☐ B-4	ROOF SHEATHING	☐ P-4	UNDERSLAB PLUMBING	☐ X-5	FIRE ALARM
☐ B-5	FRAMING	☒ P-5	TOP OUT-WATER, GAS, WASTE	☐ X-6	OTHER:
☐ B-6	INSULATION	☐ P-6	FINAL GAS TEST	☐ X-7	FINAL FIRE
☐ B-7	DRYWALL NAILING	☐ P-7	FINAL PLUMBING		
☐ B-8	EXTERIOR LATH/STUCCO			☐ E-1	UNDERGROUND ELETRICAL
☐ B-9	WALL GROUT & STEEL	☐ M-1	ROUGH VENT	☐ E-2	ROUGH ELECTRICAL
☐ B-10	POOL PRE-GUNITE	☐ M-2	HOOD	☐ E-3	LOW VOLTAGE ELECTRICAL
☐ B-11	POOL PRE-PLASTER / FINAL	☐ M-3	FINAL MECHANICAL	☐ E-4	SIGN INSPECTION
☐ B-12	BUILDING FINAL			☐ E-5	FINAL ELECTRICAL
☐ B-13	CERT. OF OCC.	☐ X-1	KICKER / FLUSH	☐ E-6	TEMP POWER

☐ FINAL INSPECTION

BRING HARD CARD WITH FIRE, QUALITY CONTROL & PLANNING APPROVALS
SIGNED OFF TO BLDG & SAFETY FOR C. of O. ISSUANCE (Commercial Only)

FOR ASSISTANCE -CALL: 386-6251

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS 2020 Goldring			PERMIT NO. 89067
LOT NO.	MAP NO. 7-121P	INSPECTOR 81	DATE 12-21-90
SUBDIVISION NAME			PHONE 595-1757
INSPECTOR SIGNATURE 			INSPECTION DATE 12/26/90

Ste 201

P1090161

P-7 approved

☐ PARTIAL INSPECTION - DESCRIPTION:

☒ **APPROVED**
 ☐ **PERMIT REQUIRED**
 ☐ **STOP WORK**
☐ **REJECTED - CORRECTION NOTICE - REINSPECTION REQUIRED CALL 799-2071**

INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B-1	FOOTING, LAYOUT, REBAR, ZONING	☐ P-1	ON SITE SEWER	☐ X-2	UNDERGROUND HYDRO
☐ B-2	STEM WALL - FORMS & REBAR	☐ P-2	ON SITE WATER	☐ X-3	UNDERGROUND FINAL/FLOW
☐ B-3	PRE-SLAB	☐ P-3	BUILDING SEWER (YARD LINES)	☐ X-4	SPRINKLER SYSTEM HYDRO
☐ B-4	ROOF SHEATHING	☐ P-4	UNDERSLAB PLUMBING	☐ X-5	FIRE ALARM
☐ B-5	FRAMING	☐ P-5	TOP OUT-WATER, GAS, WASTE	☐ X-6	OTHER:
☐ B-6	INSULATION	☐ P-6	FINAL GAS TEST	☐ X-7	FINAL FIRE
☐ B-7	DRYWALL NAILING	☒ P-7	FINAL PLUMBING		
☐ B-8	EXTERIOR LATH/STUCCO			☐ E-1	UNDERGROUND ELECTRICAL
☐ B-9	WALL GROUT & STEEL	☐ M-1	ROUGH VENT	☐ E-2	ROUGH ELECTRICAL
☐ B-10	POOL PRE-GUNITE	☐ M-2	HOOD	☐ E-3	LOW VOLTAGE ELECTRICAL
☐ B-11	POOL PRE-PLASTER / FINAL	☒ M-3	FINAL MECHANICAL	☐ E-4	SIGN INSPECTION
☐ B-12	BUILDING FINAL			☐ E-5	FINAL ELECTRICAL
☐ B-13	CERT. OF OCC.	☐ X-1	KICKER / FLUSH	☐ E-6	TEMP POWER

☐ **FINAL INSPECTION**

BRING HARD CARD WITH FIRE, QUALITY CONTROL & PLANNING APPROVALS
SIGNED OFF TO BLDG & SAFETY FOR C. of O. ISSUANCE (Commercial Only)

FOR ASSISTANCE -CALL: 388-6251

[illegible]

FOR ASSISTANCE -CALL: 388-6251

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

[illegible]

FOR ASSISTANCE -CALL: 386-6251

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS 2020 Galdring st 201		PERMIT NO. 91769	
LOT NO.	MAP NO. 3-300P	INSPECTOR 75	DATE 1-2-91
SUBDIVISION NAME Dr Corrigan's dr			PHONE
INSPECTOR SIGNATURE [Signature]			INSPECTION DATE 1-3-91
pre-final electrical on fire alarm system AM T I			
☐ PARTIAL INSPECTION - DESCRIPTION:			
☒ APPROVED		☐ PERMIT REQUIRED	
☐ REJECTED - CORRECTION NOTICE		☐ STOP WORK	
☐ REINSPECTION REQUIRED CALL 799-2071			
INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B-1	FOOTING, LAYOUT, REBAR, ZONING	☐ P-1	ON SITE SEWER
☐ B-2	STEM WALL -- FORMS & REBAR	☐ P-2	ON SITE WATER
☐ B-3	PRE-SLAB	☐ P-3	BUILDING SEWER (YARD LINES)
☐ B-4	ROOF SHEATHING	☐ P-4	UNDERSLAB PLUMBING
☐ B-5	FRAMING	☐ P-5	TOP OUT-WATER, GAS, WASTE
☐ B-6	INSULATION	☐ P-6	FINAL GAS TEST
☐ B-7	DRYWALL NAILING	☐ P-7	FINAL PLUMBING
☐ B-8	EXTERIOR LATH/STUCCO		
☐ B-9	WALL GROUT & STEEL	☐ M-1	ROUGH VENT
☐ B-10	POOL PRE-GUNITE	☐ M-2	HOOD
☐ B-11	POOL PRE-PLASTER / FINAL	☐ M-3	FINAL MECHANICAL
☐ B-12	BUILDING FINAL		
☐ B-13	CERT. OF OCC.	☐ X-1	KICKER / FLUSH
		☐ X-2	UNDERGROUND HYDRO
		☐ X-3	UNDERGROUND FINAL/FLOW
		☐ X-4	SPRINKLER SYSTEM HYDRO
		☐ X-5	FIRE ALARM
		☐ X-6	OTHER:
		☐ X-7	FINAL FIRE
		☐ E-1	UNDERGROUND ELETTRICAL
		☒ E-2	ROUGH ELECTRICAL
		☐ E-3	LOW VOLTAGE ELECTRICAL
		☐ E-4	SIGN INSPECTION
		☐ E-5	FINAL ELECTRICAL
		☐ E-6	TEMP POWER
☐ FINAL INSPECTION		* BRING HARD CARD WITH FIRE, QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG & SAFETY FOR C. of O. ISSUANCE (Commercial Only)	

FOR ASSISTANCE -CALL: 386-6251-

CITY OF LAS VEGAS, NEVADA

PERMIT NO. 90-091770

DEPARTMENT OF BUILDING AND SAFETY
PHONE 386-6251

FOR INSPECTIONS, CALL 799-2071

ELECTRICAL PERMIT

LOG NO. & AREA M-6451 DATE 12/10/90 CONST. VAL. \$ 350
ADDRESS OF CONSTRUCTION 2020 Gold Ring (207) OWNER Valley Medical
CONTRACTOR Statewide STATE LICENSE NO. 19665 CITY LICENSE NO. 012653

(PRINT NAME OF MASTER ELECTRICIAN) File Alarm (Dr. Conigan) MASTER CARD NO. _____ PHONE _____
PROPOSED CONSTRUCTION: _____ USE: _____

ELECTRIC PERMIT NO. _____

UNITS	DESCRIPTION	FEE	TOTAL
PERMIT ISSUANCE			
1	For Issuing Each Permit	10.00	10-
	Supplemental Fee	4.50	
APPLIANCE CHARGE			
Residential or General Commercial			
	Receptacle _____ Switch _____	.40	
	Each Light Fixture, Socket, or Exit Light, Smoke Detector or Exhaust Fan	.30	
	EACH OUTLET FOR SPECIAL PURPOSE: Dishwasher, Garbage Grinder, Trash Compactor, G.F.I., Clothes Washer, Dryer, Electric Range, Ovens, Water Heater, Space Heater, Blast Coil Heater, (PER K.W.), Mercury Lamp, Quartz Lamp, Sodium Lamp, 20AMP Sign Circuit	.70	
	X-Ray Unit	10.00	
	Area Lighting (First 3,000 Watts)	8.00	
	Each Additional 1,000 Watts	3.00	
MOTORS (1 H.P. AND OVER) TRANSFORMERS, ELEVATORS, WELDERS, GENERATORS, CHILLERS, SIGNS, AND A/C UNITS (OVER 5 TONS)			
	First H.P. or Ton For each Unit	3.00	
	First KVA For Each Unit	3.00	
	Each Additional H.P., Ton or KVA up to 50	.50	
	Each Additional H.P., Ton or KVA over 50	.35	
	Temporary power or Pole	6.00	
ELECTRIC SERVICE OR MAIN DISCONNECT			
	Up to 200 AMP	6.00	
	400 AMP And 600 AMP	12.50	
	Over 600 AMP To 1200 AMP	25.00	
	Over 1200 AMP	50.00	
	Each Additional Meter Socket	.50	
	Sub Panel, Motor Control Center Disconnect Switch, Transfer Switch (Each)	3.00	
	Swimming Pool (Residential)	20.00	
	Swimming Pool (Semi-Public)	30.00	
	Spas	8.00	
	Recreational Vehicle Spaces (Each)	3.00	

Approval for the work under this permit will be given only after refuse and debris have been removed from job site and public right of way.

UNITS	DESCRIPTION	FEE	TOTAL
	Busways-Trolley or Plug-in (Ea. 100 Ft.)	3.00	
	Gas Pumps, Dispensers (Each)	3.00	
	Permanent A/C Unit (5 Tons or Less)	3.00	
	Each Air Handler	1.00	
RESIDENTIAL LOW VOLTAGE INSTALLATIONS			
	Speaker Outlets (Each)	.30	
6	Signal or Alarm Outlets (Each)	.30	1.80
	Amplifiers	2.00	
	Control Panel	.50	
	TV Master System	.30	
	Telephone or Computer Outlet	.30	

OTHER INSPECTIONS AND FEES: INCLUDES ISSUANCE FEES WHEN APPLICABLE			
	Inspections outside of normal business hours (minimum charge — three hours)	30.00 per hour	
	Reinspection fee assessed under provisions of TABLE 3-A of the Uniform Building Code = \$30.00 EACH.	30.00 each	
	Inspections for which no fee is specifically indicated (minimum charge — one-half hour).	30.00 per hour	
	Additional plan review required by changes, additions or revisions to approved plans (minimum charge — one-half hour). After work hours — \$30.00 per hour — minimum 1 hour.	30.00 per hour	
	Starter Permit	50.00	

CONTRACT PRICE OR COST OF INSTALLATION			
	Commercial — Burglar Alarms		
	— Music Systems		
	— Data Processing		
	— Communication		
	Conduit Only—Contract Price		
	All Misc. Electric		

Electrical permit fees may be computed the same as building permit fees by using the cost of installation for valuation amount when such work is not included in the above schedule.

2310-2432 12/10/90

RECEIPT
0002
ELEC 11.80
CHEK 11.80
6008A000 14:57

I hereby certify that I have carefully examined and read the above application; that the same is true and correct; and that the work herein described is to be done in accordance with all the provisions of the applicable Ordinances of the City of Las Vegas, Nevada and the State Laws, whether herein specified or not.

SIGNED HOMEOWNER/CONTRACTOR AS 12/10/90
BUILDING DEPT. _____ DATE _____

PERMIT FEE 11.80
LESS STARTER PERMIT _____
TOTAL FEES _____

PERMIT NO. _____
MUST BE MACHINE VALIDATED

Permit Expires 180 Days After Abandonment of Work

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS 3020 Goldring		PERMIT NO. 89463
LOT NO.	MAP NO. 9-141p	INSPECTOR 75
SUBDIVISION NAME Desam Rest.		DATE 12-21-96
INSPECTOR SIGNATURE M. Patterson		PHONE 368-0009
		INSPECTION DATE 12-26-96

T I

☐ PARTIAL INSPECTION - DESCRIPTION:

☒ **APPROVED**

☐ **PERMIT REQUIRED**

☐ **STOP WORK**

☐ **REJECTED - CORRECTION NOTICE - REINSPECTION REQUIRED CALL 799-2071**

INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B-1	FOOTING, LAYOUT, REBAR, ZONING	☐ P-1	ON SITE SEWER	☐ X-2	UNDERGROUND HYDRO
☐ B-2	STEM WALL - FORMS & REBAR	☐ P-2	ON SITE WATER	☐ X-3	UNDERGROUND FINAL/FLOW
☐ B-3	PRE-SLAB	☐ P-3	BUILDING SEWER (YARD LINES)	☐ X-4	SPRINKLER SYSTEM HYDRO
☐ B-4	ROOF SHEATHING	☐ P-4	UNDERSLAB PLUMBING	☐ X-5	FIRE ALARM
☐ B-5	FRAMING	☐ P-5	TOP OUT-WATER, GAS, WASTE.	☐ X-6	OTHER:
☐ B-6	INSULATION	☐ P-6	FINAL GAS TEST	☐ X-7	FINAL FIRE
☐ B-7	DRYWALL NAILING	☐ P-7	FINAL PLUMBING		
☐ B-8	EXTERIOR LATH/STUCCO			☐ E-1	UNDERGROUND ELECTRICAL
☐ B-9	WALL GROUT & STEEL	☐ M-1	ROUGH VENT	☐ E-2	ROUGH ELECTRICAL
☐ B-10	POOL PRE-GUNITE	☐ M-2	HOOD	☐ E-3	LOW VOLTAGE ELECTRICAL
☐ B-11	POOL PRE-PLASTER / FINAL	☐ M-3	FINAL MECHANICAL	☐ E-4	SIGN INSPECTION
☐ B-12	BUILDING FINAL			☒ E-5	FINAL ELECTRICAL
☐ B-13	CERT. OF OCC.	☐ X-1	KICKER / FLUSH	☐ E-6	TEMP POWER

☐ **FINAL INSPECTION**

BRING HARD CARD WITH FIRE, QUALITY CONTROL & PLANNING APPROVALS
SIGNED OFF TO BLDG & SAFETY FOR C. of O. ISSUANCE (Commercial Only).

FOR ASSISTANCE -CALL: 393-6251