

CITY OF LAS VEGAS, NEVADA

PERMIT NO

DEPARTMENT OF BUILDING AND SAFETY
PHONE 386 6251

BUILDING PERMIT

FOR Single Family Dwelling Remodel
Additions Misc Residential Construction

LOG NO & AREA

ADDRESS OF
CONSTRUCTION

LOT(s)

BLOCK

SUBDIVISION

OWNER

CONST VAL \$

PHONE

PROPOSED CONSTRUCTION

USE

THIS PERMIT FOR

BLDG

A/C

ELEC

PLBG

OTHER PERMITS REQD

FENCE

OFF
SITESWIM
POOL

FLOOR AREA

BSMT

1ST

2ND

GARAGE

PORCH

TOTAL

CONTRACTOR

STATE
LICENSE NOCITY
LICENSE NO

ARCHITECT

ENGINEER

MASTER PLUMBER/
CONTRACTORMASTER ELECTRICIAN/
CONTRACTOR

OTHER INSPECTIONS AND FEES

- 1 Inspections outside of normal business hours = \$30.00 per hour (minimum charge three hours)
- 2 Re inspection fee during normal business hours assessed under provisions of TABLE 3 A of the Uniform Building Code = \$30.00 per hour
- 3 Inspections during normal business hours for which no fee is specifically indicated = \$30.00 per hour (minimum charge one half hour)
- 4 Additional plan review required by changes additions or revisions to approved plans = \$30.00 per hour (minimum charge two hours)

CONDITIONS OF THE PERMIT

- 1 I agree to call the City Building Department for inspections before concrete is poured before rough wiring electrical plumbing framing is covered Also for air conditioning drywall and sheathing inspection
- 2 I agree that when the job is completed that I will call for final inspection before occupancy
- 3 I agree to perform all construction in accordance with City Ordinances and Building Codes
- 4 The Contractor's signature below denotes authority from the owner to sign in his behalf and that the owner is aware of all requirements of this application and permit Separate permits must be taken out for work outlined above this agreement
- 5 I have read and understand the contents of this application and permit I hereby state that the information I have supplied on this application is true and correct
- 6 Approval for the work under this permit will be given only after refuse and debris have been removed from job site and public right of way
- 7 24 HOUR MINIMUM NOTICE REQUIRED FOR INSPECTIONS

BY _____
I HEREBY DECLARE THAT I AM THE LEGAL OWNER OF THE ABOVE PROPERTY

OWNER

BY _____

AGENT

I hereby certify that I have reviewed this application and the proposed plans and have found that the proposed development meets the requirements of the City of Las Vegas Flood Hazard Reduction Ordinance for the issuance of this Development Permit

LAND DEVELOPMENT AND FLOOD CONTROL ENGINEER

DATE

PLANNING DEPT

DATE

BUILDING DEPT

DATE

PLUMBING		FEE	ELECTRICAL		FEE
WATER DISTRIBUTION	6.00	6.00	RECEPTACLE 50 SWITCH 55	40	42.00
SEWER SYSTEM NEW OR MODIFICATION	10.00	10.00	EACH LIGHT FIXTURE OR SOCKET 80	30	18.00
FIXTURE 16 WATER SOFTENER 2 HW HEATER	2.00	36.00	SPECIAL OUTLET APPLIANCE ETC 12	70	84.00
GARBAGE DISPOSAL WASHER 1	2.00	4.00	SERVICE/PANEL (SUB/3.00, 200A/6.00, 400A/12.50)		16.50
FUEL PIPING	6.00		A/C UNIT OR MOTORS	3.00	9.00
IRRIGATION SYSTEM	8.00		2310 2432	TOTAL	104.90
MISC			MISC Temp pole		66.00
2310 2433	TOTAL	56.00	2310 2431 ISSUANCE FEE		
AIR CONDITIONING		FEE	7143 2973 SEWER CONNECTION		
NEW UNIT 3 TON = 9.00 OVER 16.50	2	28.50	2310 2431 PLAN REVIEW FEE		
FURNACE TO 100 000/9.00 OVER 11.00	2	18.00	2310 2431 BLDG PERMIT FEE		
VAPORATIVE COOLER	6.50		TOTAL FEES		484.00
VENTILATION FAN 4	2.35	9.40			
2310 2435	TOTAL	34.90			

Permit Expires 180 Days After Abandonment of Work

SPECIAL CONDITIONS



RECEIPT

0002
 ELEC 104.90
 PLBG 56.00
 A/C 34.00
 SFD 484.00
 CHEK 179.80
 1809A000 12.48

PERMIT NO

MUST BE MACHINE VALIDATED

DISTRIBUTION

White—Appeals File
 Canary—Appellants Copy
 Pink—Job File
 Goldenrod—Inspector's Copy

CITY OF LAS VEGAS NEVADA
 BUILDING & SAFETY DEPARTMENT
 400 East Stewart 3rd Floor
 Las Vegas Nevada 89101
 Telephone (702) 386 6251

I WILL APPEAR ☐
 I WILL NOT APPEAR ☐

PETITION OF APPEAL TO THE BUILDING OFFICIAL

CASE NO

DATE
1-8-91DEPARTMENT EMPLOYEE
FAMILIAR WITH PROJECT

All petitions **MUST** be detailed on this form. Supporting data may be attached and submitted if desired but all entries and statements on this form must be completed.

PROJECT NAME 5310 Grand Teton	PROJECT ADDRESS SAME 510 Grand Teton	PERMIT OR LOG NO R-131
OWNER'S NAME John Voelpel	OWNER'S ADDRESS ZIP CODE	PHONE
TENANT'S NAME (IF OTHER THAN OWNER)	TENANT'S ADDRESS Barn ZIP CODE	PHONE
APPELLANT'S NAME Same	APPELLANT'S ADDRESS ZIP CODE	PHONE
APPELLANT'S RELATIONSHIP TO PROJECT Owner Voelpel		

Appeal is hereby made to the Building Official for a variance from or interpretation of Section _____ of the City of Las Vegas Building Code which requires that

Explanation of why conformance with the above requirement on this project presents an unusual problem
 (Use attachment if necessary)

Building Insp said next inspection
 was roof Nothing said about
 2nd Left in maintenance

State specifically what is proposed in lieu of literal compliance

083039

OWNER'S SIGNATURE (IF APPELLANT IS OTHER THAN OWNER)
 OWNER'S ARCHITECT OR ENGINEER

APPELLANT

TITLE

DECISION OF THE BUILDING OFFICIAL

- ☐ Approved
☒ Approved with stipulations
☐ Denied

Stipulations

This job only —
 No more appeals this job

DATE

1/8/90

BUILDING OFFICIAL

JOL E Tuck

CITY OF LAS VEGAS, NEVADA

DEPARTMENT OF BUILDING AND SAFETY
PHONE 386-6251

FOR



19577

PERMIT NO

90-090044

BUILDING PERMIT

FOR Single Family Dwelling Remodel
Additions Misc Residential Construction

LOG NO & AREA R-131 DATE 11-20-90 CONST VAL \$ _____

ADDRESS OF CONSTRUCTION 5310 Grand Teton OWNER John Voelpel PHONE 645-6986

LOT(s) A For S 1/2, SE 1/4 OF SEC 12 T19S R60E MDB BLOCK _____ SUBDIVISION _____ ZONE RE

PROPOSED CONSTRUCTION Trailer USE _____

THIS PERMIT FOR BLDG ☒ A/C ☐ ELEC ☐ PLBG ☐ OTHER PERMITS REQD FENCE ☐ OFF SITE ☐ SWIM POOL ☐

FLOOR AREA BSMT _____ 1ST _____ 2ND _____ GARAGE _____ PORCH _____ TOTAL _____

CONTRACTOR Owner - Builder STATE LICENSE NO _____ CITY LICENSE NO _____

ARCHITECT _____ ENGINEER _____

MASTER PLUMBER/CONTRACTOR _____ MASTER ELECTRICIAN/CONTRACTOR _____

OTHER INSPECTIONS AND FEES

- 1 Inspections outside of normal business hours = \$30.00 per hour (minimum charge three hours)
- 2 Re inspection fee during normal business hours assessed under provisions of TABLE 3 A of the Uniform Building Code = \$30.00 per hour
- 3 Inspections during normal business hours for which no fee is specifically indicated = \$30.00 per hour (minimum charge one half hour)
- 4 Additional plan review required by changes additions or revisions to approved plans = \$30.00 per hour (minimum charge two hours)

CONDITIONS OF THE PERMIT

- 1 I agree to call the City Building Department for inspections before concrete is poured before rough wiring electrical plumbing framing is covered Also for air conditioning drywall and sheathing inspection
- 2 I agree that when the job is completed that I will call for final inspection before occupancy
- 3 I agree to perform all construction in accordance with City Ordinances and Building Codes
- 4 The Contractor's signature below denotes authority from the owner to sign in his behalf and that the owner is aware of all requirements of this application and permit Separate permits must be taken out for work outlined above this agreement
- 5 I have read and understand the contents of this application and permit I hereby state that the information I have supplied on this application is true and correct
- 6 Approval for the work under this permit will be given only after refuse and debris have been removed from job site and public right of way
- 7 24 HOUR MINIMUM NOTICE REQUIRED FOR INSPECTIONS

BY John Voelpel
I HEREBY DECLARE THAT I AM THE LEGAL OWNER OF THE ABOVE PROPERTY OWNER

BY _____
AGENT

I hereby certify that I have reviewed this application and the proposed plans and have found that the proposed development meets the requirements of the City of Las Vegas Flood Hazard Reduction Ordinance for the issuance of this Development Permit

LAND DEVELOPMENT AND FLOOD CONTROL ENGINEER

PLANNING DEPT

BUILDING DEPT

DATE

DATE

DATE

PLUMBING		FEE	ELECTRICAL		FEE
WATER DISTRIBUTION	6.00		RECEPTACLE _____ SWITCH _____	40	
SEWER SYSTEM NEW OR MODIFICATION	10.00		EACH LIGHT FIXTURE OR SOCKET _____	30	
FIXTURES WATER SOFTENER H.W. HEATER	2.00		SPECIAL OUTLET APPLIANCE ETC	70	
GARBAGE DISPOSAL WASHER	2.00		SERVICE/PANEL SUB/3 00 200A/6 00 400A/12 50		
FUEL PIPING	6.00		A.C. UNIT OR MOTORS	3.00	
IRRIGATION SYSTEM	8.00		2310 2432 TOTAL		
MISC			MISC		
2310 2433 TOTAL			2310 2431 ISSUANCE FEE		
AIR CONDITIONING		FEE	MOBILE HOME		85.00
NEW UNIT 3 TON = 9.00 OVER = 16.50			2310 2431 PLAN REVIEW FEE		
FURNACE TO 100 000/9.00 OVER/11.00			2310 2431 BLDG PERMIT FEE		85.00
VAPORATIVE COOLER	6.50		TOTAL FEES		
VENTILATION FAN	2.35				
2310 2435 TOTAL					

SPECIAL CONDITIONS

TEMP. TRAILER
TO BE REMOVED
UPON COMPLETION
OF SFD

RECEIPT

0005

SFD 55.00
CHK 55.00
5195A000 15 13

PERMIT NO _____
MUST BE MACHINE VALIDATED

Permit Expires 180 Days After Abandonment of Work

CITY OF LAS VEGAS, NEVADA

PERMIT NO

91-095906

DEPARTMENT OF BUILDING AND SAFETY
PHONE 386-6251BUILDING PERMIT
FOR Single Family Dwelling Remodel
Additions Misc Residential Construction

LOG NO & AREA

R-131

DATE

22217

CONST VAL \$

ADDRESS OF
CONSTRUCTION

5310 Gand Te Ton

OWNER

John Voelpel

PHONE

658 3280

LOT(s)

BLOCK

SUBDIVISION

ZONE

PROPOSED CONSTRUCTION

Revisions Str of Arch. ADDITION to 15E/2ND FL's

THIS PERMIT FOR

BLDG ☒A/C ☐ELEC ☐PLBG ☐

OTHER PERMITS REQD

FENCE ☐OFF
SITE ☐SWIM
POOL ☐

FLOOR AREA

BSMT

1ST

2ND

GARAGE

PORCH

TOTAL

CONTRACTOR

STATE
LICENSE NOCITY
LICENSE NO

ARCHITECT

ENGINEER


MASTER PLUMBER/
CONTRACTORMASTER ELECTRICIAN/
CONTRACTOR

OTHER INSPECTIONS AND FEES

- 1 Inspections outside of normal business hours = \$30.00 per hour (minimum charge three hours)
- 2 Re-inspection fee during normal business hours assessed under provisions of TABLE 3 A of the Uniform Building Code = \$30.00 per hour
- 3 Inspections during normal business hours for which no fee is specifically indicated = \$30.00 per hour (minimum charge one half hour)
- 4 Additional plan review required by changes, additions or revisions to approved plans = \$30.00 per hour (minimum charge two hours)

CONDITIONS OF THE PERMIT

- 1 I agree to call the City Building Department for inspections before concrete is poured before rough wiring, electrical plumbing framing is covered. Also for air conditioning, drywall and sheathing inspection.
- 2 I agree that when the job is completed that I will call for final inspection before occupancy.
- 3 I agree to perform all construction in accordance with City Ordinances and Building Codes.
- 4 The Contractor's signature below denotes authority from the owner to sign in his behalf and that the owner is aware of all requirements of this application and permit. Separate permits must be taken out for work outlined above this agreement.
- 5 I have read and understand the contents of this application and permit. I hereby state that the information I have supplied on this application is true and correct.
- 6 Approval for the work under this permit will be given only after refuse and debris have been removed from job site and public right of way.
- 7 24 HOUR MINIMUM NOTICE REQUIRED FOR INSPECTIONS.

BY  I HEREBY DECLARE THAT I AM THE LEGAL OWNER OF THE ABOVE PROPERTY

OWNER

BY

AGENT

I hereby certify that I have reviewed this application and the proposed plans and have found that the proposed development meets the requirements of the City of Las Vegas Flood Hazard Reduction Ordinance for the issuance of this Development Permit.

LAND DEVELOPMENT AND FLOOD CONTROL ENGINEER

DATE

PLANNING DEPT

DATE

BUILDING DEPT

DATE

PLUMBING		FEE	ELECTRICAL		FEE
WATER DISTRIBUTION	6.00		RECEPTACLE _____ SWITCH _____		40
SEWER SYSTEM NEW OR MODIFICATION	10.00		EACH LIGHT FIXTURE OR SOCKET _____		30
FIXTURES WATER SOFTENER H/W HEATER	2.00		SPECIAL OUTLET APPLIANCE ETC		70
GARBAGE DISPOSAL WASHER	2.00		SERVICE/PANEL SUB/3.00 200A/6.00 400A/12.50		
FUEL PIPING	6.00		A/C UNIT OR MOTORS	3.00	
IRRIGATION SYSTEM	8.00		2310 2432	TOTAL	
MISC			MISC		
2310 2433	TOTAL		2310 2431 ISSUANCE FEE		
AIR CONDITIONING		FEE	7143 2973 SEWER CONNECTION		
NEW UNIT 3 TON = 9.00 OVER = 16.50			2310 2431 PLAN REVIEW FEE		
FURNACE TO 100,000/9.00 OVER/11.00			2310 2431 BLDG PERMIT FEE		
VAPORATIVE COOLER	6.50		TOTAL FEES		
VENTILATION FAN	2.35				
2310 2435	TOTAL				

SPECIAL CONDITIONS

RECEIPT

NJEL

01/30/91

E246A000 12 05

01/30/91

PERMIT NO

MUST BE MACHINE VALIDATED

Permit Expires 180 Days After Abandonment of Work

CITY OF LAS VEGAS, NEVADA

DEPARTMENT OF BUILDING AND SAFETY
PHONE 229-6251

FC



095981

T NO

92 156795

DEVELOPMENT PERMIT
FOR Swimming Pool or SpaPLAN CHECK NO M-5165 DATE 8/18/92 CONST VAL \$ 5040⁰⁰ADDRESS OF CONSTRUCTION 5310 Grand Teton Dr. OWNER VOELPEL, J. & Sharon PHONE 434-9499CONTRACTOR MIRAGE POOLS STATE LICENSE NO 30723 CITY C11-03521-2-044092
LICENSE NOLOT(s) _____ BLOCK _____ SUBDIVISION PT SW 1/4 SEC 12 T12N R60E E ZONE FEPLUMBING CONTRACTOR MIRAGE POOLS ELECTRICAL CONTRACTOR Donna K. Egbert EGBERTCIRCLE TYPE OF POOL THAT APPLIES PRIVATE SEMI PUBLIC PUBLIC SPAMATERIALS OF CONSTRUCTION REINFORCED GUNITE REINFORCED CONCRETE OTHER _____SQUARE FEET OF SURFACE POOL 376 SPA 28 VOLUME IN GALLONS 11200

Approval for the work under this permit will be given only after refuse and debris have been removed from job site and public right of way

I state that I am familiar with the effective ordinances of the City of Las Vegas, Nevada and the effective Statutes of the State of Nevada covering construction and use of the above type, I agree to perform said construction in conformity therewith I further agree that issuance of a permit on the above application will not excuse me from conforming with the said Ordinances and Statutes despite any errors on the part of the building inspector or engineer in checking plans and application herewith

All swimming pools must be fenced before the pool is filled with water No electrical lines shall cross over a pool Applicants must have separate plot plans showing location of power pole proposed or existing fencing and location of swimming pool I agree to repair any utility line if damaged during excavation work I have read and understand the contents of above application I hereby state that the same are true and correct

SIGNED Joseph P. Lathen CONTRACTORBY [Signature] AGENT/OWNERPLANNING DEPT [Signature] DATE 8-17-92

BUILDING DEPT _____ DATE _____

- 1 Inspections outside of normal business hours = \$30.00 per hour (minimum charge three hours)
- 2 Re Inspection fee during normal business hours assessed under provisions of TABLE 3 A of the Uniform Building Code = \$30.00 each
- 3 Inspections during normal business hours for which no fee is specifically indicated = \$30.00 per hour (minimum charge one half hour)
- 4 Additional plan review required by changes additions or revisions to approved plans = \$30.00 per hour (minimum charge two hours)

DESCRIPTION			FEE	TOTAL
ISSUANCE FEE			10 70	10.70
SEWER CONNECTION FEE (to 30 000 GALLONS)				110
BUILDING PERMIT POOL & OR SPA				75
PLUMBING PERMIT	PRIVATE POOL OR SPA	PREFORMED SPA	10 70	21.40
		OTHERWISE	21 40	
	PUBLIC OR SEMI PUBLIC POOL OR SPA	PREFORMED SPA	21 40	08/
		OTHERWISE	32 10	
	FUEL PIPING FOR POOL HEATER		6 40	
ELECTRICAL PERMIT	SPA		8 50	8.50
	SWIMMING POOL	RESIDENTIAL	21 40	21.40
		PUBLIC SEMI PUBLIC	32 10	
	ELECTRICAL SERVICE CHANGE		6 40	
MISC				
TOTAL FEES				247.00

RECEIPT

0009
 FOOL 85 70
 SEWR 110 00
 FLBG 21 40
 ELEC 29 90
 CHEK 247 00
 1741A000 08 50

08/18/92

MUST BE MACHINE VALIDATED

PERMIT EXPIRES 180 DAYS AFTER ABANDONMENT OF WORK

CITY OF LAS VEGAS, NEVADA

PERMIT NO

92 156747

DEPARTMENT OF BUILDING AND SAFETY
PHONE 229-6251

DEVELOPMENT PERMIT

FOR Fence Wall Retaining Wall

PLAN CHECK NO m-5155DATE 8/17/92CONST VAL \$ 3000 3750⁰⁰ADDRESS OF
CONSTRUCTION5310 Grand Teton

OWNER

John Voelkel

PHONE

658-3250

CONTRACTOR

Owner / BuilderSTATE
LICENSE NOCITY
LICENSE NOLOT(s) 1

BLOCK

SUBDIVISION

PSW 45E 5W 12 HRS 60E

ZONE

R-E☐ CONSTRUCTION PLANS SUBMITTED BY OWNER/CONTRACTOR☒ CONSTRUCTION DESIGN BY CITY DESIGN SHEET

ENGINEER

Approval for the work under this permit will be given only after refuse
and debris have been removed from job site and public right of way

DESCRIPTION	TOTAL LIN FT	TOTAL SQ FT
CHAIN LINK OR WIRE MESH		
ORNAMENTAL IRON		
WOOD		
✓ MASONRY	<u>6</u>	<u>250</u>
RETAINING		<u>1500</u>

OTHER INSPECTIONS AND FEES


- 1 Inspections outside of normal business hours = \$30.00 per hour (minimum charge three hours)
- 2 Re inspection fee during normal business hours assessed under provisions of TABLE 3 A of the Uniform Building Code = \$30.00 each
- 3 Inspections during normal business hours for which no fee is specifically indicated = \$30.00 per hour (minimum charge one half hour)
- 4 Additional plan review required by changes, additions or revisions at approved plans = \$30.00 per hour (minimum charge two hours)

As per city design

CONDITIONS OF THE PERMIT

- 1 Any type of retaining wall must be engineered by a Civil or Structural Engineer
- 2 If a home owner takes out the Building Permit and if the owner sublets the work to a Contractor then the Contractor must take out the permit and pay for it
- 3 No fence or wall can be built on City property or rights-of way but this is not intended to preclude construction within utility easements if utilities will not be damaged or made inaccessible
- 4 The fence or wall shall not enclose any water meter light standard or fire alarm box and shall not come closer than 24' from the nearest fire hydrant outlet
- 5 Department Inspectors must approve footings before concrete is poured and block wall reinforcing before grouting is done
- 6 Maximum height of any wall or fence is 6' side and rear yards 4' maximum in front yard with the vertical surface above the height of 2' - 50% open
- 7 I must not obstruct required onsite parking space (2 spaces for each dwelling unit) by the erection of this fence or wall
- 8 This fence or wall shall not block the natural flow of surface water across the property nor shall it divert the flow of surface waters onto another's property
- 9 By the signing of this application I herewith agree to the requirements outlined above

FOR INSPECTIONS CALL 229-2071



THIS FENCE OR WALL SHALL NOT BLOCK THE
NATURAL FLOW OF SURFACE WATERS ACROSS
THE PROPERTY NOR SHALL IT DIVERT
THE FLOW OF SURFACE WATERS ONTO
ANOTHER'S PROPERTY.

SIGNED

CONTRACTOR AGENT OWNER

PLANNING DEPT

DATE

I hereby certify that I have reviewed this application and the proposed plans and have found that the proposed development meets the requirements of the City of Las Vegas Flood Hazard Reduction Ordinance for the issuance of this Development Permit

LAND DEVELOPMENT AND FLOOD CONTROL ENGINEER

DATE

BUILDING DEPT

DATE

RECEIPT

0005

WALL 60 00

CHECK 60 00

1701A000 13 50

08/17/92

PLAN
REVIEW
FEEPERMIT
FEE 2310 2401TOTAL
FEES

Permit Expires 180 Days After Abandonment of Work

MUST BE MACHINE VALIDATED

92 156747 63
VELOPMENT PERMIT

DEVELOPMENT PERMIT
FOR Fence Wall Retaining Wall

Permit Expires 180 Days After Abandonment of Work

CITY OF LAS VEGAS, NEVADA

PERMIT NO

92 156735

DEPARTMENT OF BUILDING AND SAFETY
PHONE 229 6251

FOR INSPECTIONS CALL 229-2071

DEVELOPMENT PERMIT
FOR Swimming Pool or SpaPLAN CHECK NO M-5165 DATE 8/18/92 CONST VAL \$ 5040⁰⁰ADDRESS OF CONSTRUCTION 5310 Grand Teton Dr. OWNER VOELPEL, J. & Sharon PHONE 434-9499CONTRACTOR MIRAGE POOLS STATE LICENSE NO 30723 CITY LICENSE NO C11-03521-2-004092LOT(s) _____ BLOCK _____ SUBDIVISION PT SW 1/4 SEC 12 + 15 S R 6 E T 1 F ZONE FFPLUMBING CONTRACTOR MIRAGE POOLS ELECTRICAL CONTRACTOR Donna K. Egbert EGBERTCIRCLE TYPE OF POOL THAT APPLIES PRIVATE SEMI PUBLIC PUBLIC SPAMATERIALS OF CONSTRUCTION REINFORCED GUNITE REINFORCED CONCRETE OTHER _____SQUARE FEET OF SURFACE POOL 376 SPA 28 VOLUME IN GALLONS 11200

Approval for the work under this permit will be given only after refuse and debris have been removed from job site and public right of way

I state that I am familiar with the effective ordinances of the City of Las Vegas, Nevada and the effective Statutes of the State of Nevada covering construction and use of the above type, I agree to perform said construction in conformity therewith I further agree that issuance of a permit on the above application will not excuse me from conforming with the said Ordinances and Statutes despite any errors on the part of the building inspector or engineer in checking plans and application herewith

All swimming pools must be fenced before the pool is filled with water No electrical lines shall cross over a pool Applicants must have separate plot plans showing location of power pole proposed or existing fencing and location of swimming pool I agree to repair any utility line if damaged during excavation work I have read and understand the contents of above application I hereby state that the same are true and correct

SIGNED Greg P. Luther CONTRACTORBY [Signature] AGENT/OWNERPLANNING DEPT [Signature] DATE 8/17/92BUILDING DEPT [Signature] DATE 8-17-92

- 1 Inspections outside of normal business hours = \$30 00 per hour (minimum charge three hours)
- 2 Re Inspection fee during normal business hours assessed under provisions of TABLE 3 A of the Uniform Building Code = \$30 00 each
- 3 Inspections during normal business hours for which no fee is specifically indicated = \$30 00 per hour (minimum charge one half hour)
- 4 Additional plan review required by changes additions or revisions to approved plans = \$30 00 per hour (minimum charge two hours)

DESCRIPTION			FEE	TOTAL
ISSUANCE FEE			10 70	10.70
SEWER CONNECTION FEE (to 30 000 GALLONS)				110
BUILDING PERMIT POOL & OR SPA				75
PLUMBING PERMIT	PRIVATE POOL OR SPA	PREFORMED SPA	10 70	
		OTHERWISE	21 40	21.40
	PUBLIC OR SEMI PUBLIC POOL OR SPA	PREFORMED SPA	21 40	
		OTHERWISE	32 10	08/1
	FUEL PIPING FOR POOL HEATER		6 40	
ELECTRICAL PERMIT	SPA		8 50	8.50
	SWIMMING POOL	RESIDENTIAL	21 40	21.40
		PUBLIC SEMI PUBLIC	32 10	
	ELECTRICAL SERVICE CHANGE		6 40	
MISC				
TOTAL FEES				247.00

RECEIPT

0009
 POOL 85.70
 SEWF 110.00
 PLBG 21.40
 ELEC 29.90
 CHEK 247.00
 1741A000 08-50

08/18/92

MUST BE MACHINE VALIDATED

PERMIT EXPIRES 180 DAYS AFTER ABANDONMENT OF WORK

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

☒	PERMIT NUMBER	92-156795	INSPECTION NUMBER	1
JOB ADDRESS				
5310 GRAND TETON DR				
LOT NO		BLOCK NO	SUBDIVISION NAME	
FIRE DEPT MAP NO		JOB PHONE	CALL IN DATE	CALL IN TIME
1321-95		434-9499	08/20/92	07:08
INSPECTOR NO		INSPECTOR NAME		
76		LEE BON JUAN		
INSPECTION REQUESTED		POOL PRE-GUNITE (901)		

check plans

*sign off sheets
when on job
blow elect pipe*

☐ PARTIAL INSPECTION	☐ PARTIAL APPROVAL (P)	PARTIAL DESCRIPTION		
☒ APPROVED (A)	☐ STOP WORK (S)	☐ COMMENTS (C)	☐ TEMPORARY APPROVAL (T) — UNTIL	☐ HOLD (H)
☐ REJECTED (R)	REINSPECTION REQUIRED CALL *229 2071		☐ PERMIT REQUIRED	
☐ REFEE (F)	REINSPECTION FEE REQUIRED PAY AT CITY HALL 3RD FLOOR 400 E STEWART STREET			
INSPECTOR SIGNATURE	<i>Lee Bon Juan</i>		INSPECTION DATE	
		8-21-92		
☐ PROJECT COMPLETE	BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)			
IF YOU HAVE ANY QUESTIONS ON THIS INSPECTION YOU MAY CALL THE INSPECTOR FROM 7 00 A M 7 15 A M OR 2 45 P M 3 00 P M AT				229-6765

For Additional Assistance Call *229-6251 See Reverse Side For Inspection Types

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

☒ PERMIT NUMBER	92-156795	INSPECTION NUMBER	11
--	------------------	--------------------------	-----------

JOB ADDRESS			
5313 GRAND TETON DR			

LOT NO	BLOCK NO	SUBDIVISION NAME	

FIRE DEPT MAP NO	JOB PHONE	CALL IN DATE	CALL IN TIME	SCHEDULE DATE
1321-95	434-9499	09/08/92	14:18	09/09/92

INSPECTOR NO	INSPECTOR NAME
74 / 71	LEE BOY JUAN K. R. BEYER

INSPECTION REQUESTED	POOL PRE-PLASTER/FINAL (910)
-----------------------------	-------------------------------------

FIBER OPTIC LITES

☐ PARTIAL INSPECTION	☐ PARTIAL APPROVAL (P)	PARTIAL DESCRIPTION		
☒ APPROVED (A)	☐ STOP WORK (S)	☐ COMMENTS (C)	☐ TEMPORARY APPROVAL (T) - UNTIL	☐ HOLD (H)
☐ REJECTED (R)	REINSPECTION REQUIRED CALL *229 2071			☐ PERMIT REQUIRED
☐ REFEE (F)	REINSPECTION FEE REQUIRED PAY AT CITY HALL 3RD FLOOR 400 E STEWART STREET			

INSPECTOR SIGNATURE	INSPECTION DATE
<i>[Signature]</i>	950792

☒ PROJECT COMPLETE	BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG & SAFETY FOR C OF O ISSUANCE (Commercial Only)
---	---

IF YOU HAVE ANY QUESTIONS ON THIS INSPECTION YOU MAY CALL THE INSPECTOR FROM 7 00 A M 7 15 A M OR 2 45 P M 3 00 P M AT **229-6765**


For Additional Assistance Call * 229-6251 See Reverse Side For Inspection Types

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

☒	PERMIT NUMBER	92-156795	INSPECTION NUMBER	11
JOB ADDRESS 5310 GRAND TETON DR				
LOT NO		BLOCK NO	SUBDIVISION NAME	
FIRE DEPT MAP NO	JOB PHONE	CALL IN DATE	CALL IN TIME	SCHEDULE DATE
321-95	434-9499	09/08/92	14:18	09/09/92
INSPECTOR NO 74/71		INSPECTOR NAME LEE DON JUAN K. R. BEYER		
INSPECTION REQUESTED		POOL PRE-PLASTER/FINAL (910)		
FIBER OPTIC LITES				
☐	PARTIAL INSPECTION	☐	PARTIAL APPROVAL (P)	PARTIAL DESCRIPTION
☒	APPROVED (A)	☐	STOP WORK (S)	☐
☐	REJECTED (R)	☐	COMMENTS (C)	☐
☐	REFEE (F)	☐	TEMPORARY APPROVAL (T) -- UNTIL	☐
☐	REINSPECTION REQUIRED CALL *229 2071	☐	HOLD (H)	
☐	REINSPECTION FEE REQUIRED PAY AT CITY HALL 3RD FLOOR 400 E STEWART STREET	☐	PERMIT REQUIRED	
INSPECTOR SIGNATURE		INSPECTION DATE 9508092		
☒	PROJECT COMPLETE	BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG & SAFETY FOR C O ISSUANCE (Commercial Only)		
IF YOU HAVE ANY QUESTIONS ON THIS INSPECTION YOU MAY CALL THE REFEREE FROM 7 00 A M 7 15 A M OR 2 45 P M 3 00 P M AT				229-6765

For Additional Assistance Call * 229-6251 See Reverse Side For Inspection Types

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

1	PERMIT NUMBER	92-156747	INSPECTION NUMBER	15
JOB ADDRESS 5310 GRAND TETON DR				
LOT NO 9		BLOCK NO		SUBDIVISION NAME
FIRE DEPT MAP NO 1329-95	JOB PHONE 658-3250	CALL IN DATE 08/20/92	CALL IN TIME 15:30	SCHEDULE DATE 08/21/92
INSPECTOR NO 63		INSPECTOR NAME RICH CARSON		
INSPECTION REQUESTED		FOOTING, LAYOUT, REBAR, ZONING (101)		
BLOCK WALL				
☐ PARTIAL INSPECTION	☐ PARTIAL APPROVAL (P)	PARTIAL DESCRIPTION		
☒ APPROVED (A)	☐ STOP WORK (S)	☐ COMMENTS (C)	☐ TEMPORARY APPROVAL (T) — UNTIL	☐ HOLD (H)
☐ REJECTED (R)	REINSPECTION REQUIRED CALL *229 2071		☐ PERMIT REQUIRED	
☐ REFEE (F)	REINSPECTION FEE REQUIRED PAY AT CITY HALL 3RD FLOOR 400 E STEWART STREET			
INSPECTOR SIGNATURE 		INSPECTION DATE 8/21/92		
☐ PROJECT COMPLETE	BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG & SAFETY FOR C OF O ISSUANCE (Commercial Only)			
IF YOU HAVE ANY QUESTIONS ON THIS INSPECTION YOU MAY CALL THE INSPECTOR FROM 7 00 AM 7 15 AM OR 2 45 PM 3 00 PM AT				229-6769

For Additional Assistance Call * 229-6251 See Reverse Side For Inspection Types

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

☒	PERMIT NUMBER	92-156747 /	INSPECTION NUMBER	21
JOB ADDRESS 5310 GRAND TETON DR				
LOT NO 1		BLOCK NO		SUBDIVISION NAME
FIRE DEPT MAP NO 1321-95	JOB PHONE 658-3250	CALL IN DATE 08/28/92	CALL IN TIME 12:12	SCHEDULE DATE 08/31/92
INSPECTOR NO 6552		INSPECTOR NAME RICH CARSON <i>Randall Broese</i>		
INSPECTION REQUESTED		BUILDING FINAL (147)		
☐ PARTIAL INSPECTION	☐ PARTIAL APPROVAL (P)	PARTIAL DESCRIPTION		
☒ APPROVED (A)	☐ STOP WORK (S)	☐ COMMENTS (C)	☐ TEMPORARY APPROVAL (T) -- UNTIL	☐ HOLD (H)
☐ REJECTED (R)	REINSPECTION REQUIRED CALL *229 2071			☐ PERMIT REQUIRED
☐ REFEE (F)	REINSPECTION FEE REQUIRED PAY AT CITY HALL 3RD FLOOR 400 E STEWART STREET			
INSPECTOR SIGNATURE <i>R Broese</i>		INSPECTION DATE 8-31-92		
☒ PROJECT COMPLETE		BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)		
IF YOU HAVE ANY QUESTIONS ON THIS INSPECTION YOU MAY CALL THE INSPECTOR FROM 7 00 A M 7 15 A M OR 2 45 P M 3 00 P M AT				229-6760

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

M	PERMIT NUMBER	92-156747	INSPECTION NUMBER	21
JOB ADDRESS				
5310 GRAND TETON DR				
LOT NO		BLOCK NO		SUBDIVISION NAME
1				
FIRE DEPT MAP NO	JOB PHONE	CALL IN DATE	CALL IN TIME	SCHEDULE DATE
1321-95	658-3250	08/28/92	12:12	08/31/92
INSPECTOR NO		INSPECTOR NAME		
5552		RICH EATSON <i>Randall Bresce</i>		
INSPECTION REQUESTED		BUILDING FINAL (140)		
☐ PARTIAL INSPECTION		☐ PARTIAL APPROVAL (P)		PARTIAL DESCRIPTION
☒ APPROVED (A)		☐ STOP WORK (S)	☐ COMMENTS (C)	☐ TEMPORARY APPROVAL (T) — UNTIL ☐ HOLD (H)
☐ REJECTED (R)		REINSPECTION REQUIRED CALL * 229 2071		
☐ REFEE (F)		REINSPECTION FEE REQUIRED PAY AT CITY HALL 3RD FLOOR 400 E STEWART STREET		
☐ PERMIT REQUIRED				
INSPECTOR SIGNATURE		INSPECTION DATE		
<i>R. Bresce</i>		8-31-92		
☒ PROJECT COMPLETE		BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)		
IF YOU HAVE ANY QUESTIONS ON THIS INSPECTION YOU MAY CALL THE INSPECTOR FROM 7 00 AM 7 15 AM OR 2 45 PM 3 00 PM AT				229-6769

For Additional Assistance Call * 229-6251 See Reverse Side For Inspection Types

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS



**PERMIT
NUMBER**

92-15 6747

**INSPECTION
NUMBER**

15

JOB ADDRESS

5310 GRAND TETON DR

LOT NO

BLOCK NO

SUBDIVISION NAME

1

FIRE DEPT MAP NO

JOB PHONE

CALL IN DATE

CALL IN TIME

SCHEDULE DATE

1321-95

658-3250

08/20/92

15:30

08/21/92

INSPECTOR NO

INSPECTOR NAME

63

RICH CARSON

**INSPECTION
REQUESTED**

FOOTING, LAYOUT, REBAR, ZONING (101)

BLOCK WALL

☐ PARTIAL
INSPECTION

☐ PARTIAL
APPROVAL (P)

PARTIAL DESCRIPTION

☒ **APPROVED**
(A)

☐ STOP
WORK (S)

☐ COMMENTS
(C)

☐ TEMPORARY
APPROVAL (T) — UNTIL

☐ HOLD
(H)

☐ REJECTED (R)

REINSPECTION REQUIRED CALL *229 2071

☐ REFEE (F)

REINSPECTION FEE REQUIRED PAY AT CITY HALL
3RD FLOOR 400 E STEWART STREET

☐ PERMIT
REQUIRED

**INSPECTOR
SIGNATURE**

INSPECTION DATE

8-21-92

☐ **PROJECT
COMPLETE**

BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS
SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)

IF YOU HAVE ANY QUESTIONS ON THIS INSPECTION YOU MAY
CALL THE INSPECTOR FROM 7 00 A M 7 15 A M OR 2 45 P M 3 00 P M AT

229-67 69

For Additional Assistance Call * 229-6251 See Reverse Side For Inspection Types

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

☒	PERMIT NUMBER	92-156795	INSPECTION NUMBER	1
JOB ADDRESS				
5310 GRAND TETON DR				
LOT NO		BLOCK NO	SUBDIVISION NAME	
FIRE DEPT MAP NO		JOB PHONE	CALL IN DATE	CALL IN TIME
1321-95		434-9499	08/20/92	07:08
SCHEDULE DATE				
08/21/92				
INSPECTOR NO		INSPECTOR NAME		
74		LEE BON JUAN		
INSPECTION REQUESTED		POOL PRE-GUNITE (901)		

check plans

☐ PARTIAL INSPECTION	☐ PARTIAL APPROVAL (P)	PARTIAL DESCRIPTION		
☒ APPROVED (A)	☐ STOP WORK (S)	☐ COMMENTS (C)	☐ TEMPORARY APPROVAL (T) — UNTIL	☐ HOLD (H)
☐ REJECTED (R)	REINSPECTION REQUIRED CALL * 229 2071			☐ PERMIT REQUIRED
☐ REFEE (F)	REINSPECTION FEE REQUIRED PAY AT CITY HALL 3RD FLOOR 400 E STEWART STREET			
INSPECTOR SIGNATURE		INSPECTION DATE		
		8-21-92		
☐ PROJECT COMPLETE	BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)			
IF YOU HAVE ANY QUESTIONS ON THIS INSPECTION YOU MAY CALL THE INSPECTOR FROM 7 00 AM 7 15 AM OR 2 45 PM 3 00 PM AT				229-6765


For Additional Assistance Call * 229-6251 See Reverse Side For Inspection Types

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

☒	PERMIT NUMBER	92-156747		INSPECTION NUMBER	2	
JOB ADDRESS 5310 GRAND TETON DR						
LOT NO 1		BLOCK NO		SUBDIVISION NAME		
FIRE DEPT MAP NO 1321-95		JOB PHONE 653-3250		CALL IN DATE 08/26/92	SCHEDULE DATE 08/27/92	
INSPECTOR NO 6552		INSPECTOR NAME RICH CARSON Randall Breser				
INSPECTION REQUESTED		WALL GROUT & STEEL (131)				
☐	PARTIAL INSPECTION	☐	PARTIAL APPROVAL (P)	PARTIAL DESCRIPTION		
☒	APPROVED (A)	☐	STOP WORK (S)	☐	COMMENTS (C)	
☐	REJECTED (R)	REINSPECTION REQUIRED CALL *229 2071			☐	HOLD (H)
☐	REFEE (F)	REINSPECTION FEE REQUIRED PAY AT CITY HALL 3RD FLOOR 400 E STEWART STREET			☐	PERMIT REQUIRED
INSPECTOR SIGNATURE R Breser				INSPECTION DATE 8-27-92		
☐	PROJECT COMPLETE	BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)				
IF YOU HAVE ANY QUESTIONS ON THIS INSPECTION YOU MAY CALL THE INSPECTOR FROM 7 00 A M 7 15 A M OR 2 45 P M 3 00 P M AT					229-6769	

For Additional Assistance Call * 229-6251 See Reverse Side For Inspection Types

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS 5310 GRAND TETON		PERMIT NO 89039	
LOT NO	MAP NO 3 1021A	INSPECTOR 6/58	DATE 11-29-90
SUBDIVISION NAME			PHONE
INSPECTOR SIGNATURE 			INSPECTION DATE 11-30-90
<i>Temporary power pole - tagged by electrical inspector,</i>			
☐ PARTIAL INSPECTION DESCRIPTION			
☐ APPROVED		☐ PERMIT REQUIRED	
☐ STOP WORK			
☐ REJECTED CORRECTION NOTICE REINSPECTION REQUIRED CALL 799 2071			
INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B 1	FOOTING LAYOUT REBAR ZONING	☐ P 1	ON SITE SEWER
☐ B 2	STEM WALL - FORMS & REBAR	☐ P 2	ON SITE WATER
☐ B 3	PRE SLAB	☐ P 3	BUILDING SEWER (YARD LINES)
☐ B 4	ROOF SHEATHING	☐ P 4	UNDERSLAB PLUMBING
☐ B 5	FRAMING	☐ P 5	TOP OUT WATER GAS WASTE
☐ B 6	INSULATION	☐ P 6	FINAL GAS TEST
☐ B 7	DRYWALL NAILING	☐ P 7	FINAL PLUMBING
☐ B 8	EXTERIOR LATH/STUCCO		
☐ B 9	WALL GROUT & STEEL	☐ M 1	ROUGH VENT
☐ B 10	POOL PRE GUNITE	☐ M 2	HOOD
☐ B 11	POOL PRE PLASTER / FINAL	☐ M 3	FINAL MECHANICAL
☐ B 12	BUILDING FINAL		
☐ B 13	CERT OF OCC	☐ X 1	KICKER / FLUSH
		☒ E 6	TEMP POWER
☐ FINAL INSPECTION		BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)	

FOR ASSISTANCE CALL 388-6251

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS <i>S310 Grand Teton</i>		PERMIT NO
LOT NO 	MAP NO <i>per 15</i>	INSPECTOR <i>54</i>
SUBDIVISION NAME 		DATE <i>11-19-90</i>
INSPECTOR SIGNATURE <i>DR Schmeck</i>		PHONE
INSPECTION DATE <i>11-20-90</i>		

Temp Trailer

- 1- No permit on this trailer*
- 2- No one home Can not give access*

☐ PARTIAL INSPECTION DESCRIPTION					
☐ APPROVED		☐ PERMIT REQUIRED		☐ STOP WORK	
☒ REJECTED CORRECTION NOTICE REINSPECTION REQUIRED CALL 799 2071					
INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B 1	FOOTING LAYOUT REBAR ZONING	☐ P 1	ON SITE SEWER	☐ X 2	UNDERGROUND HYDRO
☐ B 2	STEM WALL -- FORMS & REBAR	☐ P 2	ON SITE WATER	☐ X 3	UNDERGROUND FINAL/FLOW
☐ B 3	PRE SLAB	☐ P 3	BUILDING SEWER (YARD LINES)	☐ X 4	SPRINKLER SYSTEM HYDRO
☐ B 4	ROOF SHEATHING	☐ P 4	UNDERSLAB PLUMBING	☐ X 5	FIRE ALARM
☐ B 5	FRAMING	☐ P 5	TOP OUT WATER GAS WASTE	☐ X 6	OTHER
☐ B 6	INSULATION	☐ P 6	FINAL GAS TEST	☐ X 7	FINAL FIRE
☐ B 7	DRYWALL NAILING	☐ P 7	FINAL PLUMBING		
☐ B 8	EXTERIOR LATH/STUCCO			☐ E 1	UNDERGROUND ELETRICAL
☐ B 9	WALL GROUT & STEEL	☐ M 1	ROUGH VENT	☐ E 2	ROUGH ELECTRICAL
☐ B 10	<i>POOL</i> PRE GUNITE	☐ M 2	HOOD	☐ E 3	LOW VOLTAGE ELECTRICAL
☐ B 11	<i>POOL</i> PRE PLASTER / FINAL	☐ M 3	FINAL MECHANICAL	☐ E 4	SIGN INSPECTION
☐ B 12	BUILDING FINAL			☐ E 5	FINAL ELECTRICAL
☐ B 13	CERT OF OCC	☐ X 1	KICKER / FLUSH	☐ E 6	TEMP POWER
☐ FINAL INSPECTION		BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)			

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS 5310 Grand Jeton		PERMIT NO 90044	
LOT NO	MAP NO 6-947A	INSPECTOR 54	DATE 11 26 90
SUBDIVISION NAME			PHONE
INSPECTOR SIGNATURE D. Schmeeb			INSPECTION DATE 11-27-90
mobile home set up & temp power As one home - well not go in with no one at home			
☐ PARTIAL INSPECTION DESCRIPTION			
☐ APPROVED		☐ PERMIT REQUIRED	
☐ STOP WORK			
☒ REJECTED CORRECTION NOTICE REINSPECTION REQUIRED CALL 799 2071			
INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B 1	FOOTING LAYOUT REBAR ZONING	☐ P 1	ON SITE SEWER
☐ B 2	STEM WALL - FORMS & REBAR	☐ P 2	ON SITE WATER
☐ B 3	PRE SLAB	☐ P 3	BUILDING SEWER (YARD LINES)
☐ B 4	ROOF SHEATHING	☐ P 4	UNDERSLAB PLUMBING
☐ B 5	FRAMING	☐ P 5	TOP OUT WATER GAS WASTE
☐ B 6	INSULATION	☐ P 6	FINAL GAS TEST
☐ B 7	DRYWALL NAILING	☐ P 7	FINAL PLUMBING
☐ B 8	EXTERIOR LATH/STUCCO		☐ E 1 UNDERGROUND ELECTRICAL
☐ B 9	WALL GROUT & STEEL	☐ M 1	ROUGH VENT
☐ B 10	COOL PRE GUNITE	☐ M 2	HOOD
☐ B 11	COOL PRE PLASTER / FINAL	☐ M 3	FINAL MECHANICAL
☐ B 12	BUILDING FINAL		☐ E 3 LOW VOLTAGE ELECTRICAL
☐ B 13	CERT OF OCC	☐ X 1	KICKER / FLUSH
			☐ E 4 SIGN INSPECTION
			☐ E 5 FINAL ELECTRICAL
			☐ E 6 TEMP POWER
☐ FINAL INSPECTION		BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)	

FOR ASSISTANCE CALL 388-8251

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS 5310 Grand Jeton		PERMIT NO 089039	
LOT NO	MAP NO 5-2.59P	INSPECTOR 54	DATE 11/28/90
SUBDIVISION NAME			PHONE
INSPECTOR SIGNATURE R Schmeels			INSPECTION DATE 11-29-90
"mobile home insp" 10 A.M			
☐ PARTIAL INSPECTION DESCRIPTION			
☒ APPROVED		☐ PERMIT REQUIRED	
		☐ STOP WORK	
☐ REJECTED CORRECTION NOTICE REINSPECTION REQUIRED CALL 799 2071			
INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B 1	FOOTING LAYOUT REBAR ZONING	☐ P 1	ON SITE SEWER
☐ B 2	STEM WALL - FORMS & REBAR	☐ P 2	ON SITE WATER
☐ B 3	PRE SLAB	☐ P 3	BUILDING SEWER (YARD LINES)
☐ B 4	ROOF SHEATHING	☐ P 4	UNDERSLAB PLUMBING
☐ B 5	FRAMING	☐ P 5	TOP OUT WATER GAS WASTE
☐ B 6	INSULATION	☐ P 6	FINAL GAS TEST
☐ B 7	DRYWALL NAILING	☐ P 7	FINAL PLUMBING
☐ B 8	EXTERIOR LATH/STUCCO		☐ E 1
☐ B 9	WALL GROUT & STEEL	☐ M 1	ROUGH VENT
☐ B 10	☒ PRE GUNITE	☐ M 2	HOOD
☐ B 11	☒ PRE PLASTER / FINAL	☐ M 3	FINAL MECHANICAL
☒ B 12	BUILDING FINAL		☐ E 5
☐ B 13	CERT OF OCC	☐ X 1	KICKER / FLUSH
		☐ X 2	UNDERGROUND HYDRO
		☐ X 3	UNDERGROUND FINAL/FLOW
		☐ X 4	SPRINKLER SYSTEM HYDRO
		☐ X 5	FIRE ALARM
		☐ X 6	OTHER
		☐ X 7	FINAL FIRE
		☐ E 1	UNDERGROUND ELETRICAL
		☐ E 2	ROUGH ELECTRICAL
		☐ E 3	LOW VOLTAGE ELECTRICAL
		☐ E 4	SIGN INSPECTION
		☐ E 5	FINAL ELECTRICAL
		☐ E 6	TEMP POWER
☐ FINAL INSPECTION		BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)	

FOR ASSISTANCE CALL 388-8251

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS 5310 Grand Teton		PERMIT NO 83039	
LOT NO	MAP NO 13	INSPECTOR A 58	DATE 9-21-90
SUBDIVISION NAME			PHONE 656986
INSPECTOR SIGNATURE <i>[Signature]</i>			INSPECTION DATE 9/24/90

☐ PARTIAL INSPECTION DESCRIPTION

☒ APPROVED ☐ PERMIT REQUIRED ☐ STOP WORK

☐ REJECTED CORRECTION NOTICE REINSPECTION REQUIRED CALL 799 2071


INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B 1	FOOTING LAYOUT REBAR ZONING	☐ P 1	ON SITE SEWER	☐ X 2	UNDERGROUND HYDRO
☐ B 2	STEM WALL - FORMS & REBAR	☐ P 2	ON SITE WATER	☐ X 3	UNDERGROUND FINAL/FLOW
☐ B 3	PRE SLAB	☐ P 3	BUILDING SEWER (YARD LINES)	☐ X 4	SPRINKLER SYSTEM HYDRO
☐ B 4	ROOF SHEATHING	☐ P 4	UNDERSLAB PLUMBING	☐ X 5	FIRE ALARM
☐ B 5	FRAMING	☐ P 5	TOP OUT WATER GAS WASTE	☐ X 6	OTHER
☐ B 6	INSULATION	☐ P 6	FINAL GAS TEST	☐ X 7	FINAL FIRE
☐ B 7	DRYWALL NAILING	☐ P 7	FINAL PLUMBING		
☐ B 8	EXTERIOR LATH/Stucco			☐ E 1	UNDERGROUND ELECTRICAL
☐ B 9	WALL GROUT & STEEL	☐ M 1	ROUGH VENT	☐ E 2	ROUGH ELECTRICAL
☐ B 10	☐ POOL PRE GUNITE	☐ M 2	HOOD	☐ E 3	LOW VOLTAGE ELECTRICAL
☐ B 11	☐ POOL PRE PLASTER / FINAL	☐ M 3	FINAL MECHANICAL	☐ E 4	SIGN INSPECTION
☐ B 12	BUILDING FINAL			☐ E 5	FINAL ELECTRICAL
☐ B 13	CERT OF OCC	☐ X 1	KICKER / FLUSH	☐ E 6	TEMP POWER

☐ FINAL INSPECTION

BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)

FOR ASSISTANCE CALL 388-8251

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS: 5310 Grand Jeton		PERMIT NO: 83039	
LOT NO	MAP NO: 658A	INSPECTOR: 58	DATE: 10-2-90
SUBDIVISION NAME			PHONE
INSPECTOR SIGNATURE: 			INSPECTION DATE: 10/3/90

1st LIFT Barn

Install one more course
before grouting
Need a min of 1 1/2" covering
on steel plus Key

☐ PARTIAL INSPECTION DESCRIPTION

☒ **APPROVED**

☐ **PERMIT REQUIRED**

☐ **STOP WORK**

☐ **REJECTED CORRECTION NOTICE REINSPECTION REQUIRED CALL 799 2071**

INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B 1	FOOTING LAYOUT REBAR ZONING	☐ P 1	ON SITE SEWER	☐ X 2	UNDERGROUND HYDRO
☐ B 2	STEM WALL - FORMS & REBAR	☐ P 2	ON SITE WATER	☐ X 3	UNDERGROUND FINAL/FLOW
☐ B 3	PRE SLAB	☐ P 3	BUILDING SEWER (YARD LINES)	☐ X 4	SPRINKLER SYSTEM HYDRO
☐ B 4	ROOF SHEATHING	☐ P 4	UNDERSLAB PLUMBING	☐ X 5	FIRE ALARM
☐ B 5	FRAMING	☐ P 5	TOP OUT WATER GAS WASTE	☐ X 6	OTHER
☐ B 6	INSULATION	☐ P 6	FINAL GAS TEST	☐ X 7	FINAL FIRE
☐ B 7	DRYWALL NAILING	☐ P 7	FINAL PLUMBING		
☐ B 8	EXTERIOR LATH/STUCCO			☐ E 1	UNDERGROUND ELETRICAL
☒ B 9	WALL GROUT & STEEL	☐ M 1	ROUGH VENT	☐ E 2	ROUGH ELECTRICAL
☐ B 10	POOL PRE GUNITE	☐ M 2	HOOD	☐ E 3	LOW VOLTAGE ELECTRICAL
☐ B 11	POOL PRE PLASTER / FINAL	☐ M 3	FINAL MECHANICAL	☐ E 4	SIGN INSPECTION
☐ B 12	BUILDING FINAL			☐ E 5	FINAL ELECTRICAL
☐ B 13	CERT OF OCC	☐ X 1	KICKER / FLUSH	☐ E 6	TEMP POWER

☐ **FINAL INSPECTION**

BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS
 SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)

FOR ASSISTANCE CALL 388-6251

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS 5310 Grand Jeton		PERMIT NO 83039
LOT NO	MAP/NO 6-947A	INSPECTOR 58
SUBDIVISION NAME		DATE 11-26-90
INSPECTOR SIGNATURE 		PHONE
		INSPECTION DATE 11-27-90

Roof Sheathing Rejected

- 1) Truss Calc's Required
- 2) Fly / Slab not Stamped
- 3) CMU Walls not Stamped

☐ PARTIAL INSPECTION DESCRIPTION

☐ APPROVED

☐ PERMIT REQUIRED

☐ STOP WORK

☒ REJECTED CORRECTION NOTICE REINSPECTION REQUIRED CALL 799 2071

INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B 1	FOOTING LAYOUT REBAR ZONING	☐ P 1	ON SITE SEWER	☐ X 2	UNDERGROUND HYDRO
☐ B 2	STEM WALL - FORMS & REBAR	☐ P 2	ON SITE WATER	☐ X 3	UNDERGROUND FINAL/FLOW
☐ B 3	PRE SLAB	☐ P 3	BUILDING SEWER (YARD LINES)	☐ X 4	SPRINKLER SYSTEM HYDRO
☒ B 4	ROOF SHEATHING	☐ P 4	UNDERSLAB PLUMBING	☐ X 5	FIRE ALARM
☐ B 5	FRAMING	☐ P 5	TOP OUT WATER GAS WASTE	☐ X 6	OTHER
☐ B 6	INSULATION	☐ P 6	FINAL GAS TEST	☐ X 7	FINAL FIRE
☐ B 7	DRYWALL NAILING	☐ P 7	FINAL PLUMBING		
☐ B 8	EXTERIOR LATH/STUCCO			☐ E 1	UNDERGROUND ELECTRICAL
☐ B 9	WALL GROUT & STEEL	☐ M 1	ROUGH VENT	☐ E 2	ROUGH ELECTRICAL
☐ B 10	PRE GUNITE	☐ M 2	HOOD	☐ E 3	LOW VOLTAGE ELECTRICAL
☐ B 11	PRE PLASTER / FINAL	☐ M 3	FINAL MECHANICAL	☐ E 4	SIGN INSPECTION
☐ B 12	BUILDING FINAL			☐ E 5	FINAL ELECTRICAL
☐ B 13	CERT OF OCC	☐ X 1	KICKER / FLUSH	☐ E 6	TEMP POWER

☐ FINAL INSPECTION

BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS
SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)

FOR ASSISTANCE CALL 388-6251

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS 5310 Grand Canyon		PERMIT NO 83039	
LOT NO	MAP NO 6-1124	INSPECTOR 71	DATE 12-5-90
SUBDIVISION NAME			PHONE

INSPECTOR SIGNATURE 	INSPECTION DATE 6 DEC 90
-------------------------	------------------------------------

GRD WIRES IN SUB PANEL MUST TERMINATE ON GRD BUS

REFER GRD REQ.

WATER BOND REQ.

☐ PARTIAL INSPECTION DESCRIPTION

☐ APPROVED

☐ PERMIT REQUIRED

☐ STOP WORK

☒ REJECTED CORRECTION NOTICE REINSPECTION REQUIRED CALL 799-2071					
INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B 1	FOOTING LAYOUT REBAR ZONING	☐ P 1	ON SITE SEWER	☐ X 2	UNDERGROUND HYDRO
☐ B 2	STEM WALL - FORMS & REBAR	☐ P 2	ON SITE WATER	☐ X 3	UNDERGROUND FINAL/FLOW
☐ B 3	PRE SLAB	☐ P 3	BUILDING SEWER (YARD LINES)	☐ X 4	SPRINKLER SYSTEM HYDRO
☐ B 4	ROOF SHEATHING	☐ P 4	UNDERSLAB PLUMBING	☐ X 5	FIRE ALARM
☐ B 5	FRAMING	☐ P 5	TOP OUT WATER GAS WASTE	☐ X 6	OTHER
☐ B 6	INSULATION	☐ P 6	FINAL GAS TEST	☐ X 7	FINAL FIRE
☐ B 7	DRYWALL NAILING	☐ P 7	FINAL PLUMBING		
☐ B 8	EXTERIOR LATH/STUCCO			☐ E 1	UNDERGROUND ELECTRICAL
☐ B 9	WALL GROUT & STEEL	☐ M 1	ROUGH VENT	☒ E 2	ROUGH ELECTRICAL
☐ B 10	POOL PRE GUNITE	☐ M 2	HOOD	☐ E 3	LOW VOLTAGE ELECTRICAL
☐ B 11	POOL PRE PLASTER / FINAL	☐ M 3	FINAL MECHANICAL	☐ E 4	SIGN INSPECTION
☐ B 12	BUILDING FINAL			☐ E 5	FINAL ELECTRICAL
☐ B 13	CERT OF OCC	☐ X 1	KICKER / FLUSH	☐ E 6	TEMP POWER

☐ **FINAL INSPECTION**

BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS
 SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)

FOR ASSISTANCE CALL 388-8251

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS 5310 Grand Isle			PERMIT NO 83039
LOT NO	MAP NO 6 85/A	INSPECTOR 64	DATE 12-7-90
SUBDIVISION NAME Barn			PHONE
INSPECTOR SIGNATURE E. M. A.			INSPECTION DATE 12-10

① WHERE ARE PRINTS

② NO RECORD OF PREVIOUS INSP.

☐ PARTIAL INSPECTION DESCRIPTION

☐ APPROVED

☐ PERMIT REQUIRED

☐ STOP WORK

☒ **REJECTED CORRECTION NOTICE REINSPECTION REQUIRED CALL 799 2071**

INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B 1	FOOTING LAYOUT REBAR ZONING	☐ P 1	ON SITE SEWER	☐ X 2	UNDERGROUND HYDRO
☐ B 2	STEM WALL - FORMS & REBAR	☐ P 2	ON SITE WATER	☐ X 3	UNDERGROUND FINAL/FLOW
☐ B 3	PRE SLAB	☐ P 3	BUILDING SEWER (YARD LINES)	☐ X 4	SPRINKLER SYSTEM HYDRO
☐ B 4	ROOF SHEATHING	☐ P 4	UNDERSLAB PLUMBING	☐ X 5	FIRE ALARM
☒ B 5	FRAMING	☐ P 5	TOP OUT WATER GAS WASTE	☐ X 6	OTHER
☐ B 6	INSULATION	☐ P 6	FINAL GAS TEST	☐ X 7	FINAL FIRE
☐ B 7	DRYWALL NAILING	☐ P 7	FINAL PLUMBING		
☐ B 8	EXTERIOR LATH/STUCCO			☐ E 1	UNDERGROUND ELECTRICAL
☐ B 9	WALL GROUT & STEEL	☐ M 1	ROUGH VENT	☐ E 2	ROUGH ELECTRICAL
☐ B 10	POOL PRE GUNITE	☐ M 2	HOOD	☐ E 3	LOW VOLTAGE ELECTRICAL
☐ B 11	POOL PRE PLASTER / FINAL	☐ M 3	FINAL MECHANICAL	☐ E 4	SIGN INSPECTION
☐ B 12	BUILDING FINAL			☐ E 5	FINAL ELECTRICAL
☐ B 13	CERT OF OCC	☐ X 1	KICKER / FLUSH	☐ E 6	TEMP POWER

☐ **FINAL INSPECTION**

BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS
SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)

FOR ASSISTANCE CALL 388-6251

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS - 5310 Grand Ave		PERMIT NO 83039
LOT NO	MAP NO 16 836/A	INSPECTOR 71
SUBDIVISION NAME Barp		DATE 12-7-90
INSPECTOR SIGNATURE KPKy		PHONE
INSPECTION DATE 10 DEC 90		
TERM. WATER GRD ON GRD BUS		

☐ PARTIAL INSPECTION DESCRIPTION

APPROVED

☐ PERMIT REQUIRED☐ **STOP WORK**

☐ REJECTED CORRECTION NOTICE REINSPECTION REQUIRED CALL 799 2071

INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B 1	FOOTING LAYOUT REBAR ZONING	☐ P 1	ON SITE SEWER	☐ X 2	UNDERGROUND HYDRO
☐ B 2	STEM WALL -- FORMS & REBAR	☐ P 2	ON SITE WATER	☐ X 3	UNDERGROUND FINAL/FLOW
☐ B 3	PRE SLAB	☐ P 3	BUILDING SEWER (YARD LINES)	☐ X 4	SPRINKLER SYSTEM HYDRO
☐ B 4	ROOF SHEATHING	☐ P 4	UNDERSLAB PLUMBING	☐ X 5	FIRE ALARM
☐ B 5	FRAMING	☐ P 5	TOP OUT WATER GAS WASTE	☐ X-6	OTHER
☐ B 6	INSULATION	☐ P 6	FINAL GAS TEST	☐ X 7	FINAL FIRE
☐ B 7	DRYWALL NAILING	☐ P 7	FINAL PLUMBING		
☐ B 8	EXTERIOR LATH/STUCCO			☐ E 1	UNDERGROUND ELETRICAL
☐ B 9	WALL GROUT & STEEL	☐ M 1	ROUGH VENT	☒ E 2	ROUGH ELECTRICAL
☐ B 10	☒ POOL PRE GUNITE	☐ M 2	HOOD	☐ E 3	LOW VOLTAGE ELECTRICAL
☐ B 11	☒ POOL PRE PLASTER / FINAL	☐ M 3	FINAL MECHANICAL	☐ E 4	SIGN INSPECTION
☐ B 12	BUILDING FINAL			☐ E 5	FINAL ELECTRICAL
☐ B 13	CERT OF OCC	☐ X 1	KICKER / FLUSH	☐ E 6	TEMP POWER

☐ **FINAL INSPECTION**

BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS
SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)

FOR ASSISTANCE CALL 388-6251

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS <i>3310 Grand Teton</i>			PERMIT NO. <i>83039</i>
LOT NO.	MRP NO. <i>10-202p</i>	INSPECTOR <i>64</i>	DATE <i>12-11-90</i>
SUBDIVISION NAME			PHONE
INSPECTOR SIGNATURE <i>[Signature]</i>			INSPECTION DATE <i>12/12/90</i>

"So he can dry-in barn roof"
10am please

☐ PARTIAL INSPECTION DESCRIPTION

☒ **APPROVED**

☐ **PERMIT REQUIRED**

☐ **STOP WORK**

☐ **REJECTED CORRECTION NOTICE REINSPECTION REQUIRED CALL 799 2071**

INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B 1	FOOTING LAYOUT REBAR ZONING	☐ P 1	ON SITE SEWER	☐ X 2	UNDERGROUND HYDRO
☐ B 2	STEM WALL - FORMS & REBAR	☐ P 2	ON SITE WATER	☐ X 3	UNDERGROUND FINAL/FLOW
☐ B 3	PRE SLAB	☐ P 3	BUILDING SEWER (YARD LINES)	☐ X 4	SPRINKLER SYSTEM HYDRO
☒ B 4	ROOF SHEATHING	☐ P 4	UNDERSLAB PLUMBING	☐ X 5	FIRE ALARM
☐ B 5	FRAMING	☐ P 5	TOP OUT WATER GAS WASTE	☐ X 6	OTHER
☐ B 6	INSULATION	☐ P 6	FINAL GAS TEST	☐ X 7	FINAL FIRE
☐ B 7	DRYWALL NAILING	☐ P 7	FINAL PLUMBING		
☐ B 8	EXTERIOR LATH/STUCCO			☐ E 1	UNDERGROUND ELETRICAL
☐ B 9	WALL GROUT & STEEL	☐ M 1	ROUGH VENT	☐ E 2	ROUGH ELECTRICAL
☐ B 10	POOL PRE GUNITE	☐ M 2	HOOD	☐ E 3	LOW VOLTAGE ELECTRICAL
☐ B 11	POOL PRE PLASTER / FINAL	☐ M 3	FINAL MECHANICAL	☐ E 4	SIGN INSPECTION
☐ B 12	BUILDING FINAL			☐ E 5	FINAL ELECTRICAL
☐ B 13	CERT OF OCC	☐ X 1	KICKER / FLUSH	☐ E 6	TEMP POWER

☐ **FINAL INSPECTION**

BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS
SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)

FOR ASSISTANCE CALL 386-6251

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS 5310 Grand Jeton		PERMIT NO 83039	
LOT NO	MAP NO 9-240P	INSPECTOR 64	DATE 1/17-91
SUBDIVISION NAME			PHONE
INSPECTOR SIGNATURE 			INSPECTION DATE 1/18/91

ML1 & ML2 TO BS 16" DEEP SOLID

GRADED LINTELS WITH 2- #5 C BOTTOM. EXTERIOR

WALLS HAVE 1- 2x8 INSTEAD, SUPPORTING ROOF TRUSSES

C 4x8" O.C INTERIOR LINTELS ARE NOW 4x8

HEADERS (SHEET 6)

EXTERIOR TOP PLATES TO BE ANCHORED BY 3/4"

A.B., 1/2" A.B. WERE USED. (SHEET 10)

EXTERIOR WALLS TO BE BRACED WITH 2x4 C 4x8" O.C

WITH ST12 1/2" C WALL ANCHOR BRACE (SHEET 9)

SIMPSON PAT18 C 4x8" O.C. TO ROOF TRUSS TOP CHORDS

C N x S WALLS (SHEET 9)


☐ PARTIAL INSPECTION DESCRIPTION	
☐ APPROVED	☐ PERMIT REQUIRED
☒ REJECTED CORRECTION NOTICE REINSPECTION REQUIRED CALL 799 2071	

INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B 1	FOOTING LAYOUT REBAR ZONING	☐ P 1	ON SITE SEWER	☐ X 2	UNDERGROUND HYDRO
☐ B 2	STEM WALL -- FORMS & REBAR	☐ P 2	ON SITE WATER	☐ X 3	UNDERGROUND FINAL/FLOW
☐ B 3	PRE SLAB	☐ P 3	BUILDING SEWER (YARD LINES)	☐ X 4	SPRINKLER SYSTEM HYDRO
☐ B 4	ROOF SHEATHING	☐ P 4	UNDERSLAB PLUMBING	☐ X 5	FIRE ALARM
☒ B 5	FRAMING	☐ P 5	TOP OUT WATER GAS WASTE	☐ X 6	OTHER
☐ B 6	INSULATION	☐ P 6	FINAL GAS TEST	☐ X 7	FINAL FIRE
☐ B 7	DRYWALL NAILING	☐ P 7	FINAL PLUMBING		
☐ B 8	EXTERIOR LATH/STUCCO			☐ E 1	UNDERGROUND ELECTRICAL
☐ B 9	WALL GROUT & STEEL	☐ M 1	ROUGH VENT	☐ E 2	ROUGH ELECTRICAL
☐ B 10	☒ PRE GUNITE	☐ M 2	HOOD	☐ E 3	LOW VOLTAGE ELECTRICAL
☐ B 11	☒ PRE PLASTER / FINAL	☐ M 3	FINAL MECHANICAL	☐ E 4	SIGN INSPECTION
☐ B 12	BUILDING FINAL			☐ E 5	FINAL ELECTRICAL
☐ B 13	CERT OF OCC	☐ X 1	KICKER / FLUSH	☐ E 6	TEMP POWER

☐ FINAL INSPECTION

BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS
 SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS 3310 Grand Canyon		PERMIT NO 8039	
LOT NO	MAP NO 11-117p	INSPECTOR 64	DATE 1-24-91
SUBDIVISION NAME			PHONE
INSPECTOR SIGNATURE 			INSPECTION DATE 1/25/91

**CorrecTion list of 1/18/91 complied with
EXCEPT FOR TRUSSES BEARING ON SINGLE 2X8
TOP PLATE SPANNING 4' OPENINGS**

Will ✓ ABOVE ON FINAL INSPECTION

☐ PARTIAL INSPECTION DESCRIPTION

☒ **APPROVED**

☐ **PERMIT REQUIRED**

☐ **STOP WORK**

☐ **REJECTED CORRECTION NOTICE REINSPECTION REQUIRED CALL 799 2071**

INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B 1	FOOTING LAYOUT REBAR ZONING	☐ P 1	ON SITE SEWER	☐ X 2	UNDERGROUND HYDRO
☐ B 2	STEM WALL — FORMS & REBAR	☐ P 2	ON SITE WATER	☐ X 3	UNDERGROUND FINAL/FLOW
☐ B 3	PRE SLAB	☐ P 3	BUILDING SEWER (YARD LINES)	☐ X 4	SPRINKLER SYSTEM HYDRO
☐ B 4	ROOF SHEATHING	☐ P 4	UNDERSLAB PLUMBING	☐ X 5	FIRE ALARM
☒ B 5	FRAMING	☐ P 5	TOP OUT WATER GAS WASTE	☐ X 6	OTHER
☐ B 6	INSULATION	☐ P 6	FINAL GAS TEST	☐ X 7	FINAL FIRE
☐ B 7	DRYWALL NAILING	☐ P 7	FINAL PLUMBING		
☐ B 8	EXTERIOR LATH/STUCCO			☐ E 1	UNDERGROUND ELETRICAL
☐ B 9	WALL GROUT & STEEL	☐ M 1	ROUGH VENT	☐ E 2	ROUGH ELECTRICAL
☐ B 10	<u>POOL</u> PRE GUNITE	☐ M 2	HOOD	☐ E 3	LOW VOLTAGE ELECTRICAL
☐ B 11	<u>POOL</u> PRE PLASTER / FINAL	☐ M 3	FINAL MECHANICAL	☐ E 4	SIGN INSPECTION
☐ B 12	BUILDING FINAL			☐ E 5	FINAL ELECTRICAL
☐ B 13	CERT OF OCC	☐ X 1	KICKER / FLUSH	☐ E 6	TEMP POWER

☐ **FINAL INSPECTION**

BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS
SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)

FOR ASSISTANCE CALL 388-8251

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS



PERMIT
NUMBER

8039

INSPECTION
NUMBER

JOB ADDRESS

5310 SAND TETON (AREA)

LOT NO

BLOCK NO

SUBDIVISION NAME

FIRE DEPT MAP NO

JOB PHONE

CALL IN DATE

CALL IN TIME

SCHEDULE DATE

INSPECTOR NO

INSPECTOR NAME

64

INSPECTION
REQUESTED

F/ALDG

HOMESOWNER HAD ENGINEER LOOK @ 2X8
SINGLE TOP PLATE & HE SAID IT WAS
NOT OVER STRESSED

☐ PARTIAL
INSPECTION

☐ PARTIAL
APPROVAL (P)

PARTIAL DESCRIPTION

☒ APPROVED
(A)

☐ STOP
WORK (S)

☐ COMMENTS
(C)

☐ TEMPORARY
APPROVAL (T) — UNTIL

☐ HOLD
(H)

☐ REJECTED (R)

REINSPECTION REQUIRED CALL *799 2071

☐ REFEE (F)

REINSPECTION FEE REQUIRED PAY AT CITY HALL
3RD FLOOR 400 E STEWART STREET

☐ PERMIT
REQUIRED

INSPECTOR
SIGNATURE

[Signature]

INSPECTION DATE

☒ PROJECT
COMPLETE

BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS
SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)

IF YOU HAVE ANY QUESTIONS ON THIS INSPECTION YOU MAY
CALL THE INSPECTOR FROM 7 00 A M 7 15 A M OR 2 45 P M 3 00 P M AT

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

[illegible]

FOR ASSISTANCE CALL 386-6251

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS 5310 Grand Teton		PERMIT NO. 83038
LOT NO	MAP NO 17 12/4/90	INSPECTOR 58
SUBDIVISION NAME		DATE 10-17-90
INSPECTOR SIGNATURE [Signature]		PHONE 645-6986
		INSPECTION DATE 10/18/90

1. HD20A Requires 26" Embedment in Concrete
2. HD7A Requires 19" Embedment in Concrete
3. PAHD42- 8 Required NOT installed acc To plans
4. HD5 NOT set in place
5. Beam + PAOS (5) IN Garage NOT TO approved plans
6. House FTG'S NOT TO approved plans width + Depth.

☐ PARTIAL INSPECTION DESCRIPTION

☒ **APPROVED**
 ☐ **PERMIT REQUIRED**
 ☐ **STOP WORK**

☒ **REJECTED CORRECTION NOTICE REINSPECTION REQUIRED CALL 799 2071**

INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☒ B 1	FOOTING LAYOUT REBAR ZONING	☐ P 1	ON SITE SEWER	☐ X 2	UNDERGROUND HYDRO
☒ B 2	STEM WALL - FORMS & REBAR	☐ P 2	ON SITE WATER	☐ X 3	UNDERGROUND FINAL/FLOW
☒ B 3	PRE SLAB	☐ P 3	BUILDING SEWER (YARD LINES)	☐ X 4	SPRINKLER SYSTEM HYDRO
☐ B 4	ROOF SHEATHING	☐ P 4	UNDERSLAB PLUMBING	☐ X 5	FIRE ALARM
☐ B 5	FRAMING	☐ P 5	TOP OUT WATER GAS WASTE	☐ X 6	OTHER
☐ B 6	INSULATION	☐ P 6	FINAL GAS TEST	☐ X 7	FINAL FIRE
☐ B 7	DRYWALL NAILING	☐ P 7	FINAL PLUMBING		
☐ B 8	EXTERIOR LATH/STUCCO			☐ E 1	UNDERGROUND ELETRICAL
☐ B 9	WALL GROUT & STEEL	☐ M 1	ROUGH VENT	☐ E 2	ROUGH ELECTRICAL
☐ B 10	POOL PRE GUNITE	☐ M 2	HOOD	☐ E 3	LOW VOLTAGE ELECTRICAL
☐ B 11	POOL PRE PLASTER / FINAL	☐ M 3	FINAL MECHANICAL	☐ E 4	SIGN INSPECTION
☐ B 12	BUILDING FINAL			☐ E 5	FINAL ELECTRICAL
☐ B 13	CERT OF OCC	☐ X 1	KICKER / FLUSH	☐ E 6	TEMP POWER

☐ **FINAL INSPECTION**

BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS
SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)

FOR ASSISTANCE CALL 386-8251

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS <i>5310 Grand Teton</i>		PERMIT NO <i>83038</i>	
LOT NO	MAP NO <i>5</i>	INSPECTOR <i>58</i>	DATE <i>10-24-90</i>
SUBDIVISION NAME			PHONE <i>6456986</i>
INSPECTOR SIGNATURE <i>> mjmsh</i>			INSPECTION DATE <i>10/25/90</i>

☐ PARTIAL INSPECTION DESCRIPTION

☒ APPROVED

☐ PERMIT REQUIRED

☐ STOP WORK

☐ REJECTED CORRECTION NOTICE REINSPECTION REQUIRED CALL 799 2071

INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☒ B 1	FOOTING LAYOUT REBAR ZONING	☐ P 1	ON SITE SEWER	☐ X 2	UNDERGROUND HYDRO
☒ B 2	STEM WALL - FORMS & REBAR	☐ P 2	ON SITE WATER	☐ X 3	UNDERGROUND FINAL/FLOW
☒ B 3	PRE SLAB	☐ P 3	BUILDING SEWER (YARD LINES)	☐ X 4	SPRINKLER SYSTEM HYDRO
☐ B 4	ROOF SHEATHING	☐ P 4	UNDERSLAB PLUMBING	☐ X 5	FIRE ALARM
☐ B 5	FRAMING	☐ P 5	TOP OUT WATER GAS WASTE	☐ X 6	OTHER
☐ B 6	INSULATION	☐ P 6	FINAL GAS TEST	☐ X 7	FINAL FIRE
☐ B 7	DRYWALL NAILING	☐ P 7	FINAL PLUMBING		
☐ B 8	EXTERIOR LATH/STUCCO			☐ E 1	UNDERGROUND ELETRICAL
☐ B 9	WALL GROUT & STEEL	☐ M 1	ROUGH VENT	☐ E 2	ROUGH ELECTRICAL
☐ B 10	POOL PRE GUNITE	☐ M 2	HOOD	☐ E 3	LOW VOLTAGE ELECTRICAL
☐ B 11	POOL PRE PLASTER / FINAL	☐ M 3	FINAL MECHANICAL	☐ E 4	SIGN INSPECTION
☐ B 12	BUILDING FINAL			☐ E 5	FINAL ELECTRICAL
☐ B 13	CERT OF OCC	☐ X 1	KICKER / FLUSH	☐ E 6	TEMP POWER

☐ FINAL INSPECTION

BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS
SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)

FOR ASSISTANCE CALL 388-6251

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS 5310 Grand Teton		PERMIT NO 83038	
LOT NO	MAP NO 13-857a	INSPECTOR 65-528	DATE 11-16-90
SUBDIVISION NAME			PHONE
INSPECTOR SIGNATURE Law Brunson			INSPECTION DATE 11-19-90

— "TRAILER" POWER FOR OWNER
BUILDER'S TRAILER, MUST SEE
CITY APPROVED PERMITS FOR
ABOVE TRAILER, BEFORE TAG
CAN BE ISSUED

— CONTACT #54, Ray Schenody
CITY TRAILER INSPECTOR (6am to 2pm)

— ISSUED E-TAG #

☐ PARTIAL INSPECTION DESCRIPTION

☐ APPROVED

☐ PERMIT REQUIRED

☐ STOP WORK

☒ REJECTED CORRECTION NOTICE REINSPECTION REQUIRED CALL 799 2071

INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B 1	FOOTING LAYOUT REBAR ZONING	☐ P 1	ON SITE SEWER	☐ X 2	UNDERGROUND HYDRO
☐ B 2	STEM WALL — FORMS & REBAR	☐ P 2	ON SITE WATER	☐ X 3	UNDERGROUND FINAL/FLOW
☐ B 3	PRE SLAB	☐ P 3	BUILDING SEWER (YARD LINES)	☐ X 4	SPRINKLER SYSTEM HYDRO
☐ B 4	ROOF SHEATHING	☐ P 4	UNDERSLAB PLUMBING	☐ X 5	FIRE ALARM
☐ B 5	FRAMING	☐ P 5	TOP OUT WATER GAS WASTE	☐ X-6	OTHER
☐ B 6	INSULATION	☐ P 6	FINAL GAS TEST	☐ X 7	FINAL FIRE
☐ B 7	DRYWALL NAILING	☐ P 7	FINAL PLUMBING		
☐ B 8	EXTERIOR LATH/STUCCO			☐ E 1	UNDERGROUND ELECTRICAL
☐ B 9	WALL GROUT & STEEL	☐ M 1	ROUGH VENT	☐ E 2	ROUGH ELECTRICAL
☐ B 10	POOL PRE GUNITE	☐ M 2	HOOD	☐ E 3	LOW VOLTAGE ELECTRICAL
☐ B 11	POOL PRE PLASTER / FINAL	☐ M 3	FINAL MECHANICAL	☐ E 4	SIGN INSPECTION
☐ B 12	BUILDING FINAL			☐ E 5	FINAL ELECTRICAL
☐ B 13	CERT OF OCC	☐ X 1	KICKER / FLUSH		

☐ FINAL INSPECTION

BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS
SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)

FOR ASSISTANCE CALL 388-8251

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS 5310 Grand Teton			PERMIT NO
LOT NO	MAP NO	INSPECTOR 72	DATE
SUBDIVISION NAME			PHONE
INSPECTOR SIGNATURE <i>Rafael Smith</i>			INSPECTION DATE 11-29-88

M.T. 26883

☐ PARTIAL INSPECTION DESCRIPTION

☒ **APPROVED**

☐ **PERMIT REQUIRED**

☐ **STOP WORK**

☐ **REJECTED CORRECTION NOTICE REINSPECTION REQUIRED CALL 799 2071**

INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B 1	FOOTING LAYOUT REBAR ZONING	☐ P 1	ON SITE SEWER	☐ X 2	UNDERGROUND HYDRO
☐ B 2	STEM WALL - FORMS & REBAR	☐ P 2	ON SITE WATER	☐ X 3	UNDERGROUND FINAL/FLOW
☐ B 3	PRE SLAB	☐ P 3	BUILDING SEWER (YARD LINES)	☐ X 4	SPRINKLER SYSTEM HYDRO
☐ B 4	ROOF SHEATHING	☐ P 4	UNDERSLAB PLUMBING	☐ X 5	FIRE ALARM
☐ B 5	FRAMING	☐ P 5	TOP OUT WATER GAS WASTE	☐ X 6	OTHER
☐ B 6	INSULATION	☐ P 6	FINAL GAS TEST	☐ X 7	FINAL FIRE
☐ B 7	DRYWALL NAILING	☐ P 7	FINAL PLUMBING		
☐ B 8	EXTERIOR LATH/STUCCO			☐ E 1	UNDERGROUND ELECTRICAL
☐ B 9	WALL GROUT & STEEL	☐ M 1	ROUGH VENT	☐ E 2	ROUGH ELECTRICAL
☐ B 10	POOL PRE GUNITE	☐ M 2	HOOD	☐ E 3	LOW VOLTAGE ELECTRICAL
☐ B 11	POOL PRE PLASTER / FINAL	☐ M 3	FINAL MECHANICAL	☐ E 4	SIGN INSPECTION
☐ B 12	BUILDING FINAL			☐ E 5	FINAL ELECTRICAL
☐ B 13	CERT OF OCC	☐ X 1	KICKER / FLUSH	☒ E 6	TEMP POWER <i>role</i>

☐ **FINAL INSPECTION**

BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS
SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)


FOR ASSISTANCE CALL 388-8251

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS 5310 Grand Jeton		PERMIT NO 83038
LOT NO	MAP NO 6 856A	INSPECTOR la
DATE 12-7-90		PHONE
SUBDIVISION NAME		INSPECTION DATE 12-10
INSPECTOR SIGNATURE [Signature]		
NOT COMPLETE NOT AS PER PLAN		
☐ PARTIAL INSPECTION DESCRIPTION		
☐ APPROVED ☐ PERMIT REQUIRED ☐ STOP WORK		
☒ REJECTED CORRECTION NOTICE REINSPECTION REQUIRED CALL 799 2071		
INSPECT	DESCRIPTION	INSPECT
☐ B 1	FOOTING LAYOUT REBAR ZONING	☐ P 1 ON SITE SEWER
☐ B 2	STEM WALL - FORMS & REBAR	☐ P 2 ON SITE WATER
☐ B 3	PRE SLAB	☐ P 3 BUILDING SEWER (YARD LINES)
☒ B 4	ROOF SHEATHING 1/24 ETC	☐ P 4 UNDERSLAB PLUMBING
☐ B 5	FRAMING	☐ P 5 TOP OUT WATER GAS WASTE
☐ B 6	INSULATION	☐ P 6 FINAL GAS TEST
☐ B 7	DRYWALL NAILING	☐ P 7 FINAL PLUMBING
☐ B 8	EXTERIOR LATH/STUCCO	☐ E 1 UNDERGROUND ELECTRICAL
☐ B 9	WALL GROUT & STEEL	☐ E 2 ROUGH ELECTRICAL
☐ B 10	POOL PRE GUNITE	☐ E 3 LOW VOLTAGE ELECTRICAL
☐ B 11	POOL PRE PLASTER / FINAL	☐ E 4 SIGN INSPECTION
☐ B 12	BUILDING FINAL	☐ E 5 FINAL ELECTRICAL
☐ B 13	CERT OF OCC	☐ E 6 TEMP POWER
☐ FINAL INSPECTION		BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)

FOR ASSISTANCE CALL 388-8251

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS 5310 GRAND TETON			PERMIT NO 83038		
LOT NO		MAP NO		INSPECTOR 64	
SUBDIVISION NAME					PHONE
INSPECTOR SIGNATURE 					INSPECTION DATE 1/18/91
TOP STORY - NAIKED OFF 6" x 12" O.C.					
☒ PARTIAL INSPECTION DESCRIPTION					
☒ APPROVED		☐ PERMIT REQUIRED		☐ STOP WORK	
☐ REJECTED CORRECTION NOTICE REINSPECTION REQUIRED CALL 799 2071					
INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B 1	FOOTING LAYOUT REBAR ZONING	☐ P 1	ON SITE SEWER	☐ X 2	UNDERGROUND HYDRO
☐ B 2	STEM WALL - FORMS & REBAR	☐ P 2	ON SITE WATER	☐ X 3	UNDERGROUND FINAL/FLOW
☐ B 3	PRE SLAB	☐ P 3	BUILDING SEWER (YARD LINES)	☐ X 4	SPRINKLER SYSTEM HYDRO
☒ B 4	ROOF SHEATHING	☐ P 4	UNDERSLAB PLUMBING	☐ X 5	FIRE ALARM
☐ B 5	FRAMING	☐ P 5	TOP OUT WATER GAS WASTE	☒ X 6	OTHER SHEATH
☐ B 6	INSULATION	☐ P 6	FINAL GAS TEST	☐ X 7	FINAL FIRE
☐ B 7	DRYWALL NAILING	☐ P 7	FINAL PLUMBING		
☐ B 8	EXTERIOR LATH/STUCCO			☐ E 1	UNDERGROUND ELETRICAL
☐ B 9	WALL GROUT & STEEL	☐ M 1	ROUGH VENT	☐ E 2	ROUGH ELECTRICAL
☐ B 10	POOL PRE GUNITE	☐ M 2	HOOD	☐ E 3	LOW VOLTAGE ELECTRICAL
☐ B 11	POOL PRE PLASTER / FINAL	☐ M 3	FINAL MECHANICAL	☐ E 4	SIGN INSPECTION
☐ B 12	BUILDING FINAL			☐ E 5	FINAL ELECTRICAL
☐ B 13	CERT OF OCC	☐ X 1	KICKER / FLUSH	☐ E 6	TEMP POWER
☐ FINAL INSPECTION		BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)			

FOR ASSISTANCE CALL 386-6251

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS 5310 Grand Teton			PERMIT NO 83038
LOT NO	MAP NO	INSPECTOR 67	DATE
SUBDIVISION NAME			PHONE
INSPECTOR SIGNATURE Jesse Schell			INSPECTION DATE 2-6-91

① Install 2 rows of Lateral Bracing (in pink on calcs) on 2nd Floor

② 7 - HD-5 Anchors drilled as per engineering - OK to grout

House & garage roof OK

Recall Shear & Holdowns

☐ PARTIAL INSPECTION DESCRIPTION

☒ APPROVED

☐ PERMIT REQUIRED

☐ STOP WORK

☐ REJECTED CORRECTION NOTICE REINSPECTION REQUIRED CALL 799 2071


INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B 1	FOOTING LAYOUT REBAR ZONING	☐ P 1	ON SITE SEWER	☐ X 2	UNDERGROUND HYDRO
☐ B 2	STEM WALL - FORMS & REBAR	☐ P 2	ON SITE WATER	☐ X 3	UNDERGROUND FINAL/FLOW
☐ B 3	PRE SLAB	☐ P 3	BUILDING SEWER (YARD LINES)	☐ X 4	SPRINKLER SYSTEM HYDRO
☐ B 4	ROOF SHEATHING	☐ P 4	UNDERSLAB PLUMBING	☐ X 5	FIRE ALARM
☐ B 5	FRAMING	☐ P 5	TOP OUT WATER GAS WASTE	☐ X 6	OTHER
☐ B 6	INSULATION	☐ P 6	FINAL GAS TEST	☐ X 7	FINAL FIRE
☐ B 7	DRYWALL NAILING	☐ P 7	FINAL PLUMBING		
☐ B 8	EXTERIOR LATH/STUCCO			☐ E 1	UNDERGROUND ELECTRICAL
☐ B 9	WALL GROUT & STEEL	☐ M 1	ROUGH VENT	☐ E 2	ROUGH ELECTRICAL
☐ B 10	POOL PRE GUNITE	☐ M 2	HOOD	☐ E 3	LOW VOLTAGE ELECTRICAL
☐ B 11	POOL PRE PLASTER / FINAL	☐ M 3	FINAL MECHANICAL	☐ E 4	SIGN INSPECTION
☐ B 12	BUILDING FINAL			☐ E 5	FINAL ELECTRICAL
☐ B 13	CERT OF OCC	☐ X 1	KICKER / FLUSH	☐ E 6	TEMP POWER

☐ FINAL INSPECTION

BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS
SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)

FOR ASSISTANCE CALL 388-8251

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS 5310 Grand Teton Dr		PERMIT NO 83038	
LOT NO	MAP NO 7 2 4/p	INSPECTOR 64 +70	DATE 3-8-91
SUBDIVISION NAME			PHONE 0583250
INSPECTOR SIGNATURE 			INSPECTION DATE 3/11/91
Sheer & Hold Down			
☒ PARTIAL INSPECTION DESCRIPTION Bottom Story			
☒ APPROVED		☐ PERMIT REQUIRED	
☐ REJECTED CORRECTION NOTICE		☐ STOP WORK	
☐ REINSPECTION REQUIRED CALL 799 2071			
INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B 1	FOOTING LAYOUT REBAR ZONING	☐ P 1	ON SITE SEWER
☐ B 2	STEM WALL - FORMS & REBAR	☐ P 2	ON SITE WATER
☐ B 3	PRE SLAB	☐ P 3	BUILDING SEWER (YARD LINES)
☐ B 4	ROOF SHEATHING	☐ P 4	UNDERSLAB PLUMBING
☐ B 5	FRAMING	☐ P 5	TOP OUT WATER GAS WASTE
☐ B 6	INSULATION	☐ P 6	FINAL GAS TEST
☐ B 7	DRYWALL NAILING	☐ P 7	FINAL PLUMBING
☐ B 8	EXTERIOR LATH/STUCCO		
☐ B 9	WALL GROUT & STEEL	☐ M 1	ROUGH VENT
☐ B 10	<u>POOL</u> PRE GUNITE	☐ M 2	HOOD
☐ B 11	<u>POOL</u> PRE PLASTER / FINAL	☐ M 3	FINAL MECHANICAL
☐ B 12	BUILDING FINAL		
☐ B 13	CERT OF OCC	☐ X 1	KICKER / FLUSH
		☐ X 2	UNDERGROUND HYDRO
		☐ X 3	UNDERGROUND FINAL/FLOW
		☐ X 4	SPRINKLER SYSTEM HYDRO
		☐ X 5	FIRE ALARM
		☐ X 6	OTHER
		☐ X 7	FINAL FIRE
		☐ E 1	UNDERGROUND ELETRICAL
		☐ E 2	ROUGH ELECTRICAL
		☐ E 3	LOW VOLTAGE ELECTRICAL
		☐ E 4	SIGN INSPECTION
		☐ E 5	FINAL ELECTRICAL
		☐ E 6	TEMP POWER
☐ FINAL INSPECTION		BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG & SAFETY FOR C OF O ISSUANCE (Commercial Only)	

FOR ASSISTANCE -CALL 303-6251

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS 5310 Grand Teton		PERMIT NO 83038	
LOT NO	MAP NO 11 218p	INSPECTOR 82	DATE 3/19/91
SUBDIVISION NAME			PHONE 6583250
INSPECTOR SIGNATURE E. J. Jarama			INSPECTION DATE 3/20/91

Must water test upstairs drainage (Tubs).

Must have two condensation lines for each A/C unit.

Must have platform for each A/C unit

☐ PARTIAL INSPECTION DESCRIPTION

☒ **APPROVED**
 ☐ **PERMIT REQUIRED**
 ☐ **STOP WORK**

☒ **REJECTED CORRECTION NOTICE REINSPECTION REQUIRED CALL 799 2071**

INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B 1	FOOTING LAYOUT REBAR ZONING	☐ P 1	ON SITE SEWER	☐ X 2	UNDERGROUND HYDRO
☐ B 2	STEM WALL — FORMS & REBAR	☐ P 2	ON SITE WATER	☐ X 3	UNDERGROUND FINAL/FLOW
☐ B 3	PRE SLAB	☐ P 3	BUILDING SEWER (YARD LINES)	☐ X 4	SPRINKLER SYSTEM HYDRO
☐ B 4	ROOF SHEATHING	☐ P 4	UNDERSLAB PLUMBING	☐ X 5	FIRE ALARM
☐ B 5	FRAMING	☒ P 5	TOP OUT WATER GAS WASTE	☐ X 6	OTHER
☐ B 6	INSULATION	☐ P 6	FINAL GAS TEST	☐ X 7	FINAL FIRE
☐ B 7	DRYWALL NAILING	☐ P 7	FINAL PLUMBING		
☐ B 8	EXTERIOR LATH/STUCCO			☐ E 1	UNDERGROUND ELETRICAL
☐ B 9	WALL GROUT & STEEL	☒ M 1	ROUGH VENT	☐ E 2	ROUGH ELECTRICAL
☐ B 10	POOL PRE GUNITE	☐ M 2	HOOD	☐ E 3	LOW VOLTAGE ELECTRICAL
☐ B 11	POOL PRE PLASTER / FINAL	☐ M 3	FINAL MECHANICAL	☐ E 4	SIGN INSPECTION
☐ B 12	BUILDING FINAL			☐ E 5	FINAL ELECTRICAL
☐ B 13	CERT OF OCC	☐ X 1	KICKER / FLUSH	☐ E 6	TEMP POWER

☐ **FINAL INSPECTION**
BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG & SAFETY FOR C OF O ISSUANCE (Commercial Only)

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

[illegible]

☐ PARTIAL INSPECTION DESCRIPTION

☒ **APPROVED**

☐ PERMIT REQUIRED

☐ STOP WORK

☐ REJECTED CORRECTION NOTICE REINSPECTION REQUIRED CALL 799-2071

INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B 1	FOOTING LAYOUT REBAR ZONING	☐ P 1	ON SITE SEWER	☐ X 2	UNDERGROUND HYDRO
☐ B 2	STEM WALL – FORMS & REBAR	☐ P 2	ON SITE WATER	☐ X 3	UNDERGROUND FINAL/FLOW
☐ B 3	PRE SLAB	☐ P 3	BUILDING SEWER (YARD LINES)	☐ X 4	SPRINKLER SYSTEM HYDRO
☐ B 4	ROOF SHEATHING	☐ P 4	UNDERSLAB PLUMBING	☐ X 5	FIRE ALARM
☐ B 5	FRAMING	☒ P 5	TOP OUT WATER GAS WASTE	☐ X 6	OTHER
☐ B 6	INSULATION	☐ P 6	FINAL GAS TEST	☐ X 7	FINAL FIRE
☐ B 7	DRYWALL NAILING	☐ P 7	FINAL PLUMBING		
☐ B 8	EXTERIOR LATH/STUCCO			☐ E 1	UNDERGROUND ELETRICAL
☐ B 9	WALL GROUT & STEEL		ROUGH VENT	☐ E 2	ROUGH ELECTRICAL
☐ B 10	POOL PRE GUNITE	☐ M 2	HOOD	☐ E 3	LOW VOLTAGE ELECTRICAL
☐ B 11	POOL PRE PLASTER / FINAL	☐ M 3	FINAL MECHANICAL	☐ E 4	SIGN INSPECTION
☐ B 12	BUILDING FINAL			☐ E 5	FINAL ELECTRICAL
☐ B 13	CERT OF OCC	☐ X 1	KICKER / FLUSH	☐ E 6	TEMP POWER

☐ **FINAL INSPECTION**

BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS
SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)

FOR ASSISTANCE CALL 398-6251

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS 5310 Grand Teton		PERMIT NO	
LOT NO	MAP NO	INSPECTOR	DATE
SUBDIVISION NAME			PHONE
INSPECTOR SIGNATURE G. Harris			INSPECTION DATE 3/26/91

☐ PARTIAL INSPECTION DESCRIPTION

☐ APPROVED
 ☒ PERMIT REQUIRED
 ☐ STOP WORK

☒ REJECTED CORRECTION NOTICE REINSPECTION REQUIRED CALL 799 2071

INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B 1	FOOTING LAYOUT REBAR ZONING	☐ P 1	ON SITE SEWER	☐ X 2	UNDERGROUND HYDRO
☐ B 2	STEM WALL - FORMS & REBAR	☐ P 2	ON SITE WATER	☐ X 3	UNDERGROUND FINAL/FLOW
☐ B 3	PRE SLAB	☐ P 3	BUILDING SEWER (YARD LINES)	☐ X 4	SPRINKLER SYSTEM HYDRO
☐ B 4	ROOF SHEATHING	☐ P 4	UNDERSLAB PLUMBING	☐ X 5	FIRE ALARM
☐ B 5	FRAMING	☐ P 5	TOP OUT WATER GAS WASTE	☐ X 6	OTHER
☐ B 6	INSULATION	☐ P 6	FINAL GAS TEST	☐ X 7	FINAL FIRE
☐ B 7	DRYWALL NAILING	☐ P 7	FINAL PLUMBING		
☐ B 8	EXTERIOR LATH/STUCCO			☐ E 1	UNDERGROUND ELECTRICAL
☐ B 9	WALL GROUT & STEEL	☒ M 1	ROUGH VENT	☐ E 2	ROUGH ELECTRICAL
☐ B 10	POOL PRE GUNITE	☐ M 2	HOOD	☐ E 3	LOW VOLTAGE ELECTRICAL
☐ B 11	POOL PRE PLASTER / FINAL	☐ M 3	FINAL MECHANICAL	☐ E 4	SIGN INSPECTION
☐ B 12	BUILDING FINAL			☐ E 5	FINAL ELECTRICAL
☐ B 13	CERT OF OCC	☐ X 1	KICKER / FLUSH	☐ E 6	TEMP POWER

☐ FINAL INSPECTION

BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS
SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)

FOR ASSISTANCE CALL 388-8251

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS

5310 Grand Teton

PERMIT NO

LOT NO

MAP NO

INSPECTOR

DATE

SUBDIVISION NAME

PHONE

INSPECTOR SIGNATURE



E. J. Harris

INSPECTION DATE

3/21/91

PARTIAL INSPECTION DESCRIPTION

APPROVED

PERMIT REQUIRED

STOP WORK

REJECTED CORRECTION NOTICE REINSPECTION REQUIRED CALL 799 2071

INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B 1	FOOTING LAYOUT REBAR ZONING	☐ P 1	ON SITE SEWER	☐ X 2	UNDERGROUND HYDRO
☐ B 2	STEM WALL - FORMS & REBAR	☐ P 2	ON SITE WATER	☐ X 3	UNDERGROUND FINAL/FLOW
☐ B 3	PRE SLAB	☐ P 3	BUILDING SEWER (YARD LINES)	☐ X 4	SPRINKLER SYSTEM HYDRO
☐ B 4	ROOF SHEATHING	☐ P 4	UNDERSLAB PLUMBING	☐ X 5	FIRE ALARM
☐ B 5	FRAMING	☐ P 5	TOP OUT WATER GAS WASTE	☐ X 6	OTHER
☐ B 6	INSULATION	☐ P 6	FINAL GAS TEST	☐ X 7	FINAL FIRE
☐ B 7	DRYWALL NAILING	☐ P 7	FINAL PLUMBING		
☐ B 8	EXTERIOR LATH/STUCCO			☐ E 1	UNDERGROUND ELECTRICAL
☐ B 9	WALL GROUT & STEEL	☒ M 1	ROUGH VENT	☐ E 2	ROUGH ELECTRICAL
☐ B 10	POOL PRE GUNITE	☐ M 2	HOOD	☐ E 3	LOW VOLTAGE ELECTRICAL
☐ B 11	POOL PRE PLASTER / FINAL	☐ M 3	FINAL MECHANICAL	☐ E 4	SIGN INSPECTION
☐ B 12	BUILDING FINAL			☐ E 5	FINAL ELECTRICAL
☐ B 13	CERT OF OCC	☐ X 1	KICKER / FLUSH	☐ E 6	TEMP POWER

FINAL INSPECTION

BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)

FOR ASSISTANCE CALL 388-6251

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

☐ PERMIT NUMBER 83038		INSPECTION NUMBER	
JOB ADDRESS 5310 Grand Teton			
LOT NO	BLOCK NO	SUBDIVISION NAME	
FIRE DEPT MAP NO	JOB PHONE 6583250	CALL IN DATE 4391	CALL IN TIME 12 253p
INSPECTOR NO 71	INSPECTOR NAME		

INSPECTION REQUESTED R/Elect

NO APPROVED PLANS ON SITE
 WATER & UFRG RDS MUST BE
 1/0 FOR 40017 SVC.

☐ PARTIAL INSPECTION	☐ PARTIAL APPROVAL (P)	PARTIAL DESCRIPTION		
☐ APPROVED (A)	☐ STOP WORK (S)	☐ COMMENTS (C)	☐ TEMPORARY APPROVAL (T) - UNTIL	☐ HOLD (H)
☒ REJECTED (R)	REINSPECTION REQUIRED CALL 799 2071			☐ PERMIT REQUIRED
☐ REFEE (F)	REINSPECTION FEE REQUIRED PAY AT CITY HALL 3RD FLOOR 400 E STEWART STREET			

INSPECTOR SIGNATURE <i>[Signature]</i>	INSPECTION DATE 4 APR 91
☒ PROJECT COMPLETE	BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)

IF YOU HAVE ANY QUESTIONS ON THIS INSPECTION YOU MAY
 CALL THE INSPECTOR FROM 7 00 A M 7 15 A M OR 2 45 P M 3 00 P M AT

FOR ADDITIONAL ASSISTANCE CALL 386-6251
 SEE REVERSE SIDE FOR INSPECTION TYPES

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

**PERMIT
NUMBER**

83038

**INSPECTION
NUMBER**

JOB ADDRESS

5310 Grand Jeton

LOT NO

BLOCK NO

SUBDIVISION NAME

FIRE DEPT MAP NO

JOB PHONE

CALL IN DATE

CALL IN TIME

SCHEDULE DATE

658-3250 4/5/91 2 7:17a

INSPECTOR NO

INSPECTOR NAME

71

**INSPECTION
REQUESTED**

R/elect.

BOND GRD BUS IN 1ST FL.
SUB PNH TO CAN
SPAMTR ACCESS REQ.
COVER WIRING IN GARAGE

☐ PARTIAL
INSPECTION

☐ PARTIAL
APPROVAL (P)

PARTIAL DESCRIPTION

☒ APPROVED
(A)

☐ STOP
WORK (S)

☐ COMMENTS
(C)

☐ TEMPORARY
APPROVAL (T) - UNTIL

☐ HOLD
(H)

☐ REJECTED (R)

REINSPECTION REQUIRED CALL 799 2071

☐ REFEE (F)

REINSPECTION FEE REQUIRED PAY AT CITY HALL
3RD FLOOR 400 E STEWART STREET

☐ PERMIT
REQUIRED

**INSPECTOR
SIGNATURE**

KLPy

INSPECTION DATE

8 APR 91

☐ PROJECT
COMPLETE

BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS
SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)

IF YOU HAVE ANY QUESTIONS ON THIS INSPECTION YOU MAY
CALL THE INSPECTOR FROM 7 00 AM 7 15 AM OR 2 45 PM 3 00 PM AT

FOR ADDITIONAL ASSISTANCE CALL 386-6251
SEE REVERSE SIDE FOR INSPECTION TYPES

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

☐	PERMIT NUMBER	83038	INSPECTION NUMBER	
JOB ADDRESS 5310 Grand Teton				
LOT NO		BLOCK NO		SUBDIVISION NAME
FIRE DEPT MAP NO	JOB PHONE	CALL IN DATE	CALL IN TIME	SCHEDULE DATE
	6583250	4. 8 91	1 5 SHP	
INSPECTOR NO		INSPECTOR NAME		
64				
INSPECTION REQUESTED		framing		
INSTALL BLOCKING FOR SW #15 ALONG S END OF GARAGE INSTALL FIREPLACE & CHIMNEY, SU CLEARANCES MAY BE CHECKED 1" AROUND FIREPLACE + 2" AROUND CHIMNEY PIPES FIREBLOCK WALLS AROUND JACUZZI + TUB UPSTAIRS FIREBLOCK W CEILING LINE IN MASTER BEDROOM BLOCK TRUSS ENDS ALONG S END OF MASTER BEDROOM FIREBLOCK STAIRWAY ON EACH SIDE + CEILING ABOVE WALL ✓ ABOVE ON INSULATION INSPECTION				
☐ PARTIAL INSPECTION	☐ PARTIAL APPROVAL (P)	PARTIAL DESCRIPTION		
☒ APPROVED (A)	☐ STOP WORK (S)	☐ COMMENTS (C)	☐ TEMPORARY APPROVAL (T) - UNTIL	☐ HOLD (H)
☐ REJECTED (R)	REINSPECTION REQUIRED CALL 799 2071			☐ PERMIT REQUIRED
☐ REFEE (F)	REINSPECTION FEE REQUIRED PAY AT CITY HALL 3RD FLOOR 400 E STEWART STREET			
INSPECTOR SIGNATURE			INSPECTION DATE	
Don [Signature]			4/9/91	
☐ PROJECT COMPLETE		BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)		
IF YOU HAVE ANY QUESTIONS ON THIS INSPECTION YOU MAY CALL THE INSPECTOR FROM 7 00 A M 7 15 A M OR 2 45 P M 3 00 P M AT				

FOR ADDITIONAL ASSISTANCE CALL 386-6251
SEE REVERSE SIDE FOR INSPECTION TYPES

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

☐	PERMIT NUMBER	83038	INSPECTION NUMBER		
JOB ADDRESS <i>S310 Grand Jeton</i>					
LOT NO		BLOCK NO		SUBDIVISION NAME	
FIRE DEPT MAP NO		JOB PHONE		CALL IN DATE	CALL IN TIME
		<i>658-3250</i>		<i>4/8/91</i>	<i>5:52p</i>
INSPECTOR NO		INSPECTOR NAME			
<i>64</i>					
INSPECTION REQUESTED <i>lath</i>					
☐ PARTIAL INSPECTION		☐ PARTIAL APPROVAL (P)		PARTIAL DESCRIPTION	
☒ APPROVED (A)		☐ STOP WORK (S)		☐ COMMENTS (C)	☐ TEMPORARY APPROVAL (T) — UNTIL
					☐ HOLD (H)
☐ REJECTED (R)		REINSPECTION REQUIRED CALL 799 2071			
☐ REFEE (F)		REINSPECTION FEE REQUIRED PAY AT CITY HALL 3RD FLOOR 400 E STEWART STREET			
☐ PERMIT REQUIRED					
INSPECTOR SIGNATURE <i>[Signature]</i>				INSPECTION DATE <i>4/9/91</i>	
☐ PROJECT COMPLETE		BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)			
IF YOU HAVE ANY QUESTIONS ON THIS INSPECTION YOU MAY CALL THE INSPECTOR FROM 7 00 A M 7 15 A M OR 2 45 P M 3 00 P M AT					

FOR ADDITIONAL ASSISTANCE CALL 386-6251
SEE REVERSE SIDE FOR INSPECTION TYPES

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS



**PERMIT
NUMBER**

83038

**INSPECTION
NUMBER**

JOB ADDRESS

5310 Grand Jeton

LOT NO

BLOCK NO

SUBDIVISION NAME

FIRE DEPT MAP NO

JOB PHONE

CALL IN DATE

CALL IN TIME

SCHEDULE DATE

4/17/91

13 2:48p

INSPECTOR NO.

INSPECTOR NAME

64

**INSPECTION
REQUESTED**

insulation

FRAMING PUNCH LIST OF 4/9/91 COMPLIED WITH

☐ PARTIAL
INSPECTION

☐ PARTIAL
APPROVAL (P)

PARTIAL DESCRIPTION

☒ APPROVED
(A)

☐ STOP
WORK (S)

☐ COMMENTS
(C)

☐ TEMPORARY
APPROVAL (T) - UNTIL

☐ HOLD
(H)

☐ REJECTED (R)

REINSPECTION REQUIRED CALL 799 2071

☐ REFEE (F)

REINSPECTION FEE REQUIRED PAY AT CITY HALL
3RD FLOOR 400 E STEWART STREET

☐ PERMIT
REQUIRED

**INSPECTOR
SIGNATURE**

[Signature]

INSPECTION DATE

4/18/91

☐ **PROJECT
COMPLETE**

BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS
SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)

IF YOU HAVE ANY QUESTIONS ON THIS INSPECTION YOU MAY
CALL THE INSPECTOR FROM 7 00 A M 7 15 A M OR 2 45 P M 3 00 P M AT

FOR ADDITIONAL ASSISTANCE CALL 386-6251
SEE REVERSE SIDE FOR INSPECTION TYPES

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS



**PERMIT
NUMBER**

83078

**INSPECTION
NUMBER**

JOB ADDRESS

5310 Grand Canyon

LOT NO

BLOCK NO

SUBDIVISION NAME

FIRE DEPT MAP NO

JOB PHONE

CALL IN DATE

CALL IN TIME

SCHEDULE DATE

INSPECTOR NO

64

INSPECTOR NAME

**INSPECTION
REQUESTED**

Drywall Nailing

☐ PARTIAL
INSPECTION

☐ PARTIAL
APPROVAL (P)

PARTIAL DESCRIPTION

☐ APPROVED
(A)

☐ STOP
WORK (S)

☐ COMMENTS
(C)

☐ TEMPORARY
APPROVAL (T) — UNTIL

☐ HOLD
(H)

☐ REJECTED (R)

REINSPECTION REQUIRED CALL 799 2071

☐ REFEE (F)

REINSPECTION FEE REQUIRED PAY AT CITY HALL
3RD FLOOR 400 E STEWART STREET

☐ PERMIT
REQUIRED

**INSPECTOR
SIGNATURE**

[Signature]

INSPECTION DATE

4/29/19

☐ **PROJECT
COMPLETE**

BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS
SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)

IF YOU HAVE ANY QUESTIONS ON THIS INSPECTION YOU MAY
CALL THE INSPECTOR FROM 7 00 A M 7 15 A M OR 2 45 P M 3 00 P M AT

FOR ADDITIONAL ASSISTANCE CALL 386-6251
SEE REVERSE SIDE FOR INSPECTION TYPES


DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

☐ PERMIT NUMBER 83038		INSPECTION NUMBER	
JOB ADDRESS 5310 Grand Jeton			
LOT NO	BLOCK NO	SUBDIVISION NAME	
FIRE DEPT MAP NO	JOB PHONE	CALL IN DATE 5-31-91	CALL IN TIME 5-946A
INSPECTOR NO. 71		INSPECTOR NAME	
INSPECTION REQUESTED f elec			
WHERE IS GFI FOR ISLAND SPA MTR ACCESS RKB 2ND FL SM DKT RKB ALL WIRING IN GARAGE MUST BE COVERED			
☐ PARTIAL INSPECTION	☐ PARTIAL APPROVAL (P)	PARTIAL DESCRIPTION	
☐ APPROVED (A)	☐ STOP WORK (S)	☐ COMMENTS (C)	☐ TEMPORARY APPROVAL (T) -- UNTIL
☒ REJECTED (R)	☐ REFEE (F)	☐ HOLD (H)	☐ PERMIT REQUIRED
INSPECTOR SIGNATURE RKB		INSPECTION DATE 3 JUNE 91	
☐ PROJECT COMPLETE	BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)		
IF YOU HAVE ANY QUESTIONS ON THIS INSPECTION YOU MAY CALL THE INSPECTOR FROM 7 00 A M 7 15 A M OR 2 45 P M 3 00 P M AT			

FOR ADDITIONAL ASSISTANCE CALL *386-6251
SEE REVERSE SIDE FOR INSPECTION TYPES

*EFFECTIVE JULY 1 1991
PHONE PREFIX WILL BE 229

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

☐ PERMIT NUMBER		83038		☐ INSPECTION NUMBER	
JOB ADDRESS 5310 Grand Teton					
LOT NO		BLOCK NO		SUBDIVISION NAME	
FIRE DEPT MAP NO		JOB PHONE		CALL IN DATE 5/31/91	CALL IN TIME 5 946p
SCHEDULE DATE					
INSPECTOR NO 82		INSPECTOR NAME			
INSPECTION REQUESTED		F/mech & Plumb			
440, 340					
☐ PARTIAL INSPECTION		☐ PARTIAL APPROVAL (P)		PARTIAL DESCRIPTION	
☒ APPROVED (A)		☐ STOP WORK (S)		☐ COMMENTS (C)	
☐ REJECTED (R)		☐ TEMPORARY APPROVAL (T)		-- UNTIL	
☐ REFEE (F)		☐ HOLD (H)			
INSPECTOR SIGNATURE				INSPECTION DATE 6/3/91	
☐ PROJECT COMPLETE		REINSPECTION REQUIRED CALL *799 2071 REINSPECTION FEE REQUIRED PAY AT CITY HALL 3RD FLOOR 400 E STEWART STREET			
		☐ PERMIT REQUIRED BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)			
IF YOU HAVE ANY QUESTIONS ON THIS INSPECTION YOU MAY CALL THE INSPECTOR FROM 7 00 A M 7 15 A M OR 2 45 P M 3 00 P M AT					

FOR ADDITIONAL ASSISTANCE CALL *386-6251
SEE REVERSE SIDE FOR INSPECTION TYPES

* EFFECTIVE JULY 1 1991
PHONE PREFIX WILL BE 229

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

☐ PERMIT NUMBER		83038		☐ INSPECTION NUMBER	
JOB ADDRESS					
S310		Grand Teton			
LOT NO		BLOCK NO		SUBDIVISION NAME	
FIRE DEPT MAP NO		JOB PHONE		CALL IN DATE	
				6.3.91	
				7/1/91	
INSPECTOR NO		INSPECTOR NAME			
71					
INSPECTION REQUESTED		F Select - on house only			
OK FOR METAL TAG. KRP					
☒ PARTIAL INSPECTION		☒ PARTIAL APPROVAL (P)		PARTIAL DESCRIPTION	
				HOUSE ONLY	
☒ APPROVED (A)		☐ STOP WORK (S)		☐ COMMENTS (C)	
				☐ TEMPORARY APPROVAL (T) - UNTIL	
☐ REJECTED (R)		☐ REINSPECTION REQUIRED		☐ HOLD (H)	
		CALL *799 2071			
☐ REFEE (F)		☐ REINSPECTION FEE REQUIRED		☐ PERMIT REQUIRED	
		PAY AT CITY HALL			
		3RD FLOOR 400 E STEWART STREET			
INSPECTOR SIGNATURE		KRP		INSPECTION DATE	
				4 June 91	
☐ PROJECT COMPLETE		BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)			
IF YOU HAVE ANY QUESTIONS ON THIS INSPECTION YOU MAY CALL THE INSPECTOR FROM 7 00 A M 7 15 A M OR 2 45 P M 3 00 P M AT					

FOR ADDITIONAL ASSISTANCE CALL *386-6251
SEE REVERSE SIDE FOR INSPECTION TYPES

* EFFECTIVE JULY 1 1991
PHONE PREFIX WILL BE 229

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

☐ PERMIT NUMBER 83038		☐ INSPECTION NUMBER	
JOB ADDRESS 5310 Grand Teton			
LOT NO	BLOCK NO	SUBDIVISION NAME	
FIRE DEPT MAP NO	JOB PHONE	CALL IN DATE 6-3-91	CALL IN TIME 7 1:19p
SCHEDULE DATE			
INSPECTOR NO 64	INSPECTOR NAME		
INSPECTION REQUESTED 30 day temp meter tag TEMPORARY FINAL FOR 30 DAYS. METER TAG # 34164			
☐ PARTIAL INSPECTION	☐ PARTIAL APPROVAL (P)	PARTIAL DESCRIPTION	
☒ APPROVED (A)	☐ STOP WORK (S)	☐ COMMENTS (C)	☒ TEMPORARY APPROVAL (T) UNTIL 7/4/91
☐ HOLD (H)			
☐ REJECTED (R)	REINSPECTION REQUIRED CALL *799 2071		
☐ REFEE (F)	REINSPECTION FEE REQUIRED PAY AT CITY HALL 3RD FLOOR 400 E STEWART STREET		☐ PERMIT REQUIRED
INSPECTOR SIGNATURE [Signature]		INSPECTION DATE 6/4/91	
☐ PROJECT COMPLETE	BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)		
IF YOU HAVE ANY QUESTIONS ON THIS INSPECTION YOU MAY CALL THE INSPECTOR FROM 7 00 AM 7 15 AM OR 2 45 PM 3 00 PM AT ▶			

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS



**PERMIT
NUMBER**

83038

**INSPECTION
NUMBER**

JOB ADDRESS

5310 Grand Teton

LOT NO

BLOCK NO

SUBDIVISION NAME

FIRE DEPT MAP NO

JOB PHONE

CALL IN DATE

CALL IN TIME

SCHEDULE DATE

7-10-91 5 253/p

INSPECTOR NO

INSPECTOR NAME

64

**INSPECTION
REQUESTED**

Bldg final

☐ PARTIAL
INSPECTION

☐ PARTIAL
APPROVAL (P)

PARTIAL DESCRIPTION

☐ APPROVED
(A)

☐ STOP
WORK (S)

☐ COMMENTS
(C)

☐ TEMPORARY
APPROVAL (T) — UNTIL

☐ HOLD
(H)

☐ REJECTED (R)

REINSPECTION REQUIRED CALL *799 2071

☐ REFEE (F)

REINSPECTION FEE REQUIRED PAY AT CITY HALL
3RD FLOOR 400 E STEWART STREET

☐ PERMIT
REQUIRED

**INSPECTOR
SIGNATURE**

[Signature]

INSPECTION DATE

7/11/91

☐ **PROJECT
COMPLETE**

BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS
SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)

IF YOU HAVE ANY QUESTIONS ON THIS INSPECTION YOU MAY
CALL THE INSPECTOR FROM 7 00 A M 7 15 A M OR 2 45 P M 3 00 P M AT

CITY OF LAS VEGAS, NEVADA

DEPARTMENT OF BUILDING AND SAFETY
PHONE 386 6251

FOR



19576

PERMIT NO 90-007039

BUILDING PERMIT

FOR Single Family Dwelling Remodel
Additions Misc Residential Construction

LOG NO & AREA

ADDRESS OF CONSTRUCTION

LOT(s)

BLOCK

SUBDIVISION

PROPOSED CONSTRUCTION

USE

THIS PERMIT FOR

BLDG

☒

A/C

☐

ELEC

☒

PLBG

☐

OTHER PERMITS REQD

FENCE

☐

OFF SITE

☐

SWIM POOL

☐

FLOOR AREA

BSMT

1ST

2ND

GARAGE

PORCH

TOTAL

CONTRACTOR

STATE LICENSE NO

CITY LICENSE NO

ARCHITECT

ENGINEER

MASTER PLUMBER/
CONTRACTOR

MASTER ELECTRICIAN/
CONTRACTOR

OTHER INSPECTIONS AND FEES

- 1 Inspections outside of normal business hours = \$30.00 per hour (minimum charge three hours)
- 2 Re-inspection fee during normal business hours assessed under provisions of TABLE 3 A of the Uniform Building Code = \$30.00 per hour
- 3 Inspections during normal business hours for which no fee is specifically indicated = \$30.00 per hour (minimum charge one half hour)
- 4 Additional plan review required by changes additions or revisions to approved plans = \$30.00 per hour (minimum charge two hours)

CONDITIONS OF THE PERMIT

- 1 I agree to call the City Building Department for inspections before concrete is poured before rough wiring electrical plumbing framing is covered Also for air conditioning drywall and sheathing inspection
- 2 I agree that when the job is completed that I will call for final inspection before occupancy
- 3 I agree to perform all construction in accordance with City Ordinances and Building Codes
- 4 The Contractor's signature below denotes authority from the owner to sign in his behalf and that the owner is aware of all requirements of this application and permit Separate permits must be taken out for work outlined above this agreement
- 5 I have read and understand the contents of this application and permit I hereby state that the information I have supplied on this application is true and correct
- 6 Approval for the work under this permit will be given only after refuse and debris have been removed from job site and public right of way
- 7 24 HOUR MINIMUM NOTICE REQUIRED FOR INSPECTIONS

BY I HEREBY DECLARE THAT I AM THE LEGAL OWNER OF THE ABOVE PROPERTY

OWNER

BY AGENT

I hereby certify that I have reviewed this application and the proposed plans and have found that the proposed development meets the requirements of the City of Las Vegas Flood Hazard Reduction Ordinance for the issuance of this Development Permit

LAND DEVELOPMENT AND FLOOD CONTROL ENGINEER

DATE

PLANNING DEPT

DATE

BUILDING DEPT

DATE

PLUMBING		FEE	ELECTRICAL		FEE
WATER DISTRIBUTION	6.00	6.00	RECEPTACLE 6 SWITCH 4	40	4.00
SEWER SYSTEM NEW OR MODIFICATION	10.00		EACH LIGHT FIXTURE OR SOCKET	30	3.00
FIXTURES WATER SOFTENER H/W HEATER	2.00		SPECIAL OUTLET APPLIANCE ETC	70	7.00
GARBAGE DISPOSAL WASHER	2.00		SERVICE/PANEL SUB/3 00 200A/6 00 400A/12 50		3.00
FUEL PIPING	6.00		AC UNIT OR MOTORS	3.00	
IRRIGATION SYSTEM	8.00		2310 2432 TOTAL		102.00
MISC			MISC		
2310 2433 TOTAL		6.00	2310 2431 ISSUANCE FEE		
AIR CONDITIONING		FEE	7143 2973 SEWER CONNECTION		
NEW UNIT 3 TON = 9.00 OVER = 16.50			2310 2431 PLAN REVIEW FEE		
FURNACE TO 100 000/9.00 OVER/11.00			2310 2431 BLDG PERMIT FEE		
VAPORATIVE COOLER	6.50		TOTAL FEES		97.00
VENTILATION FAN	2.35				113.00
2310 2435 TOTAL					

RECEIPT
0002

ELEC 10 00
FLPG 0 00
SFD 97 00
CHEK 113 00
1210A000 12 50

PERMIT NO

MUST BE MACHINE VALIDATED


Permit Expires 180 Days After Abandonment of Work

0-1-14-14-14

INSPECTOR'S COPY 130-50-1

1512 Saylor Wy

90-069222



RTB Southwestern Section



BUILDING ADDRESS _____

PREPARED BY _____ DATE _____

NATIONAL
ELECTRICAL
CODE SECTION

Standard Calculation for Determining Size of Service & Feeders for
Single Family Dwelling Unit, as Per 1984 NATIONAL ELECTRICAL CODE R
Article 220 Part II/Chapter 9 B Examples

Table 220-2b
220-16a
220-16a

LIGHTING LOAD
Living Area Square Feet 3100 X 3 Volt-Amp per sq ft = 9300 VA
Two Small Appliance Circuits 2 @ 1500 VA ea (required) = 3000 VA
Laundry Circuits 1 @ 1500 VA ea (required) = 1500 VA
Additional Small Appliance Circuit(s) 2 X 1500 VA = 3000 VA
LIGHTING LOAD SUBTOTAL = 16800 VA

Table 220-11

First 3000 Volt-Amperes of Lighting Load at 100% = 3000 VA
From 3001 to 120 000 VA @ 35% = 4830 VA
Remainder over 120 000 VA @ 25% = — VA

LIGHTING LOAD TOTAL 7830 Volt-Amperes ()

Table 220-19

HOUSEHOLD COOKING APPLIANCES
Cooking Units - Number of Appliance 2 = 11000 VA
(Use Table 220-19)

COOKING UNITS TOTAL 11000 Volt-Amperes ()

Table 220-17

APPLIANCE LOADS
NAMEPLATE
Microwave 1500 VA X 1 = 1500 VA
Compactor 1200 VA X 0 = — VA
Dishwasher 1200 VA X 1 = 1200 VA
Disposal 600 VA X 1 = 600 VA
Central Vacuum 1000 VA X 1 = 1000 VA
Food Center 600 VA X 0 = — VA
Water Heater 4500 VA X 2 = 9000 VA
_____ VA X _____ = _____ VA

APPLIANCE SUBTOTAL = 14100 VA

APPLIANCE TOTAL
Appliance Subtotal 14100 X 75% = 10575 Volt-Amperes ()
Less than 4 units 100%
4 or more units 75%

Table 220-18

Dryer 5000 VA or Nameplate = 5000 Volt-Amperes ()
(Whichever is greater)

220-1

TOTAL VOLT-AMPERES 34375 + 240 VOLTS = 143 Amp

Table 220-10b

Large A/C or Air Conditioning
_____ KVA = _____ Volts = _____ Amps X 125% = _____ Amps
OR Heating Load _____ KVA = _____ Volts = _____ Amps
(Whichever is greater)
Heat Pump
Largest Condensing Unit 10 KVA = 240 Volts = _____ Amps X 125% = 52 Amps
Supplementary Heat 6 KVA = 240 Volts = _____ Amps X 125% = 25 Amps

130-24

Additional
Condensing Unit or A/Cs 9 KVA = 240 Volts = 375 Amps X 100% = 375 Amps
Largest Motor 16 Amps X 125% = 20.00 Amps
Total Additional Motors 0 Amps X 100% = — Amps

310-16/19

TOTAL SERVICE = 222.5

Note J

250-94

220-19

Grounding Electrode Conductor 2 / 10
NOIL KVA = KW (OR) VA = WATTS