


☒ PERMIT NUMBER 93-176959		☒ INSPECTION NUMBER 4	
JOB ADDRESS 2020 GLENVIEW DR 113351-3			
LOT NO 10	BLOCK NO 3	SUBDIVISION NAME COUNTRY CLUB HILLS AMD	
FIRE DEPT MAP NO 2216-63	JOB PHONE 366-0222	CALL IN DATE 04/23/93	CALL IN TIME 15:01
SCHEDULE DATE 04/27/93			
INSPECTOR NO 50		INSPECTOR NAME JEFF KLEITZ	
INSPECTION REQUESTED		SHEAR (109)	

PLAN 3. PERMIT #93-176601 OPTIONS C & L

— COMPLETE DOUBLE SIDED SHEAR IN
KITCHEN & M/BD ; WILL CHECK AT
FRAME

☐ PARTIAL INSPECTION	☐ PARTIAL APPROVAL (P)	PARTIAL DESCRIPTION	
☒ APPROVED (A)	☐ STOP WORK (S)	☐ COMMENTS (C)	☐ TEMPORARY APPROVAL (T) — UNTIL
☐ REJECTED (R)	☐ REINSPECTION REQUIRED	☐ CALL *229 2071	☐ HOLD (H)
☐ REFEE (F)	☐ REINSPECTION FEE REQUIRED	☐ PAY AT CITY HALL	☐ PERMIT REQUIRED
INSPECTOR SIGNATURE		INSPECTION DATE	
		4-27-93	
☐ PROJECT COMPLETE	BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)		
IF YOU HAVE ANY QUESTIONS ON THIS INSPECTION YOU MAY CALL THE INSPECTOR FROM 7 00 A M 7 15 A M OR 2 45 P M 3 00 P M AT			229-6769

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

PERMIT NUMBER	90-176959	INSPECTION NUMBER	12
JOB ADDRESS		2020 GLENVIEW DR	
		113351-3	
LOT NO	BLOCK NO	SUBDIVISION NAME	
10	3	COUNTRY CLUB HILLS AND	
FIRE DEPT MAP NO	JOB PHONE	CALL IN DATE	CALL IN TIME
2214-03	366-0222	05/06/93	14:46
SCHEDULE DATE		05/07/93	
INSPECTOR NO	INSPECTOR NAME		
50	JEFF KLEITZ		
INSPECTION REQUESTED			
FRAPING (120)			

COMPLETE DOUBLE-SIDED SHEAR IN KITCHEN & 1/3RD

- + REMOVE WATER BOND FROM GAS LINE
- + NAIL DOUBLE-SIDED SHEAR IN KITCHEN
- + INSTALL STUD 24" O.C. IN KITCHEN AT INTERCOM
- ⊗ BLOCK DROP CEILING IN M/BED HALL AT
- POINT OF BEARING
- ⊗ FIREBLOCK M/BATH NEW COLUMN
- ⊗ INSTALL M/BATH SHOWER PLUMBING
- + INSTALL DRAFT STOP
- + FIREBLOCK STAIR LANDING
- + RETURNED VENT UPSTAIRS IN BATH (BY TUB)
- + REPLACE GAS LINE IN UPSTAIRS CLOSET INTO WALL
- ⊗ FIREBLOCK UPSTAIRS S.W. BED COLUMNS
- ⊗ BLOCK A/C CAN IN DETACHED

☐ PARTIAL INSPECTION	☐ PARTIAL APPROVAL (P)	PARTIAL DESCRIPTION	
☐ APPROVED (A)	☐ STOP WORK (S)	☐ COMMENTS (C)	☐ TEMPORARY APPROVAL (T) - UNTIL
☐ REJECTED (R)	☐ REINSPECTION REQUIRED	☐ HOLD (H)	
☐ REFEE (F)	REINSPECTION FEE REQUIRED PAY AT CITY HALL 3RD FLOOR 400 E STEWART STREET		☐ PERMIT REQUIRED
INSPECTOR SIGNATURE		INSPECTION DATE	
☐ PROJECT COMPLETE BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG & SAFETY FOR C OF O ISSUANCE (Commercial Only)		5-7-93	
IF YOU HAVE ANY QUESTIONS ON THIS INSPECTION YOU MAY CALL THE INSPECTOR FROM 7 00 A M 7 15 A M OR 2 45 P M 3 00 P M AT			
229-6769			

PERMIT
NUMBER

93-176959

 INSPECTION
NUMBER

10

JOB ADDRESS

2020 GLENVIEW DR

113351-3

LOT NO

10

BLOCK NO

3

SUBDIVISION NAME

COUNTRY CLUB HILLS APD

FIRE DEPT MAP NO

2216-63

JOB PHONE

366-0222

CALL IN DATE

05/10/93

CALL IN TIME

14:57

SCHEDULE DATE

05/11/93

INSPECTOR NO

50

INSPECTOR NAME

JEFF KLEITZ

 INSPECTION
REQUESTED

FRAMING (130)

~~COMPLETE DOUBLE-SIDED SHEAR IN KITCHEN & H/BED~~

 BLOCK DROP CEILING IN M/BED HALL AT
POINT OF BEARING

INSTALL IN/BATH SHOWER PLUMBING

 FIREBLOCK UPSTAIRS SW, BED POP-OUT
COLUMNS

BLOCK A/C CANS IN DETACHED STRUCTURE

2ND NOTICE

☐ PARTIAL
INSPECTION

☐ PARTIAL
APPROVAL (P)

PARTIAL DESCRIPTION

☒ APPROVED
(A)

☐ STOP
WORK (S)

☐ COMMENTS
(C)

☐ TEMPORARY
APPROVAL (T) - UNTIL

☐ HOLD
(H)

☒ REJECTED (R)


REINSPECTION REQUIRED CALL *229 2071

☐ REFEE (F)

 REINSPECTION FEE REQUIRED PAY AT CITY HALL
3RD FLOOR 400 E. STEWART STREET

☐ PERMIT
REQUIRED

 INSPECTOR
SIGNATURE



INSPECTION DATE

5-11-93

☐ PROJECT
COMPLETE

 BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS
SIGNED OFF TO BLDG & SAFETY FOR C OF O ISSUANCE (Commercial Only)

 IF YOU HAVE ANY QUESTIONS ON THIS INSPECTION YOU MAY
CALL THE INSPECTOR FROM 7 00 AM 7 15 AM OR 2 45 PM 3 00 PM AT

229-6769

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

**PERMIT
NUMBER**

93-176059

**APPLICATION
NUMBER**

113351-3

JOB ADDRESS

2020 GLENVIEW DR

INSPECTION NUMBER

17

LOT/BLOCK

RECORDED SUBDIVISION NAME

10 3

COUNTRY CLUB HILLS AND

FIRE DEPT MAP NO

JOB PHONE

CALL IN DATE

CALL IN TIME

SCHEDULE DATE

2214-63

366-0222

05/24/93

14:45

05/25/93

INSPECTOR/NAME

JEFF KLEITZ - 50

MARKETING/BUSINESS NAME

**INSPECTION
REQUESTED**

DRYWALL NAILING (125)

PLAN 3. PERMIT #93-176001 OPTIONS C & L

COMPLETE GREENBOARD IN BATHROOMS

☐ PARTIAL
INSPECTION

☒ PARTIAL
APPROVAL (P)

PARTIAL DESCRIPTION

SEE ABOVE

☒ APPROVED
(A)

☐ STOP
WORK (S)

☐ COMMENTS
(C)

☐ TEMPORARY
APPROVAL (T)

UNTIL

☐ HOLD
(H)

☐ REJECTED (R)

REINSPECTION REQUIRED CALL 229 2071

☐ REFEE (F)

REINSPECTION FEE REQUIRED PAY AT CITY HALL
3RD FLOOR 400 E STEWART STREET

☐ PERMIT
REQUIRED

**INSPECTOR
SIGNATURE**

INSPECTION DATE

5-25-93

☒ PROJECT
COMPLETE

BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS
SIGNED OFF TO BLDG & SAFETY FOR C of O ISSUANCE (Commercial Only)

IF YOU HAVE ANY QUESTIONS ON THIS INSPECTION YOU MAY
CALL THE INSPECTOR FROM 7 00 A M 7 15 A M OR 2 45 P M 3 00 P M AT

229-6769

For Additional Assistance Call * 229 6251 See Reverse Side For Inspection Types