

899 E FREMONT '80
SPECIAL INSPECTION RPTS

Bone Hauling - 2-16-83

DIVISION OF BUILDING & SAFETY
City of Las Vegas, Nevada

Special Inspector's Report
Date: 3-20-83
Job:

Western Motel

WEATHER CONDITIONS: Clear Day ☒ Intermittent Clouds ☒ Overcast ☒
Temperature: 8 A.M. 66 Noon 75
Wind Velocity (estimated) 4-6 ground level upper level (Specify Elevation)

TESTS MADE TODAY:

INSTRUCTIONS TO THE CONTRACTOR:

WORK PERFORMED TODAY: ch footings they are dug
& are being cleaned out.

REMARKS:

OF

Walter C. Gidban

Resident Inspector

Done Housh 2-16-83

DIVISION OF BUILDING & SAFETY
City of Las Vegas, Nevada

Special Inspector's Report

Date: 5-21-80

Job:

Western Motel

WEATHER CONDITIONS: Clear Day 2
Temperature: 8 A.M. 68
Wind Velocity (estimated) 1-1

Intermittent Clouds
12 Noon
ground level

Overcast
4 P.M. 90
upper level (Specify Elevation)

TESTS MADE TODAY:

INSTRUCTIONS TO THE CONTRACTOR:

WORK PERFORMED TODAY: CA footings all cleaned out
1 CA by N.T.L.

REMARKS:

OF *Walter C. Chadban*
Resident Inspector

Done Houshy - *2-16-83*

DIVISION OF BUILDING & SAFETY
City of Las Vegas, Nevada

Special Inspector's Report

Date: *5-22-80*

Job:

Western Motel

WEATHER CONDITIONS: Clear Day

Temperature: 8 A.M. *61*

Wind Velocity (estimated) *2-4*

Intermittent Cloud

12 Noon
ground level

Overcast

4 P.M. *80*

Upper level

Specify Elevation

TESTS MADE TODAY:

INSTRUCTIONS TO THE CONTRACTOR:

WORK PERFORMED TODAY:

*Ch. footings
placing rebar in footings*

REMARKS:

OF

Walter C. Gidbun

Resident Inspector

Dona Henry

2-16-83

DIVISION OF BUILDING & SAFETY
City of Las Vegas, Nevada

Special Inspector's Report

Date: *5-23-81*

Job:

Westerly Motel

WEATHER CONDITIONS: Clear Day *✓*

Temperature: 8 A.M. *61*

Wind Velocity (estimated)

20-30

Intermittent Clouds *✓*

12 Noon
ground level

Overcast *✓*

4 P.M. *78*

upper level ()

Specify Elevation

TESTS MADE TODAY:

INSTRUCTIONS TO THE CONTRACTOR:

WORK PERFORMED TODAY:

placing rebar in footing

REMARKS:

OF

Walter C. Gaddis

Resident Inspector

Done Weekly 2-16-83

DIVISION OF BUILDING & SAFETY
City of Las Vegas, Nevada

Special Inspector's Report

Date: 3-27-80

Job:

Western Motel

WEATHER CONDITIONS: Clear Day

Temperature: 8 A.M. 58

Wind Velocity (estimated)

col/m

Intermittent Clouds
12 Noon
ground level

Overcast
4 P.M. 80
upper level (Specify Elevation)

TESTS MADE TODAY:

INSTRUCTIONS TO THE CONTRACTOR:

WORK PERFORMED TODAY:

placing rebar in footings,
building forms for col.

REMARKS:

OF

Walter C. Gledhill

Resident Inspector

Done: H. H. H.

2-16-83

DIVISION OF BUILDING & SAFETY
City of Las Vegas, Nevada

Special Inspector's Report
Date: 5-28-80
Job:

Western Motel

WEATHER CONDITIONS: Clear Day
Temperature: 8 A.M. 85
Wind Velocity (estimated) 10

Intermittent Clouds
12 Noon
ground level

Overcast
4 P.M. 85
upper level (Specify Elevation)

TESTS MADE TODAY:

INSTRUCTIONS TO THE CONTRACTOR:

WORK PERFORMED TODAY: No one working

REMARKS:

OF

Walter C. G. G. G.
Resident Inspector

Don Hush

2-16-83

DIVISION OF BUILDING & SAFETY
City of Las Vegas, Nevada

Special Inspector's Report
Date: 5-29-80
Job:

Western Motel

WEATHER CONDITIONS: Clear Day ☒

Intermittent Clouds
12 Noon
ground level

Overcast
4 P.M. 95
upper level (Specify Elevation)

Temperature: 8 A.M. 87
Wind Velocity (estimated) 8

TESTS MADE TODAY:

INSTRUCTIONS TO THE CONTRACTOR:

WORK PERFORMED TODAY:

placing rebar in footing &
forming for col base.

REMARKS:

OF

Walter C. Gadban

Resident Inspector

Don Huesly

2-16-83

DIVISION OF BUILDING & SAFETY
City of Las Vegas, Nevada

Special Inspector's Report
Date: 6-30-84
Job:

Western Motel

WEATHER CONDITIONS: Clear Day ☒

Temperature: 8 A.M. 59

Wind Velocity (estimated) 7-9

Intermittent Clouds

12 Noon
ground level

Overcast

4 P.M. 87

upper level

Specify Elevation

TESTS MADE TODAY: N.T. took clay & slump

INSTRUCTIONS TO THE CONTRACTOR:

WORK PERFORMED TODAY: poured footings 60 yds +
CM 1671 4000 psi Type 1P

REMARKS:

OF

Walter C. Gabel

Resident Inspector