

222 N CASINO CTR 4 '30  
SPECIAL INSP RPTS

*Donna H. Hestley* 11-5-80

DIVISION OF BUILDING & SAFETY  
City of Las Vegas, Nevada

Special Inspector's Report  
Date: *11-5-80*  
Job: *HORSESHOE GARAGE*

WEATHER CONDITIONS: Clear Day ✓  
Temperature: 8 A.M.  
Wind Velocity (estimated)  
Intermittent clouds  
12 Noon ground level  
Overcast  
4 P.M. *3rd, 4th, 5th, 7th level*  
Specify Elevation

TESTS MADE TODAY:

INSTRUCTIONS TO THE CONTRACTOR:

WORK PERFORMED TODAY: *Forming floor slabs, that have been cut back to align columns and forming floor slab at 7<sup>th</sup> level.*

REMARKS:

OF

*Karl Niederkalt*  
Resident Inspector

*Bona Hvalby*

*2-22-80*

DIVISION OF BUILDING & SAFETY  
City of Las Vegas, Nevada

Special Inspector's Report

Date: *4-6-80*  
Job: *HORSESHOE GARAGE*

WEATHER CONDITIONS: Clear Day   
Temperature: 8 A.M.  
Wind Velocity (estimated)

Intermittent Clouds  
12 Noon  
ground level

Overcast  
4 P.M.  
upper level ( )  
Specify Elevation

TESTS MADE TODAY:

INSTRUCTIONS TO THE CONTRACTOR:

WORK PERFORMED TODAY: *checked steel reinforcement in cut back floor slabs 3rd, 4th, 5th level. checked steel reinforcement in floor slabs 7th level. A to B 15 1/2 thru 17, B to C 14 thru 17.*

REMARKS:

*Karl Nuehalk*  
Resident Inspector

Dona Hoesly 2-22-80

DIVISION OF BUILDING & SAFETY  
City of Las Vegas, Nevada

Special Inspector's Report  
Date 11-7-80  
Job HORSESHOE GARAGE

WEATHER CONDITIONS: Clear Day  Intermittent Clouds  Overcast   
Temperature: 8 A.M. 12 Noon 4 P.M. 3rd, 4th, 5th level  
Wind Velocity (estimated) ground level upper level Specify Elevation

TESTS MADE TODAY:

INSTRUCTIONS TO THE CONTRACTOR:

WORK PERFORMED TODAY: Reared cutt floor slabs at 3rd, 4th and 5th level today.

REMARKS:

OF Karl Neschalk  
Resident Inspector

*Dona Huesly* 2-32-83

DIVISION OF BUILDING & SAFETY  
City of Las Vegas, Nevada

Special Inspector's Report  
Date: *11-12-80*  
Job: *HORSESHOE GARAGE*

WEATHER CONDITIONS: Clear Day   
Temperature: 8 A.M.  
Wind Velocity (estimated)

Intermittent Clouds:  
12 Noon  
ground level

Overcast  
4 P.M.  
upper level *ground level*  
Specify Elevation

TESTS MADE TODAY:

INSTRUCTIONS TO THE CONTRACTOR:

WORK PERFORMED TODAY: *Grouted Block walls on Elevator shafts today, checked steel reinforcement in Block walls, Elevator's from ground level to 1<sup>st</sup> level.*

REMARKS:

OF

*Karl Neeshalk*  
Resident Inspector

*Dona Hoesly 2-22-83*

DIVISION OF BUILDING & SAFETY  
City of Las Vegas, Nevada

Special Inspector's Report  
Date: *11-13-80*  
Job: *HORSESHOE GARAGE*

WEATHER CONDITIONS: Clear Day  Intermittent Clouds  Overcast   
Temperature: 8 A.M. 12 Noon 4 P.M. *7TH level*  
Wind Velocity (estimated) *10-15 mph* ground level Specify Elevation

TESTS MADE TODAY:

INSTRUCTIONS TO THE CONTRACTOR:

WORK PERFORMED TODAY: *Poured 7TH level floor slab line A to B 15 1/2 thru 17 line B to C 14 1/2 thru 17 today. Poured 1ST level floor slab between Elevator shafts.*

REMARKS:

OF

*Karl Niedraalk*

Resident Inspector

*Dona Hoesly*      *2-22-83*

DIVISION OF BUILDING & SAFETY  
City of Las Vegas, Nevada

Special Inspector's Report  
Date: *11-14-80*  
Job: *HORSESHOE GARAGE*

WEATHER CONDITIONS: *Clear Day* ✓  
Temperature: *8 A.M.*  
Wind Velocity (estimated)

Intermittent Clouds  
12 Noon  
ground level

Overcast  
4 P.M. *2nd level*  
upper level ( *level* )  
Specify Elevation

TESTS MADE TODAY:

INSTRUCTIONS TO THE CONTRACTOR:

WORK PERFORMED TODAY: *checked steel reinforcement in stair case 2nd level grouted staircase today, checked steel reinforcement in elevator shafts.*

REMARKS:

OF

*Karl Niedra*  
Resident Inspector

*Dona Huesly*      *2-22-83*

DIVISION OF BUILDING & SAFETY  
City of Las Vegas, Nevada

Special Inspector's Report  
Date: *11-17-80*  
Job: *HORSESHOE*  
*GARAGE*

WEATHER CONDITIONS: Clear Day  
Temperature: 8 A.M.  
Wind Velocity (estimated)

Intermittent Clouds  
12 Noon  
ground level

Overcast  
4 P.M.  
upper level ( )  
Specify Elevation

TESTS MADE TODAY:

INSTRUCTIONS TO THE CONTRACTOR:

WORK PERFORMED TODAY: *checked steel reinforcement in Block wall's Elevator shafts grouted today 2nd level. Poured 5" curb 5<sup>th</sup> level today.*

REMARKS:

OF

*Karl Nieschalk*

Resident Inspector

*Dona Huesly*

*2-22-83*

DIVISION OF BUILDING & SAFETY  
City of Las Vegas, Nevada

Special Inspector's Report  
Date: *11-18-80*  
Job: *HORSESHOE  
CARRIAGE*

WEATHER CONDITIONS: Clear Day   
Temperature: *8* A.M.  
Wind Velocity (estimated)

Intermittent Clouds  
12 Noon  
ground level

Overcast  
4 P.M.  
upper level (*2nd level*)  
Specify Elevation

TESTS MADE TODAY:

INSTRUCTIONS TO THE CONTRACTOR:

WORK PERFORMED TODAY:

*GROUTED elevator shafts 2nd  
level today. Checked steel reinforcement  
in stair case, 2nd level grouted today.*

REMARKS:

OF

*Karl Neschalk*  
Resident Inspector.

*Don Huesly 2-22-83*

DIVISION OF BUILDING & SAFETY  
City of Las Vegas, Nevada

Special Inspector's Report  
Date: *11-19-80*  
Job: *HORSESHOE GARAGE*

WEATHER CONDITIONS: Clear Day   
Temperature: 8 A.M.  
Wind Velocity (estimated)

Intermittent Clouds  
12 Noon  
ground level

Overcast  
4 P.M. *3rd level*  
upper level ( *level* )  
Specify Elevation

TESTS MADE TODAY:

INSTRUCTIONS TO THE CONTRACTOR:

WORK PERFORMED TODAY: *checked steel reinforcement in Elevator shafts from 2nd to 3rd level. Poured floor slabs ground level today.*

REMARKS:

OF *Rail Neschalk*  
Resident Inspector

*Dona Hueston* 2-22-80

DIVISION OF BUILDING & SAFETY  
City of Las Vegas, Nevada

Special Inspector's Report  
Date: *11-20-80*  
Job: *HORSESHOE GARAGE*

WEATHER CONDITIONS: Clear Day   
Temperature: 8 A.M.  
Wind Velocity (estimated)

Intermittent Clouds  
12 Noon  
ground level

Overcast  
4 P.M.  
upper-level (Specify Elevation)

TESTS MADE TODAY:

INSTRUCTIONS TO THE CONTRACTOR:

WORK PERFORMED TODAY: *Grouted Elevator shafts today.  
checked steel reinforcement in stair case 3rd level  
Grouted stair case today*

REMARKS:

OF

*Rail Nieschalk*  
Resident Inspector

Donna Huesby 2-22-83

DIVISION OF BUILDING & SAFETY  
City of Las Vegas, Nevada

Special Inspector's Report  
Date: 11-21-80  
Job: HORSESHOE  
GARAGE

WEATHER CONDITIONS: Clear Day ✓ Intermittent Clouds Overcast  
Temperature: 8 A.M. 12 Noon ground level 4 P.M. upper level (3rd level) Specify Elevation  
Wind Velocity (estimated)

TESTS MADE TODAY:

INSTRUCTIONS TO THE CONTRACTOR:

WORK PERFORMED TODAY: Checked steel reinforcement in floor slabs between Elevator shafts 3rd level. Poured floor slab today.

REMARKS:

OF Karl Hueschler  
Resident Inspector

*Dona Hasty* 2-52-83

DIVISION OF BUILDING & SAFETY  
City of Las Vegas, Nevada

Special Inspector's Report  
Date: *11-25-80*  
Job: *HORSESHOE*  
*GARAGE*

WEATHER CONDITIONS: Clear Day  Intermittent Clouds  Overcast   
Temperature: *8 A.M.* 12 Noon  4 P.M.   
Wind Velocity (estimated) *10-15 mph* ground level upper level *3rd level*  
Specify Elevation

TESTS MADE TODAY:

INSTRUCTIONS TO THE CONTRACTOR:

WORK PERFORMED TODAY: *Poured 5" curb at 6<sup>th</sup> level today. Checked steel reinforcement in Block wall's Elevator shaft's 3rd to 4<sup>th</sup> level, grouted Elevator shaft's today.*

REMARKS:

OF

*Karl Meschalk*  
Resident Inspector

Dona Hrusly 2-22-83

DIVISION OF BUILDING & SAFETY  
City of Las Vegas, Nevada

Special Inspector's Report  
Date: 11-26-80  
Job: HORSESHOE  
GARAGE

WEATHER CONDITIONS: Clear Day   
Temperature: 8 A.M.  
Wind Velocity (estimated)

Intermittent Clouds  
 12 Noon  
ground level

Overcast  
4 P.M.   
 upper level (Specify Elevation)  
4th level

TESTS MADE TODAY:

INSTRUCTIONS TO THE CONTRACTOR:

WORK PERFORMED TODAY: Grouse Stair case 4th level today  
Checked steel reinforcement in floor slab  
between Elevators, poured floor slab today.

REMARKS:

OF

Kal Nieschall  
Resident Inspector.

Donna Hoesly 2-22-83

DIVISION OF BUILDING & SAFETY  
City of Las Vegas, Nevada

Special Inspector's Report  
Date: 11-28-80  
Job: HORSESHOE  
GARAGE

WEATHER CONDITIONS: Clear Day  Intermittent Clouds  Overcast   
Temperature: 8 A.M. 4 P.M. 5<sup>TH</sup>  
Wind Velocity (estimated) ground level upper level (level)  
Specify Elevation

TESTS MADE TODAY:

INSTRUCTIONS TO THE CONTRACTOR:

WORK PERFORMED TODAY: Checked steel reinforcement in  
Blockwalls on Elevator shafts, from 4<sup>TH</sup> to 5<sup>TH</sup>  
level grouted today

REMARKS:

OF

\_\_\_\_\_  
Resident Inspector

Don H. Hively 2-22-83

DIVISION OF BUILDING & SAFETY  
City of Las Vegas, Nevada

Special Inspector's Report  
Date: 12-1-80  
Job: HORSESHOE  
GARAGE

WEATHER CONDITIONS: Clear Day ✓  
Temperature: 8 A.M.  
Wind Velocity (estimated)

Intermittent Clouds.  
12 Noon  
ground level

Overcast  
4 P.M. 4<sup>th</sup> level  
upper level (Specify Elevation)

TESTS MADE TODAY:

INSTRUCTIONS TO THE CONTRACTOR:

WORK PERFORMED TODAY: checked steel reinforcement  
in Elevator shaft's 4<sup>th</sup> level, and steel reinforcement  
in stair case 5<sup>th</sup> level grouted today

REMARKS:

OF Karl Neschalk  
Resident Inspector