

350 LAS VEGAS BLVD NO  
SPC ~~INST~~ RPTS '82 8

Anna G. Walsh

3-4-84

DEPARTMENT OF BUILDING & SAFETY  
City of Las Vegas, Nevada

SPECIAL INSPECTOR'S REPORT

Date Oct. 10, 1983

Job CASHMAN FIELD

MARDIAN CONSTR. CO., GEN. CONTR.

WEATHER CONDITIONS: Mostly Clear Day Intermittent Clouds Overcast

Temperature: 8 A.M. 67° 12:00 Noon 85° 4 P.M. 86°

Wind Velocity (estimated) ground level 5-20 upper level ( )  
Specify Elevation

TESTS MADE TODAY:

WORK PERFORMED TODAY: MARDIAN cleaning-up project.

L. & L. ROOFING completing roofing several places.

CONTINENTAL INTERIORS patching scarred spots on exterior plaster.

LIFETIME TILE & MARBLE setting floor tile in restrooms on 3rd floor of Auditorium.

LASTAR ELECTRIC running conduit in Exhibit Hall; pulling wire in the Exhibit Hall and the stage area of the Auditorium, also \*

APADACA & HAYDUK bracing new trees near the west parking lot.

C. SOLARI & SON painting in Exhibit Hall.

\*installing fixtures in ticket booths & under canopy.

REMARKS:

Sheet 1 OF 1

John F. Harris  
RESIDENT INSPECTOR

Bona Study

3-6-84

DEPARTMENT OF BUILDING & SAFETY  
City of Las Vegas, Nevada

SPECIAL INSPECTOR'S REPORT  
Date: OCT. 21, 1983  
Job: CASHMAN FIELD

MARDIAN CONSTR. CO., GEN. CONTR.

WEATHER CONDITIONS: Clear Day Intermittent Clouds Overcast  
Temperature: 8 A.M. 57° 12:00 Noon 74° 4 P.M. 83°  
Wind Velocity (estimated) ground level 5-10 upper level ( )  
Specify Elevation

TESTS MADE TODAY:

WORK PERFORMED TODAY: Clean-up work, and balance of Punch List items, performed by:

MARDIAN CONSTR. CO., GEN. CONTR.

RALPH WILKENS CO., INC. - Mechanical Doors

CONTINENTAL INTERIORS - Sheetrock & Plaster

C. SOLARI & SON - Painting

LASTAR ELECTRIC - Electrical

VARSITY CONTRACTORS - Housecleaning

M. S. CONCRETE CO. - Concrete planks at tree locations.

REMARKS: Dedication ceremonies of Project at luncheon to-day

C

Sheet 1 of 1

J. Harris John F. Harris  
RESIDENT INSPECTOR

Bima Healy

3-16-84

DEPARTMENT OF BUILDING & SAFETY  
City of Las Vegas, Nevada

SPECIAL INSPECTOR'S REPORT  
Date: OCT. 20, 1983  
Job: CASHMAN FIELD  
CONTR.

MARDIAN CONSTR. CO., GEN. CONTR.

WEATHER CONDITIONS: Clear Day Intermittent Clouds Overcast  
Temperature: 8 A.M. 56° 12:00 Noon 76° 4 P.M. 80°  
Wind Velocity (estimated) ground level 5-12 upper level ( )  
Specify Elevation

TESTS MADE TODAY:

WORK PERFORMED TODAY: Most work devoted to clean-up by all contractors, and balance of punch list items.  
MARDIAN CONSTR. CO., GEN. CONTR.  
RALPH WILKENS CO., INC., - Mechanical Doors  
CONTINENTAL INTERIORS - Sheetrock & Plaster  
C. SOLARI & SON - painting  
LASTAR ELECTRIC - electrical  
VARSITY CONTRACTORS - house cleaning  
APODACA & HAYDUK - landscaping, organic mulch & seed.  
M.S. CONCRETE - grinding rough spots, working on concrete plank at tree locations.

REMARKS: VISITORS: ROY PARATORE, STUART CORNELIUS, GENE FREDERICK, and 2 Representatives of the L.V. FIRE DEPT.

Sheet 1 of 1

*John F. Harris*  
RESIDENT INSPECTOR

DMA Study

3-6-84

DEPARTMENT OF BUILDING & SAFETY  
City of Las Vegas, Nevada

SPECIAL INSPECTOR'S REPORT  
Date: OCT. 19, 1983  
Job: CASHMAN FIELD

MARDIAN CONSTR. CO., GEN. CONTR.

WEATHER CONDITIONS: Clear Day Intermittent Clouds • Overcast  
Temperature: 8 A.M. 58° 12:00 Noon 74° 4 P.M. 76°  
Wind Velocity (estimated) ground level 5-10 upper level ( )  
Specify Elevation

TESTS MADE TODAY:

WORK PERFORMED TODAY: MARDIAN working on punch list items, clean-up project.  
M.S. CONCRETE grinding rough spots on concrete walkway west of the Auditorium.  
CONTINENTAL INTERIORS patching scars on exterior plastering at stage entrance of the Auditorium; also clean-up.  
EMIL M. PAHOR working on plumbing punch list, and roof drain items.  
C. SOLARI & SON painting in Exhibit Hall.  
APODACA & HAYDUK spraying organic mulch and grass seed on backslope south and west of the west parking lot.  
LASTAR ELECTRIC pulling wire in Exhibit Hall.

REMARKS:

Sheet 1 of 1

John F. Harris  
RESIDENT INSPECTOR

*Donna [unclear]*

3-6-84

DEPARTMENT OF BUILDING & SAFETY  
City of Las Vegas, Nevada

SPECIAL INSPECTOR'S REPORT  
Date: Oct. 18, 1983  
Job: CASHMAN FIELD

MARDIAN CONSTR. CO., GEN. CONTR.

WEATHER CONDITIONS: Clear Day Intermittent Clouds Overcast

Temperature: . . 8 A.M. 58° 12:00 Noon 72° 4 P.M. 77°

Wind Velocity (estimated) . . ground level 5-10 upper level ( )  
Specify Elevation

TESTS MADE TODAY:

WORK PERFORMED TODAY:

MARDIAN working on Punch List items; clean-up.  
Patching minor rough spots on concrete floors.

VARSITY CONTRACTORS working on house-  
cleaning items.

EMIL M. PAHOR checking out punch list items  
on plumbing, air-conditioning, and sheet  
metal items.

CONTINENTAL INTERIORS patching scars on studs.

C. SOLARI & SON touch-up, painting various locations.

LASTAR ELECTRIC pulling wire on the catwalks  
of the Exhibit Hall, and on the 3rd floor of the  
Auditorium.

AFODACA & HAYDUK hand-raking topsoil on the  
backslaps, working on the irrigation system,  
near the West parking lot. Also spreading  
organic mulch, with grass seed.

REMARKS:

Sheet 1 of 1

*John F. Harris*  
RESIDENT INSPECTOR

Donna Shelby

3-6-84

DEPARTMENT OF BUILDING & SAFETY  
City of Las Vegas, Nevada

SPECIAL INSPECTOR'S REPORT

Date: OCT. 17, 1983

Job: CASHMAN FIELD

MARDIAN CONSTR. CO.

WEATHER CONDITIONS: Clear Day Intermittent Clouds Overcast

Temperature: 8 A.M. 62 12:00 Noon 72° 4 P.M. 75°

Wind Velocity (estimated) ground level 5-10 upper level ( )  
Specify Elevation

TESTS MADE TODAY:

WORK PERFORMED TODAY: MARDIAN adjusting door hardware, cleaning up project, working on Punch List items.

RALPH WILKENS, INC. adjusting mechanical doors controls in the Exhibit Hall.

LASTAR ELECTRIC running conduit, pulling wire, in Exhibit Hall; installing fixtures in Meeting Rooms.

C. SOLARI removing paint stains from conc. floor slab of Exhibit Hall; painting ticket booths.

APODACA & HAYDUK planting trees on the backslope near the West parking lot.

REMARKS: VISITORS: PAT PATTERSON

Sheet 1 of 1

John F. Harris  
RESIDENT INSPECTOR