

A. 9004 Starmount

B. 9008 Starmount

C. 9012 Starmount FF

D. 9016 Starmount

E. 9020 Starmount

-3-

Reenie Benbow

3-26-90

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

ADDRESS 116 5th St		PERMIT NO. 6895	
LOT NO. 1 16	MAP NO. 16	INSPECTOR 84	DATE 9/8/89
SUBDIVISION NAME Sun City		PHONE	
INSPECTOR SIGNATURE RW		INSPECTION DATE	

- ① Patch Firewall
- ② Drywall at range duct
- ③ Fire block at Plb.
- ④ Block all A/C Units

Will ck at Insulation Trip.

☐ PARTIAL INSPECTION - DESCRIPTION:

☒ APPROVED ☐ PERMIT REQUIRED ☐ STOP WORK

☐ REJECTED - CORRECTION NOTICE - REINSPECTION REQUIRED CALL 799-2071

INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B-1	FOOTING, LAYOUT, REBAR, ZONING	☐ P-1	ON SITE SEWER	☐ X-2	UNDERGROUND HYDRO
☐ B-2	STEM WALL - FORMS & REBAR	☐ P-2	ON SITE WATER	☐ X-3	UNDERGROUND FINAL/FLOW
☐ B-3	PRE-SLAB	☐ P-3	BUILDING SEWER (YARD LINES)	☐ X-4	SPRINKLER SYSTEM HYDRO
☐ B-4	ROOF SHEATHING	☐ P-4	UNDERSLAB PLUMBING	☐ X-5	FIRE ALARM
☐ B-5	FRAMING	☐ P-5	TOP OUT-WATER, GAS, WASTE	☐ X-6	OTHER
☐ B-6	INSULATION	☐ P-6	FINAL GAS TEST	☐ X-7	FINAL FIRE
☐ B-7	DRYWALL NAILING	☐ P-7	FINAL PLUMBING		
☐ B-8	EXTERIOR LATH/STUCCO			☐ E-1	UNDERGROUND ELECTRICAL
☐ B-9	WALL GROUT & STEEL	☐ M-1	ROUGH VENT	☐ E-2	ROUGH ELECTRICAL
☐ B-10	POOL PRE-GUNITE	☐ M-2	HOOD	☐ E-3	LOW VOLTAGE ELECTRICAL
☐ B-11	POOL PRE-PLASTER / FINAL	☐ M-3	FINAL MECHANICAL	☐ E-4	SIGN INSPECTION
☐ B-12	BUILDING FINAL			☐ E-5	FINAL ELECTRICAL
☐ B-13	CERT. OF OCC.	☐ X-1	KICKER / FLUSH	☐ E-6	TEMP POWER

☐ FINAL INSPECTION

BRING HARD CARD WITH FIRE, QUALITY CONTROL & PLANNING APPROVALS
SIGNED OFF TO BLDG & SAFETY FOR C. of O. ISSUANCE (Commercial Only)

FOR ASSISTANCE - CALL: 386-6251

3-26-90

[illegible]

3-26-90

VEGAS

FOR ASSISTANCE -CALL- 386-6251

3-26-90

VEGAS

LOT NO. 16		MAP NO. 16		INSPECTOR 84		PERMIT NO. 9016	
DATE 9/19		PHONE		INSPECTION DATE		INSPECTOR SIGNATURE > RW	
In complete							
☐ PARTIAL INSPECTION - DESCRIPTION:							
☐ APPROVED ☐ PERMIT REQUIRED ☐ STOP WORK							
☒ REJECTED - CORRECTION NOTICE - REINSPECTION REQUIRED CALL 780-2071							
ASPECT	DESCRIPTION	ASPECT	DESCRIPTION	ASPECT	DESCRIPTION	ASPECT	DESCRIPTION
☐ B-1	FOOTING, LAYOUT, REBAR, ZONING	☐ P-1	ON SITE SEWER	☐ X-2	UNDERGROUND HYDRO	☐ B-9	WALL GROUT, & STEEL
☐ B-2	STEM WALL - FORMS & REBAR	☐ R-2	ON SITE WATER	☐ X-3	UNDERGROUND FINAL/FLOW	☐ B-10	POOL PRE-GUNITE
☐ B-3	PRE-SLAB	☐ P-3	BUILDING SEWER (YARD LINES)	☐ X-4	SPRINKLER SYSTEM HYDRO	☐ B-11	POOL PRE-PLASTER / FINAL
☐ B-4	ROOF SHEATHING	☐ P-4	UNDERSLAB PLUMBING	☐ X-5	FIRE ALARM	☐ B-12	BUILDING FINAL
☐ B-5	FRAMING	☐ P-5	TOP OUT-WATER, GAS, WASTE	☐ X-6	OTHER:	☐ B-13	CERT. OF OCC.
☐ B-6	INSULATION	☐ P-6	FINAL GAS TEST	☐ X-7	FINAL FIRE	☐ X-1	KICKER / FLUSH
☒ B-7	DRYWALL NAILING	☐ P-7	FINAL PLUMBING	☐ E-1	UNDERGROUND ELECTRICAL	☐ E-2	ROUGH ELECTRICAL
☐ B-8	EXTERIOR LATH/STUCCO	☐ M-1	ROUGH VENT	☐ E-3	LOW VOLTAGE ELECTRICAL	☐ E-4	SIGN INSPECTION
☐ B-9	WALL GROUT, & STEEL	☐ M-2	HOOD	☐ E-5	FINAL ELECTRICAL	☐ E-6	TEMP POWER
☐ B-10	POOL PRE-GUNITE	☐ M-3	FINAL MECHANICAL				
☐ B-11	POOL PRE-PLASTER / FINAL						
☐ B-12	BUILDING FINAL						
☐ B-13	CERT. OF OCC.						
☐ FINAL INSPECTION		BRING HARD CARD WITH FIRE, QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG & SAFETY FOR C. of O. ISSUANCE (Commercial Only)					

3-26-90

VEGAS
6075

FOR ASSISTANCE -CALL- 386-6251

Reenie Benbow

3-26-96

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

LOT NO. 16		MAP NO. 16		INSPECTOR 84		DATE 10/9/89	
INSPECTOR SIGNATURE > Robert E. Waddell						INSPECTION DATE	
(Not ready) No gas test gauge- 3000 Reinspection fee REQUIRED							
☐ PARTIAL INSPECTION - DESCRIPTION:							
☒ REJECTED - CORRECTION NOTICE - REINSPECTION REQUIRED CALL 799-2071							
☐ PERMIT REQUIRED ☐ STOP WORK							
INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B-1	FOOTING, LAYOUT, REBAR, ZONING	☐ P-1	ON SITE SEWER	☐ X-2	UNDERGROUND HYDRO		
☐ B-2	STEM WALL - FORMS & REBAR	☐ P-2	ON SITE WATER	☐ X-3	UNDERGROUND FINAL FLOW		
☐ B-3	PRE-SLAB	☐ P-3	BUILDING SEWER (YARD LINES)	☐ X-4	SPRINKLER SYSTEM HYDRO		
☐ B-4	ROOF SHEATHING	☐ P-4	UNDERSLAB PLUMBING	☐ X-5	FIRE ALARM		
☐ B-5	FRAMING	☐ P-5	TOP OUT-WATER, GAS, WASTE	☐ X-6	OTHER		
☐ B-6	INSULATION	☒ P-6	FINAL GAS TEST	☐ X-7	FINAL FIRE		
☐ B-7	DRYWALL NAILING	☐ P-7	FINAL PLUMBING				
☐ B-8	EXTERIOR LATH/STUCCO			☐ E-1	UNDERGROUND ELECTRICAL		
☐ B-9	WALL GROUT & STEEL	☐ M-1	ROUGH VENT	☐ E-2	ROUGH ELECTRICAL		
☐ B-10	POOL PRE-GUNITE	☐ M-2	HOOD	☐ E-3	LOW VOLTAGE ELECTRICAL		
☐ B-11	POOL PRE-PLASTER / FINAL	☐ M-3	FINAL MECHANICAL	☐ E-4	SIGN INSPECTION		
☐ B-12	BUILDING FINAL			☐ E-5	FINAL ELECTRICAL		
☐ B-13	CERT. OF OCC.	☐ X-1	KICKER / FLUSH	☐ E-6	TEMP POWER		
☐ FINAL INSPECTION		BRING HARD CARD WITH FIRE, QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG & SAFETY FOR C. of O. ISSUANCE (Commercial Only)					

FOR ASSISTANCE - CALL: 386-6251

Reenie Benbow

3-26-90

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

9016 Stormount

LOT NO. 16 MAP NO. 16 INSPECTOR 84

PERMIT NO. 6015

DATE 10/11/89

PHONE

INSPECTION DATE

INSPECTOR SIGNATURE > R. Ward

☐ PARTIAL INSPECTION - DESCRIPTION:

☐ APPROVED ☐ PERMIT REQUIRED ☐ STOP WORK

☐ REJECTED - CORRECTION NOTICE - REINSPECTION REQUIRED CALL 799-2071

INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B-1	FOOTING, LAYOUT, REBAR, ZONING	☐ P-1	ON SITE SEWER	☐ X-2	UNDERGROUND HYDRO
☐ B-2	STEM WALL - FORMS & REBAR	☐ P-2	ON SITE WATER	☐ X-3	UNDERGROUND FINAL/FLOW
☐ B-3	PRE-SLAB	☐ P-3	BUILDING SEWER (YARD LINES)	☐ X-4	SPRINKLER SYSTEM HYDRO
☐ B-4	ROOF SHEATHING	☐ P-4	UNDERSLAB PLUMBING	☐ X-5	FIRE ALARM
☐ B-5	FRAMING	☐ P-5	TOP OUT-WATER, GAS, WASTE	☐ X-6	OTHER:
☐ B-6	INSULATION	☒ P-6	FINAL GAS TEST	☐ X-7	FINAL FIRE
☐ B-7	DRYWALL NAILING	☐ P-7	FINAL PLUMBING		
☐ B-8	EXTERIOR LATH/STUCCO			☐ E-1	UNDERGROUND ELETRICAL
☐ B-9	WALL GROUT & STEEL	☐ M-1	ROUGH VENT	☐ E-2	ROUGH ELECTRICAL
☐ B-10	POPL PRE-GUNITE	☐ M-2	HOOD	☐ E-3	LOW VOLTAGE ELECTRICAL
☐ B-11	POPL PRE-PLASTER / FINAL	☐ M-3	FINAL MECHANICAL	☐ E-4	SIGN INSPECTION
☐ B-12	BUILDING FINAL			☐ E-5	FINAL ELECTRICAL
☐ B-13	CERT. OF OCC.	☐ X-1	KICKER / FLUSH	☐ E-6	TEMP POWER

☐ FINAL INSPECTION

BRING HARD CARD WITH FIRE, QUALITY CONTROL & PLANNING APPROVALS
SIGNED OFF TO BLDG & SAFETY FOR C. of O. ISSUANCE (Commercial Only)

FOR ASSISTANCE - CALL: 386-6251

Reenie Benbow

3-26-90

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS		9016 STEAMBOAT		PERMIT NO.	
LOT NO.	16	MAP NO.	16	INSPECTOR	84
SUBDIVISION NAME			South City	DATE	10/17/89
INSPECTOR SIGNATURE			Reenie Benbow	INSPECTION DATE	

PARTIAL INSPECTION - DESCRIPTION:

☐ REJECTED - CORRECTION NOTICE - REINSPECTION REQUIRED CALL 799-2071	☐ PERMIT REQUIRED	☐ STOP WORK
☒ B-1 FOOTING LAYOUT REBAR ZONING	☐ P-1 ON SITE SEWER	☐ X-2 UNDERGROUND HYDRO
☐ B-2 STEM WALL - FORMS & REBAR	☐ P-2 ON SITE WATER	☐ X-3 UNDERGROUND FINAL FLOW
☐ B-3 PRE SLAB	☐ P-3 BUILDING SEWER (YARD LINES)	☐ X-4 SPRINKLER SYSTEM HYDRO
☐ B-4 ROOF SHEATHING	☐ P-4 UNDERSLAB PLUMBING	☐ X-5 FIRE ALARM
☐ B-5 FRAMING	☐ P-5 TOP OUT-WATER GAS WASTE	☐ X-6 OTHER
☐ B-6 INSULATION	☐ P-6 FINAL GAS TEST	☐ X-7 FINAL FIRE
☐ B-7 DRYWALL NAILING	☐ P-7 FINAL PLUMBING	
☐ B-8 EXTERIOR LATH/STUCCO		☐ E-1 UNDERGROUND ELECTRICAL
☐ B-9 WALL GROUT & STEEL	☐ M-1 ROUGH VENT	☐ E-2 ROUGH ELECTRICAL
☐ B-10 PRE-GUNITE	☐ M-2 HOOD	☐ E-3 LOW VOLTAGE ELECTRICAL
☐ B-11 PRE-PLASTER / FINAL	☐ M-3 FINAL MECHANICAL	☐ E-4 SIGN INSPECTION
☐ B-12 BUILDING FINAL		☐ E-5 FINAL ELECTRICAL
☐ B-13 CERT. OF OCC.	☐ X-1 KICKER / FLUSH	☐ E-6 TEMP POWER

☐ FINAL INSPECTION BRING HARD CARD WITH FIRE, QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG & SAFETY FOR C. of O. ISSUANCE (Commercial Only)

FOR ASSISTANCE - CALL: 386-6251

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS		9016 STEAMBOAT		PERMIT NO.	
LOT NO.	16	MAP NO.	16	INSPECTOR	84
SUBDIVISION NAME			South City	DATE	11/17/89
INSPECTOR SIGNATURE			Reenie Benbow	INSPECTION DATE	

PARTIAL INSPECTION - DESCRIPTION:

☐ REJECTED - CORRECTION NOTICE - REINSPECTION REQUIRED CALL 799-2071	☐ PERMIT REQUIRED	☐ STOP WORK
☐ B-1 FOOTING LAYOUT REBAR ZONING	☐ P-1 ON SITE SEWER	☐ X-2 UNDERGROUND HYDRO
☐ B-2 STEM WALL - FORMS & REBAR	☐ P-2 ON SITE WATER	☐ X-3 UNDERGROUND FINAL FLOW
☐ B-3 PRE SLAB	☐ P-3 BUILDING SEWER (YARD LINES)	☐ X-4 SPRINKLER SYSTEM HYDRO
☐ B-4 ROOF SHEATHING	☐ P-4 UNDERSLAB PLUMBING	☐ X-5 FIRE ALARM
☐ B-5 FRAMING	☐ P-5 TOP OUT-WATER GAS WASTE	☐ X-6 OTHER
☐ B-6 INSULATION	☐ P-6 FINAL GAS TEST	☐ X-7 FINAL FIRE
☐ B-7 DRYWALL NAILING	☐ P-7 FINAL PLUMBING	
☐ B-8 EXTERIOR LATH/STUCCO		☐ E-1 UNDERGROUND ELECTRICAL
☐ B-9 WALL GROUT & STEEL	☐ M-1 ROUGH VENT	☐ E-2 ROUGH ELECTRICAL
☐ B-10 PRE-GUNITE	☐ M-2 HOOD	☐ E-3 LOW VOLTAGE ELECTRICAL
☐ B-11 PRE-PLASTER / FINAL	☐ M-3 FINAL MECHANICAL	☐ E-4 SIGN INSPECTION
☐ B-12 BUILDING FINAL		☐ E-5 FINAL ELECTRICAL
☐ B-13 CERT. OF OCC.	☐ X-1 KICKER / FLUSH	☐ E-6 TEMP POWER

☐ FINAL INSPECTION BRING HARD CARD WITH FIRE, QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG & SAFETY FOR C. of O. ISSUANCE (Commercial Only)

FOR ASSISTANCE - CALL: 386-6251

Reenie Benbow

3-26-90

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

LOT NO. 16		MAP NO. 16		INSPECTOR 84		DATE 11-2-89	
SUBDIVISION NAME		INSPECTION DATE		INSPECTOR SIGNATURE		PHONE	
9016		16		RW			
☐ PARTIAL INSPECTION - DESCRIPTION:							
☒ APPROVED ☐ PERMIT REQUIRED ☐ STOP WORK							
☐ REJECTED - CORRECTION NOTICE - REINSPECTION REQUIRED CALL 799-2071							
INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B-1	FOOTING, LAYOUT, REBAR, ZONING	☐ P-1	ON SITE SEWER	☐ X-2	UNDERGROUND HYDRO		
☐ B-2	STEM WALL - FORMS & REBAR	☐ P-2	ON SITE WATER	☐ X-3	UNDERGROUND FINAL/FLOW		
☐ B-3	PRE-SLAB	☐ P-3	BUILDING SEWER (YARD LINES)	☐ X-4	SPRINKLER SYSTEM HYDRO		
☐ B-4	ROOF SHEATHING	☐ P-4	UNDERSLAB PLUMBING	☐ X-5	FIRE ALARM		
☐ B-5	FRAMING	☐ P-5	TOP OUT-WATER, GAS, WASTE	☐ X-6	OTHER:		
☐ B-6	INSULATION	☐ P-6	FINAL GAS TEST	☐ X-7	FINAL FIRE		
☐ B-7	DRYWALL NAILING	☐ P-7	FINAL PLUMBING*				
☐ B-8	EXTERIOR LATH/STUCCO			☐ E-1	UNDERGROUND ELECTRICAL		
☐ B-9	WALL GROUT & STEEL	☐ M-1	ROUGH VENT	☐ E-2	ROUGH ELECTRICAL		
☐ B-10	POOL PRE-GUNITE	☐ M-2	HOOD	☐ E-3	LOW VOLTAGE ELECTRICAL		
☐ B-11	POOL PRE-PLASTER / FINAL	☐ M-3	FINAL MECHANICAL	☐ E-4	SIGN INSPECTION		
☐ B-12	BUILDING FINAL			☐ E-5	FINAL ELECTRICAL		
☐ B-13	CERT. OF OCC.	☐ K-1	KICKER / FLUSH	☐ E-6	TEMP POWER		
☒ FINAL INSPECTION		BRING HARD CARD WITH FIRE, QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG & SAFETY FOR C. of O. ISSUANCE (Commercial Only)					

FOR ASSISTANCE - CALL: 388-8251

3-26-90

LAS VEGAS

ADDRESS 9016 S. ...		PERMIT NO.	
LOT NO. 16	MAP NO. 16	INSPECTOR 84	DATE 11-2-89
SUBDIVISION NAME S. ...		PHONE	
INSPECTOR SIGNATURE RW		INSPECTION DATE	
☐ PARTIAL INSPECTION - DESCRIPTION:			
☒ APPROVED ☐ PERMIT REQUIRED ☐ STOP WORK			
☐ REJECTED - CORRECTION NOTICE - REINSPECTION REQUIRED CALL 799-2071			
INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B-1	FOOTING, LAYOUT, REBAR, ZONING	☐ P-1	ON SITE SEWER
☐ B-2	STEM WALL -- FORMS & REBAR	☐ P-2	ON SITE WATER
☐ B-3	PRE-SLAB	☐ P-3	BUILDING SEWER (YARD LINES)
☐ B-4	ROOF SHEATHING	☐ P-4	UNDERSLAB PLUMBING
☐ B-5	FRAMING	☐ P-5	TOP OUT-WATER, GAS, WASTE
☐ B-6	INSULATION	☐ P-6	FINAL GAS TEST
☐ B-7	DRYWALL NAILING	☐ P-7	FINAL PLUMBING
☐ B-8	EXTERIOR LATH/STUCCO		
☐ B-9	WALL GROUT & STEEL	☐ M-1	ROUGH VENT
☐ B-10	POOL PRE-GUNITE	☐ M-2	HOOD
☐ B-11	POOL PRE-PLASTER / FINAL	☐ M-3	FINAL MECHANICAL
☐ B-12	BUILDING FINAL		
☐ B-13	CERT. OF OCC.	☐ X-1	KICKER / FLUSH
		☐ X-2	UNDERGROUND HYDRO
		☐ X-3	UNDERGROUND FINAL/FLOW
		☐ X-4	SPRINKLER SYSTEM HYDRO
		☐ X-6	FIRE ALARM
		☐ X-8	OTHER:
		☐ X-7	FINAL FIRE
		☐ E-1	UNDERGROUND ELECTRICAL
		☐ E-2	ROUGH ELECTRICAL
		☐ E-3	LOW VOLTAGE ELECTRICAL
		☐ E-4	SIGN INSPECTION
		☐ E-5	FINAL ELECTRICAL
		☐ E-6	TEMP POWER
☐ FINAL INSPECTION			
BRING HARD CARD WITH FIRE, QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG & SAFETY FOR C. of O. ISSUANCE (Commercial Only)			

FOR ASSISTANCE -CALL: 386-6251

3-26-90

AS VEGAS GOLS

FOR ASSISTANCE CALL: 386-6251

Reenie Benbow

3-26-90

16

**DEPARTMENT OF BUILDING & SAFETY
CITY OF LAS VEGAS, NEVADA**

FOR INSPECTION CALL 799-2071 89-015329

Approved Plans Must Be On Job Site During ConstructionSTREET NO. 9016 Starmount Drive

MAP NO. _____

DESCR. OF WORK _____

CONTRACTOR Del Webb CorporationOWNER Del Webb Corporation

DATE ISSUED: _____

INSPECT	DESCRIPTION	APPROVED	DATE
☐ B-1	FOOTING, LAYOUT, REBAR, ZONING	COMB. INSP. 84 CLV	6-27-89
☐ B-2	STEM WALL - FORM	COMB. INSP. 84 CLV	6-30-89
☐ B-3	PRE-SLAB	COMB. INSP. 84 CLV	7-10-89
☐ P-4	UNDERSLAB PLUMBING	COMB. INSP. 84 CLV	7-3-89
☐ E-1	UNDERGROUND ELECTRICAL		

Pour No Concrete Until Above is Approved

☒ B-4	ROOF SHEATHING	BLDG. INSP. 50 CLV	8-15-89
☐ B-5	FRAMING	COMB. INSP. 84 CLV	4/8/89
☒ B-6	INSULATION	COMB. INSP. 84 CLV	9-12-89
☐ P-5	TOP OUT-WATER	COMB. INSP. 84 CLV	5/1/89
☐ M-1	ROUGH VENT	COMB. INSP. 84 CLV	5/1/89
☐ E-2	ROUGH ELECTRICAL	COMB. INSP. 84 CLV	5/1/89
☐ E-3	LOW VOLTAGE ELECTRICAL		

Do Not Sheetrock Until Above is Approved

☐ B-7	DRYWALL NAILING	?	
☒ B-8	EXTERIOR LATH STUCCO	BLDG. INSP. 50 CLV	9-15-89
☐ B-9	WALL GROUT & STEEL		
☐ B-12	BUILDING FINAL	COMB. INSP. 84 CLV	11-2-89
☐ P-6	FINAL GAS TEST	COMB. INSP. 84 CLV	12-11-89
☐ P-7	FINAL PLUMBING	COMB. INSP. 84 CLV	11-2-89
☐ M-2	HOOD		
☐ M-3	FINAL MECHANICAL	COMB. INSP. 84 CLV	11-2-89
☐ E-5	FINAL ELECTRICAL	COMB. INSP. 84 CLV	11-2-89

Building Permit No. _____

Electric Permit No. _____

Plumbing Permit No. _____

Air Cond. Permit No. _____

Sewer Connection No. _____

INSPECT	DESCRIPTION	APPROVED	DATE
☐ P-1	ON SITE SEWER		
☐ P-2	ON SITE WATER		
☐ P-3	BUILDING SEWER (HARD LINES)	COMB. INSP. 84 CLV	7-3-89
☐ E-4	SIGN INSPECTION		
☐ E-6	TEMP POWER		
☐ B-10	POOL PRE-GUNITE		
☐ B-11	POOL PRE-PLASTER/FINAL		
☐ F-1	KICKER FLUSH		
☐ F-2	UNDERGROUND HYDRO		
☐ F-3	UNDERGROUND FINAL/FLOW		
☐ F-4	SPRINKLER SYSTEM HYDRO		
☐ F-5	FIRE ALARM		
☐ F-6	OTHER		
☐ F-7	FINAL FIRE		
☐ F-8	HYDRANT		
☐ B-13	CERT. OF OCC		

Occupancy Approval

Planning Dept. _____

Quality Cont. _____

Fire Dept. _____

Bldg. Dept. Robert E. Ward 11-2-89**POST THIS CARD
ON FRONT OF BUILDING**BRING HARD CARD WITH FIRE & QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF
TO BLDG. & SAFETY FOR CERTIFICATE OF OCCUPANCY ISSUANCE (Commercial Only)

FOR TECHNICAL ASSISTANCE CALL: 799-6916