

3110 POLARIS 2 80

SPECIAL INSP RPTS

Dona Hecaly

3-2-83

DIVISION OF BUILDING & SAFETY
City of Las Vegas, Nevada

Special Inspector's Report

Date: ~~3~~ Sept 4-80

Job: 310 POLARIS

WEATHER CONDITIONS Clear Day

Temperature: 8 A.M. 80

Wind Velocity (estimated)

Intermittent Clouds

12 Noon 98

ground level

Overcast

4 P.M. 102

upper level (

Specify Elevation

TESTS MADE TODAY: Slump test 3 1/2 to 9" Slump

INSTRUCTIONS TO THE CONTRACTOR None

WORK PERFORMED TODAY: US Steel Placing REBAR IN PANELS 9 thru 17 AS
PER PLAN. Burns Concrete Poured 152 yds Concrete Mix Design 1397
Stocks Mill & Supply for Remainder of Floor Area (Center Portion)

REMARKS: None

OF

Alford Stiles

Resident Inspector

Dona Hvalby

3-2-83

DIVISION OF BUILDING & SAFETY
City of Las Vegas, Nevada

Special Inspector's Report

Date: Sept 5-80

Job:

3110 Polaris

WEATHER CONDITIONS: Clear Day

Temperature: 8 A.M. 80

Wind Velocity (estimated)

Intermittent Clouds
12 Noon 96
ground level

Overcast

4 P.M. 101
upper level

Specify Elevation

TESTS MADE TODAY: Slump test - 3 1/2 to 4" Slump

INSTRUCTIONS TO THE CONTRACTOR: None

WORK PERFORMED TODAY: Buens Concrete Poured 55k yds Concrete Mix
Design 1625 Stores Mill & Supply For Tilt Up Wall Panels 9 thru 17-

REMARKS: None

OF

Alfred Stahl
Resident Inspector

Dona Hvalby

3-2-83

DIVISION OF BUILDING & SAFETY
City of Las Vegas, Nevada

Special Inspector's Report

Date: *SEPT 8 1980*

Job: *3110 POLARIS*

WEATHER CONDITIONS: Clear Day
Temperature: 8 A.M.
Wind Velocity (estimated)

Intermittent Clouds
12 Noon
ground level

4 P.M. Overcast *RAIN*
upper level ()
Specify Elevation

TESTS MADE TODAY: *NONE*

INSTRUCTIONS TO THE CONTRACTOR: *NONE*

WORK PERFORMED TODAY: *No Job Activity Due To Rain*

REMARKS:

OF

Alfred Stuh

Resident Inspector

Dona H. H. H.

3-2-83

DIVISION OF BUILDING & SAFETY
City of Las Vegas, Nevada

Special Inspector's Report

Date: SEPT 9 80

Job: 3110 POLARIS

WEATHER CONDITIONS: Clear Day

Temperature: 8 A.M.

Wind Velocity (estimated)

Intermittent Clouds

12 Noon
ground level

Overcast

4 P.M.
upper level ()
Specify Elevation

TESTS MADE TODAY:

INSTRUCTIONS TO THE CONTRACTOR:

WORK PERFORMED TODAY:

NO WORK DUE TO RAIN

REMARKS:

OF

Alfred Stule

Resident Inspector

Dona H. Hsieh

3-2-83

DIVISION OF BUILDING & SAFETY
City of Las Vegas, Nevada

Special Inspector's Report

Date: SEPT 10 80

Job: 3110 POLARIS

WEATHER CONDITIONS: Clear Day

Temperature: 8 A.M. 76

Wind Velocity (estimated)

5-15 mph

Intermittent Clouds
12 Noon 87
ground level

Overcast
4 P.M. 90
upper level (

Specify Elevation

TESTS MADE TODAY: NONE

INSTRUCTIONS TO THE CONTRACTOR: UWE

WORK PERFORMED TODAY: WELLS CARGO ROUGH GRADED PARKING AREA

BURNS CONCRETE POURED PARTIAL VALLEY GUTTER WEST
(END) 18 yds CM 1397 STOCKS MILL & SUPPLY

REMARKS: NONE

OF

Alfred Hsieh

Resident Inspector

Dona Hovady

3-2-83

DIVISION OF BUILDING & SAFETY
City of Las Vegas, Nevada

Special Inspector's Report

Date: Sept 11 - 80

Job:

3110 Polaris

WEATHER CONDITIONS: Clear Day

Temperature: 8 A.M. 78

Wind Velocity (estimated)

Intermittent Clouds

12 Noon 90
ground level

Overcast

4 P.M. 97
upper level

Specify Elevation

TESTS MADE TODAY: None

INSTRUCTIONS TO THE CONTRACTOR: None

WORK PERFORMED TODAY:

ATTACHING BRACES TO TILT UP WALL PANELS
IN PREPARATION TO STAND UP TOMORROW --
LAYING GROUT PADS AS PER PLAN TO LEVEL PAD FOR
TILT UP PANELS

REMARKS: None

OF

Alford Stahl

Resident Inspector

Dona Hovady

3-2-83

DIVISION OF BUILDING & SAFETY
City of Las Vegas, Nevada

Special Inspector's Report

Date Sept 12-80

Job:

3110 POLARIS

WEATHER CONDITIONS: Clear Day

Temperature: 8 A.M. 72

Wind Velocity (estimated)

Intermittent Clouds
12 Noon 90
ground level

Overcast
4 P.M. 94
upper level (

Specify Elevation /

TESTS MADE TODAY: None

INSTRUCTIONS TO THE CONTRACTOR: None

WORK PERFORMED TODAY: JACKS CRANE & RIBERIO CREW Standing

TILT UP WALL PANELS (THIS COMPLETES BUILDING FOR ALL)
TILT UP WALL PANELS

REMARKS: None

OF

Alford Steele

Resident Inspector

Dona H. Walsh

3-2-83

DIVISION OF BUILDING & SAFETY
City of Las Vegas, Nevada

Special Inspector's Report

Date SEPT-15-1980

Job:

3110 POLARIS

WEATHER CONDITIONS

Clear Day

Temperature: 8 A.M. 72

Wind Velocity (estimated)

Intermittent Clouds

12 Noon 98
ground level

Overcast

4 P.M. 99
upper level (

) Specify Elevation

TESTS MADE TODAY: NONE

INSTRUCTIONS TO THE CONTRACTOR: NONE

WORK PERFORMED TODAY: CARLO MASONRY Laying Block For Fire Wall
As per Plan - Welder Welding Imbed Plates In Tilt Up Wall Panels
BURNS CONCRETE GROUTING UNDER WALL PANELS - CARPENTERS Framing
OFFICE (West End)

REMARKS: Welder Has Certification

OF

Alford Steele

Resident Inspector

Dona Huesly

3-2-83

DIVISION OF BUILDING & SAFETY
City of Las Vegas, Nevada

Special Inspector's Report

Date: Sept 16 80

Job: 3110 POLARIS

WEATHER CONDITIONS: Clear Day

Temperature: 8 A.M. 73

Wind Velocity (estimated)

5 mph

Intermittent Clouds
12 Noon 98
ground level

Overcast
4 P.M. 100
upper level ()
Specify Elevation

TESTS MADE TODAY: None

INSTRUCTIONS TO THE CONTRACTOR: None

WORK PERFORMED TODAY: BURNS CONCRETE CHOOTING UNDER WALL PANELS -
WELDER WELDING IMBED PLATES IN TILT UP PANELS AS PER PLAN -
CORDO MASONRY LAYING BLOCK FOR FIRE WALLS AS PER PLAN - LANDSCAPER
LAYING SPRINKLER PIPE FOR SPRINKLER SYSTEM.

REMARKS: None

OF

Calvin Steele

Resident Inspector

Dona Vesely

3-2-83

DIVISION OF BUILDING & SAFETY
City of Las Vegas, Nevada

Special Inspector's Report

Date: SEPT. 17 -

Job: 3110 Polaris

WEATHER CONDITIONS: Clear Day

Temperature: 8 A.M. 92

Wind Velocity (estimated)

Intermittent Clouds
12 Noon 96
ground level

Overcast

4 P.M. 98

upper level

Specify Elevation

TESTS MADE TODAY: None

INSTRUCTIONS TO THE CONTRACTOR: None

WORK PERFORMED TODAY: BURNS CONCRETE FORMING + POURING REMAINDER OF
VALLEY GUTTER ON SOUTH SIDE PARKING AREA - CONCRETE MIX DESIGN 1526 P.A.
STOCKS MILL + SUPPLY - CARPENTERS SETTING POST + BEAMS FOR ROOF AN
PER PLAN - CROOK MASONRY COMPLETING MASONRY FIRE WALLS -

REMARKS: None

OF

Alfred Steele

Resident Inspector

Dona Hively

3-2-83

DIVISION OF BUILDING & SAFETY
City of Las Vegas, Nevada

Special Inspector's Report

Date: Sept 18-80

Job: 3110 Polaris

WEATHER CONDITIONS: Clear Day

Temperature: 8 A.M. 80

Wind Velocity (estimated)

5.25 mph Gust

Intermittent Clouds

12 Noon 102
ground level

Overcast

4 P.M. 109
upper level

Specify Elevation

TESTS MADE TODAY: None

INSTRUCTIONS TO THE CONTRACTOR: None

WORK PERFORMED TODAY: CARPENTERS FRAMING ROOF, POST, BEAM + TRUSSES -
CAROLLO MASONRY ORIENTING MASONRY WALLS (FIRE WALLS)

REMARKS: None

OF

Alfred Stuh

Resident Inspector

Dona Walsh

3-2-13

DIVISION OF BUILDING & SAFETY
City of Las Vegas, Nevada

Special Inspector's Report

Date: Sept 19 80

Job:

3110 Paris

WEATHER CONDITIONS: Clear Day

Temperature: 8 A.M. 76

Wind Velocity (estimated)

5-15 mph

Intermittent Clouds

12 Noon 98

ground level

Overcast

4 P.M. 702

upper level (

Specify Elevation

TESTS MADE TODAY: None

INSTRUCTIONS TO THE CONTRACTOR: None

WORK PERFORMED TODAY: CARPENTERS FRAMING MANSARD ROOF & COMPLETING ROOF FRAMING (EAST PORTION OF BUILDING) THIS COMPLETES STRUCTURAL PORTION OF TOTAL BUILDING - BURNS CONCRETE COMPLETING GROUTING UNDER TILT UP WALL PANELS

REMARKS: This completes building structurally and no longer requires Special Inspector.

(Good Job!)

OF

Alfred Steub

Resident Inspector