

• 365 N. Nellis •

TJ KROB

CONSULTING
ENGINEERS
INC.

Microfilm

Electrical
Engineering

702-871-3621
3160 S. Valley View Blvd.
Suite 207
Las Vegas, NV 89102

C-125

November 28, 1989

City of Las Vegas
400 East Stewart
Las Vegas, Nevada 89101

365 Nellis

Attention: Bob Wagner

Ref: Midas Muffler Shop Nellis

Dear Bob:

Attached are calculations for the above referenced project to allow for service at 120/208V, 3 ϕ , 4W in lieu of a 1 ϕ , 3W, 120/240 and 3 ϕ , 3W, 240V service. This revision has our approval.

Sincerely,
T J Krob Consulting Engineers, Inc.

Thomas J. Krob
Thomas J. Krob, P.E.
TJK/sc

PLANS APPROVED-ELECTRICAL
ELECTRICAL DEPT,
CITY OF LAS VEGAS

DS- NOV 29 1989

Does Not Include Plumbing Or Construction
Make No Change Without Approval
Approval Of Plan Is Not A
Permit To Violate Any Ordinance

Debbie Ingraham 12-8-89

Certificate of Occupancy

City of Las Vegas Nevada
Department of Building & Safety

This Certificate issued pursuant to the requirements of the Uniform Building Code certifying that at the time of issuance this structure was in compliance with the various ordinances of the City regulating building construction or use. For the following:

Building Address: 365 N. NELLIS BLVD. Suite No. _____ Building Permit No. 89-038600

Type of Construction: NEW BLDG. Occupancy Classification: B-2 Area: _____ S.F. _____

Building Owner's Name: MIDAS INTERNATIONAL

Owner's Address: _____

Tenant's Name: MIDAS MUFFLER

Description of Use: RETAIL

Prepared By: B. D. GILBREATH Date: DEC. 4, 1989

By: *Paul K. Williams*

John E. Tucker
Building Official

POST IN CONSPICUOUS PLACE

Debbie Ingraham 12-8-89



DEPARTMENT OF BUILDING & SAFETY

CITY OF LAS VEGAS, NEVADA

FOR INSPECTION CALL 799-2071

Approved Plans Must Be On Job Site During Construction

B-2 Building

STREET NO. 365 N. Nellis

SIGN 61-043265

MAP NO.

Building Permit No. 89-038600
 Electric Permit No. 387
 Plumbing Permit No. 39659
 Air Cond. Permit No. 43457
 Sewer Connection No.

DESCR. OF WORK Building

CONTRACTOR Prime Builders 384-8182

OWNER Midas International

DATE ISSUED Sept 8 1989 2:30P

INSPECT	DESCRIPTION	APPROVED	DATE
<input checked="" type="checkbox"/> B-1	FOOTING, LAYOUT, REBAR, ZONING	R. Lee	11-12-89
<input checked="" type="checkbox"/> B-2	STEM WALL FORMS & REBAR	54 CL.	9-14-89
<input type="checkbox"/> B-3	PRE-SLAB		
<input checked="" type="checkbox"/> P-4	UNDERSLAB PLUMBING		9-27-89
<input type="checkbox"/> E-1	UNDERGROUND ELECTRICAL		

Partial East Side
Pour No Concrete Until Above is Approved

<input checked="" type="checkbox"/> B-4	ROOF SHEATHING	R. Lee	10-18-89
<input checked="" type="checkbox"/> B-5	FRAMING	BLDG. INSP. 54 CL.	10-20-89
<input checked="" type="checkbox"/> B-6	INSULATION	BLDG. INSP. 54 CL.	10-24-89
<input checked="" type="checkbox"/> P-5	TOP OUT WATER, GAS, WASTE		10-24-89
<input type="checkbox"/> M-1	ROUGH VENT		
<input checked="" type="checkbox"/> E-2	ROUGH ELECTRICAL	ELECT. INSP. 74 CLV	10-17-89
<input type="checkbox"/> E-3	LOW VOLTAGE ELECTRICAL		

Do Not Sheetrock Until Above is Approved

<input type="checkbox"/> B-7	DRYWALL NAILING	BLDG. INSP. 54 CL.	10-27-89
<input type="checkbox"/> B-8	EXTERIOR LATH/STUCCO	NA	
<input type="checkbox"/> B-9	WALL GROUT & STEEL	NA	
<input type="checkbox"/> B-12	BUILDING FINAL	BLDG. INSP. 54 CL.	11-30-89
<input checked="" type="checkbox"/> P-6	FINAL GAS TEST		11-24-89
<input checked="" type="checkbox"/> P-7	FINAL PLUMBING		11-29-89
<input type="checkbox"/> M-2	HOOD	NA	
<input type="checkbox"/> M-3	FINAL MECHANICAL		
<input type="checkbox"/> E-5	FINAL ELECTRICAL	ELEC. INSP. 72 CLV	11-28-89

INSPECT	DESCRIPTION	APPROVED	DATE
<input checked="" type="checkbox"/> P-1	ON SITE SEWER		9-27-89
<input type="checkbox"/> P-2	ON SITE WATER		
<input type="checkbox"/> P-3	BUILDING SEWER (YARD LINES)		
<input type="checkbox"/> E-4	SIGN INSPECTION		89-043265
<input type="checkbox"/> E-6	TEMP POWER		
<input type="checkbox"/> P-10	POOL PRE-GUNITE		
<input type="checkbox"/> P-11	POOL PRE-PLASTER/FINAL		
<input type="checkbox"/> X-1	KICKER/FLUSH		
<input type="checkbox"/> X-2	UNDERGROUND HYDRO		
<input type="checkbox"/> X-3	UNDERGROUND FINAL FLOW		
<input type="checkbox"/> X-4	SPRINKLER SYSTEM HYDRO		
<input type="checkbox"/> X-5	FIRE ALARM		
<input type="checkbox"/> X-6	OTHER		
<input type="checkbox"/> X-7	FINAL FIRE		
<input type="checkbox"/> X-8	HYDRANT		
<input type="checkbox"/> B-13	CERT. OCC.		

Occupancy Approval

Planning Dept. R. Hansen 11-29-89
 Quality Conf. Steve Kame 11/17/89
 Fire Dept. R. Pugh 11/28/89
 Bldg. Dept. BLDG. INSP. 54 CL. 11-30-89 PS

POST THIS CARD ON FRONT OF BUILDING

BRING HARD CARD WITH FIRE QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG. & SAFETY FOR CERTIFICATE OF OCCUPANCY ISSUANCE (Commercial Only) FOR TECHNICAL ASSISTANCE CALL: 799-6916

Reenie Benbow 3-21-90

NOV-28-89 TUE 13:00 T J. KROB CONSULTING P.02

TJ KROB

CONSULTING
ENGINEERS
INC.

365 N. Nellis

Electrical
Engineering

702-871-3621
3160 S. Valley View Blvd.
Suite 207
Las Vegas, NV 89102

November 28, 1989

City of Las Vegas
400 East Stewart
Las Vegas, Nevada 89101

Attention: Bob Wagner

Ref: Midas Muffler Shop - Nellis

Dear Bob:

Attached are calculations for the above referenced project to allow for service at 120/208V, 3 Ø, 4W in lieu of a 1 Ø, 3W, 120/240 and 3 Ø, 3W, 240V service. This revision has our approval.

Sincerely,
T J Krob Consulting Engineers, Inc.

Thomas J. Krob

Thomas J. Krob, P.E.
TJK/sc