

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS 2404 SILVER PALM			PERMIT NO. 91-107529
LOT NO. 9/3	MAP NO.	INSPECTOR 63	DATE
SUBDIVISION NAME Custom SFD			PHONE
INSPECTOR SIGNATURE [Signature]			INSPECTION DATE 6-5-91

COURTESY CALL BACK TO VERIFY ENGINEERING APPROVAL OF SHEAR TRANSFER [ROOF SHEATHING]

*ROOF SHEATH APPROVED
ENGINEER HAS APPROVED SHEAR TRANSFER AT GIRDERS.*

☐ PARTIAL INSPECTION - DESCRIPTION:

☒ **APPROVED**
☐ **PERMIT REQUIRED**
☐ **STOP WORK**
☐ **REJECTED - CORRECTION NOTICE - REINSPECTION REQUIRED CALL 799-2071**

INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B-1	FOOTING, LAYOUT, REBAR, ZONING	☐ P-1	ON SITE SEWER	☐ X-2	UNDERGROUND HYDRO
☐ B-2	STEM WALL - FORMS & REBAR	☐ P-2	ON SITE WATER	☐ X-3	UNDERGROUND FINAL/FLOW
☐ B-3	PRE-SLAB	☐ P-3	BUILDING SEWER (YARD LINES)	☐ X-4	SPRINKLER SYSTEM HYDRO
☒ B-4	ROOF SHEATHING <i>App.</i>	☐ P-4	UNDERSLAB PLUMBING	☐ X-5	FIRE ALARM
☐ B-5	FRAMING	☐ P-5	TOP OUT-WATER, GAS, WASTE	☒ X-6	OTHER:
☐ B-6	INSULATION	☐ P-6	FINAL GAS TEST	☐ X-7	FINAL FIRE
☐ B-7	DRYWALL NAILING	☐ P-7	FINAL PLUMBING		
☐ B-8	EXTERIOR LATH/STUCCO			☐ E-1	UNDERGROUND ELETRICAL
☐ B-9	WALL GROUT & STEEL	☐ M-1	ROUGH VENT	☐ E-2	ROUGH ELECTRICAL
☐ B-10	POOL PRE-GUNITE	☐ M-2	HOOD	☐ E-3	LOW VOLTAGE ELECTRICAL
☐ B-11	POOL PRE-PLASTER / FINAL	☐ M-3	FINAL MECHANICAL	☐ E-4	SIGN INSPECTION
☐ B-12	BUILDING FINAL			☐ E-5	FINAL ELECTRICAL
☐ B-13	CERT. OF OCC.	☐ X-1	KICKER / FLUSH	☐ E-6	TEMP POWER

☐ **FINAL INSPECTION**

BRING HARD CARD WITH FIRE, QUALITY CONTROL & PLANNING APPROVALS SIGNED OFF TO BLDG & SAFETY FOR C. of O. ISSUANCE (Commercial Only)

FOR ASSISTANCE -CALL: 388-6251

PERMIT
NUMBER

107529

INSPECTION
NUMBER

107-109-150

JOB ADDRESS

2404 Silver Palm Crt.

LOT NO.

9

BLOCK NO.

3

SUBDIVISION NAME

Ten Oaks

FIRE DEPT. MAP NO.

JOB PHONE

CALL-IN DATE

CALL-IN TIME

SCHEDULE DATE

3789441

6-4-91

7 10:00A.

INSPECTOR NO.

63

INSPECTOR NAME

RB CARSON

INSPECTION
REQUESTED

Roof Sheathing

(am)

150: TRUSSES ONLY

107: SHEAR & HOLDOWNS INCOMPLETE

109: ROOF SHEATH

[1] ENGINEER TO ADDRESS SHEAR
TRANSFER [ROOF SHEATH] THROUGH
CHANGE IN DIRECTION OF ROOF
TRUSSES AT GIRDER TRUSSES

[2] PLANS SPECIFY FULL HEIGHT BRACING
AT TRUSS END [FRIGER BRACKS] WITH
PERIMETER BRACING (ENG TO O.K.)

☒ PARTIAL INSPECTION	☒ PARTIAL APPROVAL (P)	PARTIAL DESCRIPTION TRUSSES ONLY	
☐ APPROVED (A)	☐ STOP WORK (S)	☐ COMMENTS (C)	☐ TEMPORARY APPROVAL (T) - UNTIL
☐ REJECTED (R)	☐ REFEE (F)	☐ HOLD (H)	
REINSPECTION REQUIRED - CALL *799-2071		☐ PERMIT REQUIRED	
REINSPECTION FEE REQUIRED - PAY AT CITY HALL 3RD FLOOR - 400 E. STEWART STREET.			

INSPECTOR
SIGNATURE

R Carson

INSPECTION DATE

6-5-91

☐ PROJECT
COMPLETEBRING HARD CARD WITH FIRE, QUALITY CONTROL & PLANNING APPROVALS
SIGNED OFF TO BLDG & SAFETY FOR C. of O. ISSUANCE (Commercial Only)IF YOU HAVE ANY QUESTIONS ON THIS INSPECTION, YOU MAY
CALL THE INSPECTOR FROM 7:00 A.M. - 7:15 A.M. OR 2:45 P.M. - 3:00 P.M. AT