

CITY OF LAS VEGAS, NEVADA

PERMIT NO. 00-063226 90063226

DEPARTMENT OF BUILDING AND SAFETY
PHONE 386-6251DEVELOPMENT PERMIT
FOR: Swimming Pool or SpaLOG NO. & AREA M-651 DATE _____ CONST. VAL. \$ 3310ADDRESS OF CONSTRUCTION 8124 Pacific Cove OWNER Phil Morton Model B PHONE 254-2826CONTRACTOR Tango Pools STATE LICENSE NO. 11105 CITY LICENSE NO. 8515LOT(s) 16 BLOCK 5 SUBDIVISION Harbor Cove ZONE R-PDSPLUMBING CONTRACTOR Tango Pools ELECTRICAL CONTRACTOR J. AnglinCIRCLE TYPE OF POOL THAT APPLIES: PRIVATE SEMI-PUBLIC PUBLIC SPAMATERIALS OF CONSTRUCTION: REINFORCED GUNITE REINFORCED CONCRETE OTHER _____SQUARE FEET OF SURFACE POOL 205 SPA 26 VOLUME IN GALLONS 6150

Approval for the work under this permit will be given only after refuse and debris have been removed from job site and public right of way.

I state that I am familiar with the effective ordinances of the City of Las Vegas, Nevada and the effective Statutes of the State of Nevada covering construction and use of the above type; I agree to perform said construction in conformity therewith. I further agree that issuance of a permit on the above application will not excuse me from conforming with the said Ordinances and Statutes despite any errors on the part of the building inspector or engineer in checking plans and application herewith.

All swimming pools must be fenced before the pool is filled with water. No electrical lines shall cross over a pool. Applicants must have separate plot plans showing location of power pole, proposed or existing fencing and location of swimming pool. I agree to repair any utility line, if damaged during excavation work. I have read and understand the contents of above application. I hereby state that the same are true and correct.

SIGNED Tango Pools CONTRACTOR
BY E. J. Smith AGENT/OWNER
PLANNING DEPT. 4/3/90 DATE
BUILDING DEPT. 4-3-90 DATE

1. Inspections outside of normal business hours = \$30.00 per hour (minimum charge three hours).
2. Re-Inspection fee during normal business hours assessed under provisions of TABLE 3-A of the Uniform Building Code = \$30.00 each.
3. Inspections during normal business hours for which no fee is specifically indicated = \$30.00 per hour (minimum charge one half hour).
4. Additional plan review required by changes, additions or revisions to approved plans = \$30.00 per hour (minimum charge two hours).

DESCRIPTION			FEE	TOTAL
ISSUANCE FEE			10.00	10.00
SEWER CONNECTION FEE (to 30,000 GALLONS)			58.00	60.00
BUILDING PERMIT - POOL & OR SPA:				53
PLUMBING PERMIT	PRIVATE POOL OR SPA	PREFORMED SPA	10.00	
		OTHERWISE	20.00	20.00
	PUBLIC OR SEMI-PUBLIC POOL OR SPA	PREFORMED SPA	20.00	
		OTHERWISE	30.00	04/
	FUEL PIPING FOR POOL HEATER		6.00	+ 6.00
ELECTRICAL PERMIT	SPA		8.00	+ 8.00
	SWIMMING POOL	RESIDENTIAL	20.00	20.00
		PUBLIC-SEMI-PUBLIC	30.00	
	ELECTRICAL SERVICE CHANGE		6.00	6.00
MISC.				
TOTAL FEES				183.00

RECEIPT
0002
POOL 63.00
SEWR 60.00
PLBG 26.00
ELEC 34.00
CHEK 183.00
2226A000 12:37

MUST BE MACHINE VALIDATED

PERMIT EXPIRES 180 DAYS AFTER ABANDONMENT OF WORK

Builders Insulation Statement

CertainTeed

Plan B

Att 9708

PH 89037012

Lot 16 Blk 5 Address 8124 Pacific Cove



Insul-Safe III® has been installed with the manufacturer's recommendations to provide a value of R 38 using 76 bags of insulation to cover 2000 square feet of area at a minimum thickness of 1 1/2 inches.

Larry Bryson
Insulation Contractor (Sign)
Skyline Insulation
Company Name
8/14/90

Date

Builder (Sign)

Company Name

Date

Batts and Blanket

R* Value	Insulation Thickness
R-38	12"
R-30	10"
R-22	6 1/2"
R-19	6 1/4"
R-13	3 1/2"
R-11	3 1/2"

Meets Federal Specification HH-1-521F and ASTM C-665

Fiber glass batts or rolls have been installed in accordance with the manufacturer's recommendation to provide an R-value of 38 in the ceiling, 13 in the exterior walls, 15 in the floor or crawl space perimeter.

Larry Bryson
Insulation Contractor (Sign)
Skyline Insulation
Company Name
8/14/90

Date

Builder (Sign)

Company Name

Date

Thermal Performance—Attic Blowing Application

- In accordance with the chart below, you must install the specific number of bags per 1,000 sq. ft. of net area for each R-Value listed.
- The maximum net coverage per sq. ft. must not exceed that specified for each R-Value.
- The installed insulation must be at or above the specified minimum thickness for each R-Value.
- Failure to install the required minimum weight per sq. ft. of insulation at or above the minimum thickness will result in reduced R-Value.
- This product should not be mixed with other blown insulations or the thermal claims will become invalid.

"R" means resistance to heat flow. The higher the R-Value, the greater the insulation power. To get the marked R-Value, it is essential that this insulation be installed properly. If you do-it-yourself, get instructions and follow them carefully. Instructions do not come with this package.

CAUTION: RECESSED LIGHT FIXTURES—TO PREVENT OVERHEATING, DO NOT INSULATE ON TOP OR WITHIN 3" OF SUCH DEVICES. DOES NOT APPLY TO TYPE IC LIGHT FIXTURES.

R-VALUE*	BAGS PER 1000 SQ. FT.	MAXIMUM NET COVERAGE	MINIMUM WEIGHT/SQ. FT.	MINIMUM THICKNESS	INSTALLED THICKNESS
To obtain a thermal resistance (R) of:	Bags per 1000 sq. ft. of net area:	contents of bag should not cover more than: (sq. ft.)	Weight per sq. ft. of installed insulation should not be less than: (lbs.)	Should not be less than: (inches)	Should typically be within this thickness range: (inches)
R-49	34.5	29 S.F.	857 LBS.	18"	18" - 20 1/4"
R-44	31.3	32 S.F.	773 LBS.	16 1/2"	16 1/4" - 18 1/4"
R-38	26.3	38 S.F.	666 LBS.	14"	14" - 16 1/2"
R-30	20.8	48 S.F.	523 LBS.	11"	11" - 13"
R-26	18.2	55 S.F.	452 LBS.	9 1/2"	9 1/4" - 11 1/4"
R-22	15.2	66 S.F.	381 LBS.	8"	8" - 9 1/2"
R-19	13.3	75 S.F.	333 LBS.	7"	7" - 8 1/2"
R-13	9.0	111 S.F.	226 LBS.	4 1/4"	4 1/4" - 5 1/4"
R-11	7.6	132 S.F.	190 LBS.	4"	4" - 4 1/4"

*R-Values are determined in accordance with ASTM C-687 and C-518. Conforms to Federal Specification HH-1-1030B and ASTM C-764.

Framing Adjustment

To compensate for framing members the number of bags per 1000 sq. ft. of insulatable area should be as shown below:

R-VALUE	JOISTS DIMENSIONS	BAGS/1,000 SQ. FT. 16" O.C. SPACING	BAGS/1,000 SQ. FT. 24" O.C. SPACING
R-49	2 x 4	33.8	34.0
	2 x 6	33.4	33.8
	2 x 8	33.1	33.6
R-44	2 x 4	30.6	30.8
	2 x 6	30.2	30.5
	2 x 8	29.9	30.3
R-38	2 x 4	25.7	25.8
	2 x 6	25.3	25.6
	2 x 8	25.0	25.4
R-30	2 x 4	20.2	20.4
	2 x 6	19.8	20.1
	2 x 8	19.5	19.9
R-26	2 x 4	17.5	17.7
	2 x 6	17.2	17.5
	2 x 8	16.8	17.3
R-22	2 x 4	14.5	14.7
	2 x 6	14.1	14.5
	2 x 8	13.8	14.2
R-19	2 x 4	12.7	12.9
	2 x 6	12.3	12.6
	2 x 8	12.0	12.4
R-13	2 x 4	8.3	8.5
	2 x 6	8.0	8.3
	2 x 8	7.7	8.1
R-11	2 x 4	6.9	7.1
	2 x 6	6.5	6.9
	2 x 8	6.2	6.7

CertainTeed Corporation
P.O. Box 860, Valley Forge, PA 19482

STRESSING VERIFICATION

A# 9708


P# 890.37012

Date 11/15/90

Representatives from POST-TENSION TECHNOLOGY, INC., have verified that the below listed foundations had strands tensioned in accordance with the design engineer's specifications. Tendons were stressed to a temporary force of 33 kips and seated at 28.9 kips with 7500 psi gauge pressure.

PROJECT HARBOUR COVE

LOT	BLOCK	ADDRESS
1	2	8152 BAY HARBOR-
6	1	2984 SEA LAKE-
7	1	2980 " "
30	1	2949 HARBOR COVE-
33	1	2961 " "
34	1	2965 " "
36	1	2973 " "
37	1	2977 " "
44	1	3005 " "
8	3	8124 HORIZON LAKE-
9	3	8128 " "
16	4	8129 " "
17	4	8125 " "
3	5	8125 LAKE HILL
X 16	5	X 8124 PACIFIC COVE X
14	6	8120 SUNSET COVE
15	6	8124 "SUNSET COVE"
8	1	2976 SUN LAKE
9	1	2972 " "
13	2	8104 BAY HARBOR-
12	4	8124 LAKE HILL-
13	4	8128 " "
15	5	8120 PACIFIC COVE-
14	4	8132 LAKE HILL
31	1	2953 HARBOR COVE
32	1	2957 " "
10	3	2972 LAKE HILL
11	3	2980 " "
10	4	8116 " "


Steve Dunn, President
POST-TENSION TECHNOLOGY, INC.

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS <i>8124 Pacific Cove 90</i>		PERMIT NO. <i>063326</i>
LOT NO.	MAP NO. <i>12</i>	INSPECTOR <i>10:55 A 71</i>
SUBDIVISION NAME		DATE <i>9-13-90</i>
INSPECTOR SIGNATURE <i>[Signature]</i>		PHONE <i>7340907</i>
		INSPECTION DATE <i>14 SEPT 90</i>

GFI OK

A# 42354

TAG# 17660

☐ PARTIAL INSPECTION - DESCRIPTION:

☒ **APPROVED**

 ☐ **PERMIT REQUIRED**

 ☐ **STOP WORK**

☐ **REJECTED - CORRECTION NOTICE - REINSPECTION REQUIRED CALL 799-2071**

INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B-1	FOOTING, LAYOUT, REBAR, ZONING	☐ P-1	ON SITE SEWER	☐ X-2	UNDERGROUND HYDRO
☐ B-2	STEM WALL - FORMS & REBAR	☐ P-2	ON SITE WATER	☐ X-3	UNDERGROUND FINAL/FLOW
☐ B-3	PRE-SLAB	☐ P-3	BUILDING SEWER (YARD LINES)	☐ X-4	SPRINKLER SYSTEM HYDRO
☐ B-4	ROOF SHEATHING	☐ P-4	UNDERSLAB PLUMBING	☐ X-5	FIRE ALARM
☐ B-5	FRAMING	☐ P-5	TOP OUT-WATER, GAS, WASTE	☐ X-6	OTHER:
☐ B-6	INSULATION	☐ P-6	FINAL GAS TEST	☐ X-7	FINAL FIRE
☐ B-7	DRYWALL NAILING	☐ P-7	FINAL PLUMBING		
☐ B-8	EXTERIOR LATH/STUCCO			☐ E-1	UNDERGROUND ELETRICAL
☐ B-9	WALL GROUT & STEEL	☐ M-1	ROUGH VENT	☐ E-2	ROUGH ELECTRICAL
☐ B-10	POOL PRE-GUNITE	☐ M-2	HOOD	☐ E-3	LOW VOLTAGE ELECTRICAL
☒ B-11	POOL PRE-PLASTER / FINAL	☐ M-3	FINAL MECHANICAL	☐ E-4	SIGN INSPECTION
☐ B-12	BUILDING FINAL			☐ E-5	FINAL ELECTRICAL
☐ B-13	CERT. OF OCC.	☐ X-1	KICKER / FLUSH	☐ E-6	TEMP POWER

☐ **FINAL INSPECTION**

BRING HARD CARD WITH FIRE, QUALITY CONTROL & PLANNING APPROVALS
SIGNED OFF TO BLDG & SAFETY FOR C. of O. ISSUANCE (Commercial Only)

FOR ASSISTANCE -CALL: 388-6251

DEPARTMENT OF BUILDING & SAFETY CITY OF LAS VEGAS

JOB ADDRESS 824 Pacific Cove		PERMIT NO. 37012	
LOT NO.	MAP NO. 10-B50p	INSPECTOR G7	DATE 8-21-90
SUBDIVISION NAME			PHONE

INSPECTOR SIGNATURE Jesse Schell	INSPECTION DATE 8-22-90
-------------------------------------	----------------------------

Insp # 139 A# 9708
P# 89037012

Safety glazing not
installed rt side window
next to rear French door

Recall FINAL

E tag # 24238

☒ PARTIAL INSPECTION - DESCRIPTION:

30 DAY temp Power only

☐ APPROVED ☐ PERMIT REQUIRED ☐ STOP WORK

☒ **REJECTED CORRECTION NOTICE - REINSPECTION REQUIRED CALL 799-2071**

INSPECT	DESCRIPTION	INSPECT	DESCRIPTION	INSPECT	DESCRIPTION
☐ B-1	FOOTING, LAYOUT, REBAR, ZONING	☐ P-1	ON SITE SEWER	☐ X-2	UNDERGROUND HYDRO
☐ B-2	STEM WALL - FORMS & REBAR	☐ P-2	ON SITE WATER	☐ X-3	UNDERGROUND FINAL/FLOW
☐ B-3	PRE-SLAB	☐ P-3	BUILDING SEWER (YARD LINES)	☐ X-4	SPRINKLER SYSTEM HYDRO
☐ B-4	ROOF SHEATHING	☐ P-4	UNDERSLAB PLUMBING	☐ X-5	FIRE ALARM
☐ B-5	FRAMING	☐ P-5	TOP OUT-WATER, GAS, WASTE	☐ X-6	OTHER:
☐ B-6	INSULATION	☐ P-6	FINAL GAS TEST	☐ X-7	FINAL FIRE
☐ B-7	DRYWALL NAILING	☐ P-7	FINAL PLUMBING		
☐ B-8	EXTERIOR LATH/STUCCO			☐ E-1	UNDERGROUND ELECTRICAL
☐ B-9	WALL GROUT & STEEL	☐ M-1	ROUGH VENT	☐ E-2	ROUGH ELECTRICAL
☐ B-10	POOL PRE-GUNITE	☐ M-2	HOOD	☐ E-3	LOW VOLTAGE ELECTRICAL
☐ B-11	POOL PRE-PLASTER / FINAL	☐ M-3	FINAL MECHANICAL	☐ E-4	SIGN INSPECTION
☒ B-12	BUILDING FINAL			☐ E-5	FINAL ELECTRICAL
☐ B-13	CERT. OF OCC.	☐ X-1	KICKER / FLUSH	☐ E-6	TEMP POWER

☐ **FINAL INSPECTION**

BRING HARD CARD WITH FIRE, QUALITY CONTROL & PLANNING APPROVALS
SIGNED OFF TO BLDG & SAFETY FOR C. of O. ISSUANCE (Commercial Only)