



# UNITED FIBERS

# CERTIFICATE OF INSULATION

(new or retrofit)

TO BE POSTED IN OR NEAR ATTIC

## SUPERIOR AFT 28 lb. BAGS

Set 26 BLK 2

R-Value at 75°F Mean Temperature	Minimum Thickness (settled)	Minimum Number of Bales per 1,000 Square Feet			Coverage per Bale	Minimum Weight per Square Foot
		2 x 4 16" O.C.	2 x 4 24" O.C.	Net (No Joist)		
To Obtain an Installation Resistance R of:	Installed Insulation Shall Not Be Less Inches Than:				Square Foot per Bale	Shall Not Be Less Pounds Than:
R-38	10.3 in.	49.5	50.4	52.1	19.19	1.46 lbs./sq.ft.
<u>R-30</u>	8.1 in.	38.4	39.3	41.0	24.40	1.15 lbs./sq.ft.
R-24	6.5 in.	30.3	31.2	32.9	30.40	.92 lbs./sq.ft.
R-22	5.9 in.	27.0	27.9	29.6	33.50	.84 lbs./sq.ft.
R-19	5.1 in.	23.4	24.2	25.8	38.75	.72 lbs./sq.ft.
R-13	3.5 in.	16.0	16.6	17.7	56.46	.50 lbs./sq.ft.
R-11	3.0 in.	13.8	14.3	15.2	65.88	.43 lbs./sq.ft.

Pressure filled wall (density 2.4 PPCF)

		16" O.C.	24" O.C.	No Studs		
R-13	3.5 in.	22.7	23.4	25.0	40.00	.70 lbs./sq.ft.
R-20	5.5 in.	35.6	36.8	29.3	25.46	1.09 lbs./sq.ft.

Installed Material Manufactured By:

**UNITED FIBERS**

4280 Iowa St., Unit J • Benicia, CA 94510 • (707) 746-5060  
390 E. Ray Road • Chandler, AZ 85224 • (602) 963-4551

### PART I GENERAL

Address of Residence:

Name and Address, Contractor:

5709 LA CONY

Alcon Roofing Co

Installation Completion Date: 2-4-91

Contractor's Lic. No. \_\_\_\_\_

### PART II AREAS INSULATED

Walls ( sq. ft.) 1580 Ceilings ( sq. ft.) Floors ( sq. ft.)

R-Value Installed	Applied Thickness
Bags Added _____	

Est. In-Place Insulation  
Type Superior AFT  
Manufacturer's Prod. I.D. (if known) \_\_\_\_\_  
Est. R Value \_\_\_\_\_ Est. Thickness \_\_\_\_\_

Added Insulation  
R-Value Installed \_\_\_\_\_ Applied Thickness \_\_\_\_\_

Minimum Installed Weight Per Sq. Ft. of Loose Fill \_\_\_\_\_

Total R-Value 30 Total Thickness 8.1

Bags Added 66

Type of Insulation If Different From Above Material \_\_\_\_\_

R-Value Installed	Applied Thickness
Bags Added _____	

### PART III CERTIFICATION

I certify that the residence identified in Part I was insulated as specified in Part II and the installation was conducted to conform with applicable codes, material standards and regulations.

Contractor's Authorized Signature: Ed Church

