

LAS VEGAS VALLEY STORMWATER QUALITY MANAGEMENT PROGRAM

CONSTRUCTION PERMIT SUBMITTAL CHECKLIST

(Applies to all Grading, Site Development, Building, and Encroachment Permits and plans including Final, Parcel, Subdivision, Site Drainage and Erosion and Sediment Control Plans)

Owner / Operator (applicant) Information

Name: 120 6th STREET LLC

Phone: (702) 241-9757

Address: 300 Las Vegas Blvd. N., Suite 110

City: Las Vegas State: NV Zip Code: 89101

Project Name: _____

Project Address/Location: 6th Street & Carson

Signature: [Signature]

Date: 7/20/2016

Total planned area of land disturbance = 0.33 acres (should match grading permit application).

If the area of land disturbance is one acre or more, the applicant must submit a copy of their Notice of Intent (NOI) to Nevada Division of Environmental Protection (NDEP) to be regulated under Stormwater General Permit NVR100000 and submit a copy of the receipt for payment of the annual fee or the letter of authorization from NDEP (address attached). Once payment has been received by NDEP, the applicant is immediately covered under the State's permit.

- ☐ 1. Copy of NOI attached
- ☐ 2. Copy of receipt or letter of authorization from NDEP attached

By submitting a copy of the NOI and the receipt or authorization from NDEP, the applicant acknowledges that they are aware of the requirements set forth in the State's General Permit and have developed and will implement a site specific Stormwater Pollution Prevention Plan (SWPPP). The applicant further acknowledges that they are aware of the Las Vegas Valley Construction Site BMP Guidance Manual and the required performance standards set forth in Section 3.2 of the manual. To ensure compliance with these performance standards, the applicant shall submit a completed Performance Standards Compliance Checklist, indicating the BMPs that implement standards 1 – 12. It is recommended that the applicant also attach a copy of the checklist to their SWPPP.

☐ Copy of Performance Standards Compliance Checklist attached

Yes

No

☐☐

Were calculations required for sizing of diversion channels and/or sediment retention basins? If the answer is yes, pursuant to NRS 625.565, a Nevada Registered Professional Engineer must review and stamp plans, such as grading plans and reports that require engineering calculations.

In addition to the submittal requirements specified above and in the ordinances, the following shall be included as a set of standard notes to be depicted on all site plans that disturb one acre or larger.

☐

Standard notes from Section 3.5 of the Las Vegas Valley Construction Site BMP Guidance Manual on design plans

To submit a Notice of Intent (NOI) contact:

Nevada Division of Environmental Protection
Bureau of Water Pollution Control
901 South Stewart Street
Suite 4001
Carson City, NV 89701-5249

Phone: (775) 687-9429

Fax: (775) 687-4684

Web: <http://ndep.nv.gov/bwpc/index.htm>

LAS VEGAS VALLEY STORMWATER QUALITY MANAGEMENT PROGRAM

PERFORMANCE STANDARDS COMPLIANCE CHECKLIST

The checklist that follows identifies the BMPs that can be used at construction sites to meet each of the Performance Standards of the Las Vegas Valley Construction Site BMP Guidance Manual (BMP Guidance Manual). You must select at least one BMP for each performance standard to meet the minimum requirements. Please refer to the BMP Guidance Manual to assist you in selecting BMPs for your site. It is the responsibility of the person who fills out this checklist to ensure that the BMPs selected are included in the contract bid documents and implemented at the site. If your project or site has characteristics that make meeting a performance standard infeasible or inapplicable (e.g. size of site, slope of site), please explain these characteristics at the bottom of the form.

Owner / Operator (applicant) and Project Information

Name: _____ Phone: _____

Address: _____

City: _____ State: _____ Zip Code: _____

Project Name: _____

Project Address/Location: _____

Signature: _____ Date: _____

Performance Standard	Check if Selected	BMPs	Comments
1- Schedule construction and minimize clearing and grading	☐	PL-1 Site Design	
	☐	PL-2 Scheduling	
	☐	PL-3 Phased Construction	
	☐	PL-4 Topsoil Reuse	
	☐	EC-3 Protection of Trees and Vegetation in Construction Area	
	☐	Other	
	☐	N/A	
2- Stabilize disturbed areas	☐	EC-1 Erosion Control Mats	
	☐	EC-2 Mulching	
	☐	EC-7 Dust Control	
	☐	EC-12 Surface Roughening	
	☐	SPC-6 Revegetation	
	☐	Other	
	☐	N/A	
3- Protect slopes	☐	EC-9 Diversion Dikes	
	☐	EC-4 Pipe Slope Drains	
	☐	EC-12 Surface Roughening	
	☐	EC-7 Dust Control	
	☐	EC-1 Erosion Control Mats	
	☐	SPC-6 Revegetation	
	☐	SPC-1 Organic Filter Barriers	
	☐	SPC-2 Sand Bag Barrier	
	☐	SPC-3 Gravel Filter Berms	
	☐	Other	
	☐	N/A	
4- Design conveyance for non-erosive velocities	☐	EC-9 Diversion Dikes	
	☐	SPC-4 Check Dams	
	☐	EC-11 Outlet Protection	
	☐	Other	
	☐	N/A	

Performance Standard	Check if Selected	BMPs	Comments
5- Protect waterways, natural drainages and storm drains	☐	PL-1 Site Design	
	☐	EC-9 Diversion Dikes	
	☐	EC-3 Protection of Trees and Vegetation	
	☐	SPC-1 Organic Filter Barriers	
	☐	SPC-2 Sand Bag Barriers	
	☐	SPC-3 Gravel Filter Berms	
	☐	SPC-5 Silt Fence	
	☐	SPC-8 Temporary Stream Crossing	
	☐	EC-11 Outlet Protection	
	☐	SPC-7 Storm Drain Inlet Protection	
	☐	Other	
	☐	N/A	
6- Install sediment traps and retain sediment caused by erosion on site	☐	SPC-4 Check Dams	
	☐	SPC-1 Organic Filter Barrier	
	☐	SPC-2 Sand Bag Barrier	
	☐	SPC-3 Gravel Filter Berm	
	☐	SPC-5 Silt Fence	
	☐	SPC-9 Temporary Sediment Traps	
	☐	SPC-8 Temporary Sediment Basins	
	☐	Other	
	☐	N/A	
7- Remove accumulated sediment	☐	Use Standard Note No. 5 located on CONSTRUCTION PERMIT SUBMITTAL CHECKLIST)	
	☐	Other	
	☐	N/A	
8- Control site entrances and exits	☐	EC-5 Stabilized Construction Entrance	
	☐	EC-6 Construction Road Stabilization	
	☐	SPC-11 Construction Entrance/Exit Tire Wash	
	☐	GH-6 Road Sweeping/Trackout Cleaning	
	☐	Other	
	☐	N/A	
9- Manage materials and wastes	☐	GH-2 Solid Waste Management	
	☐	GH-5 Spill Containment Plan	
	☐	Other	
	☐	N/A	
10- Manage equipment and vehicles	☐	GH-3 Equipment Maintenance Procedures	
	☐	GH-4 Designated Washdown Area	
	☐	Other	
	☐	N/A	
11- Stabilization of inactive disturbed areas	☐	PL-4 Topsoil Reuse	
	☐	EC-2 Mulching	
	☐	EC-7 Dust Control	
	☐	SPC-6 Revegetation	
	☐	Other	
	☐	N/A	

Explanation why performance standard(s) cannot be met:
