

10/12

8P-81-2

12 October, 2001

John Carson  
Architectural Plans Examiner  
CITY of LAS VEGAS  
Planning and Development  
Plans Examination Division  
731 South 4<sup>th</sup> Street,  
Las Vegas, Nevada 89101

Re: Application Number: C-0018-98  
Summerlin Sports Park - New Pool and Pool Building  
LGA Project Number: 98035.00

John:

This letter is in response to your Plans Review Comments Letter dated 10/11/01, and serves to explain the revisions we submitted. All changes mentioned herein have been clouded on the respective sheets, and noted 'Delta 4.'



500 PROFIT ROAD,  
SUITE A  
LAS VEGAS, NEVADA  
89119

TEL: (702) 763-7111  
FAX: (702) 763-8811  
E-MAIL: [info@lucchesi.com](mailto:info@lucchesi.com)  
[www.lucchesi.com](http://www.lucchesi.com)

FRANCESCO LUCCHESI, AIA  
FRANCESCO GALATI, AIA  
J. DENNIS COOK, AIA  
KIMBERLY HANCOCK

- ✓ Sheet G1.01: The Index of Sheets now includes A2.30 - Rated Assemblies. This is a new sheet.
- ✓ Sheet G1.02: Assembly NER 258 was added to this sheet, and refers to the 1-hour ceiling assembly used in the Storage Room.
- ✓ Sheet A1.01: Notes 21 and 22 have been added, referring to joints in the concrete slab and to the site accessibility route, respectively.
- ✓ Sheet A2.01: Various notes made on the Job Set are incorporated in this sheet, including Safety Glazing where required, Maximum Occupants signage in the Entry Foyer, Handicap signage in the Family Bath, 1-Hour Occupancy Separation at the Equipment and Storage rooms, and the Accessible Route from the Pool Equipment room.
- ✓ Sheet A2.20: Ambulatory Handicap Stalls are called out in both Locker rooms.
- ✓ Sheet A2.30: This is a new sheet, containing Rated Assemblies required at the 1-Hour walls.
- ✓ Sheet A2.42: Various adjustments to the Finish Schedule are noted.

**PLAN REQUIREMENTS**

**PLAN REQUIREMENTS**

- ✓ Sheet A2.50: Detail 3, Sloped Glazing Sill/Gutter/Soffit, has been changed to better match actual conditions, such as changing the Ring Girder from 8"x8" to 10"x10". The Door Schedule calls for the Storage Room door to be 60 minute rated, to meet the 1-hour separation requirements.
- ✓ Sheet A2.51: Detail 17, Head, has been revised to accurately reflect finish and trim with the larger ring girder.
- ✓ Sheet A3.01: The Reflected Ceiling Plan now shows: a 1-hour ceiling in Room 105, Storage, with reference to the applicable assembly; updated ceiling heights in Vestibules 117 and 118, and 2x2 steel tubes in the ceiling of 101, Entry Foyer, for support of the HVAC soffits. Detail 8 - Recessed Ceiling Downlight, has been added at the direction of the inspector, and referenced in a typical location. Detail 9 - Wall @ Pipe, has been added to clarify this condition, and has been referenced in a typical location. Keynotes #3 and #4 have been added to describe the 2x2 tubes mentioned above.
- ✓ Sheet A4.02: Detail 8 - Shower/Locker Cover, has been updated to clarify this condition. Detail 5 - Skylight Detail, has been updated to call out batt insulation.
- ✓ Sheet A5.01: Elevation 3 has been updated to show EIFS behind the lockers.
- ✓ Sheet A6.01: Section B has been updated to show the 2x2 steel tube supports. Keynotes #25 and #26 have been added to clarify this condition.
- ✓ Sheet A7.01: Wall Section 2 has been updated to show framing required by the larger ring girder. Wall Section 4 now calls out batt insulation on 4" metal studs above the soffit locations.
- Sheet M0.01: New air device types, required in the Storage Room, have been added to the schedule.
- Sheet M2.01: New air device types are now shown in the ceiling of the Storage Room.
- Sheet E0.01: New surface-mounted light fixtures, required in the Storage Room, have been added to the fixture schedule.
- Sheet E2.01: New surface-mounted fixtures have been added to the Storage Room.
- Sheet E3.01: Circuitry for the new dampers in the Storage Room are now shown.
- Sheet E5.01: Circuitry for the new dampers is now shown in the panel.