

CITY OF LAS VEGAS INTER-OFFICE MEMORANDUM		DATE: October 25, 2023
TO: Land Development Services Department of Building & Safety		FROM: Tyler Key Flood Control Project Engineer Department of Public Works
SUBJECT:	Drainage Study for:	COPIES TO:
	Summerlin Village 25 Parcel M - Edgewood	Westwood Professional Services
Cross Streets:	Redpoint Dr & Park Bluff Ln	Tri-Pointe Homes Nevada, Inc.
File Number:	F:\Depot\DSMemos\DS5703B.doc	Bart Anderson, P.E., DevCo
Parcel Number:	137-22-310-001	CCRFCD
Zoning Action:	23-0351-MOD1, 23-0336-TMP1	
FEMA Flood Zone	YES NO X	
Proposed Storm Drain	YES X NO	

HISTORY	DATE RECEIVED	DATE REVIEWED	COMMENTS	REVIEW FEES	FEES PAID Payment Trn #
1 st Submittal	9/13/2023	9/26/2023	Not Approved	\$400	5438422: \$400
2 nd Submittal	10/11/2023	10/25/2023	See Comments Below	\$400	5479775: \$400
TOTAL FEES (LDDRS):				\$800	----

REMARKS:

The Drainage Study for the subject project has been reviewed and:

	is approved subject to conformance to all City standards and the following conditions:
	must be resubmitted or supplemented including the following:
X	is conditionally approved subject to Clark County Regional Flood Control District concurrence.
	is conditionally approved subject to Clark County Public Works Department concurrence.

1. The site is adjacent to or crosses an existing or proposed *Clark County Regional Flood Control District* (CCRFCD) master planned facility. Therefore, CCRFCD concurrence is required prior to final approval of the drainage study.

Please note that effective March 15, 2019, the CCRFCD adopted new requirements for drainage study concurrence submittal. Follow the link below for specific guidance.

<http://gustfront.ccrfcd.org/LandDev/LandDev.aspx>

2. Due to the EGL of Section E being greater than the high point of *Pink Sunrise St.*, we suggest moving SDDI #7 to the Southwest side of *Pink Sunrise St.* adjacent to Lot 32.
3. Provide full street section on *Pink Sunrise St.* to include flows from basins 5, 6, and 7 to design the SDDI#8. Assume half of the flows from basins 5, 6, and 7 draining to the SDDI #8. The SDDI #8 should be based on the worse case flow.

***** The City of Las Vegas Flood Control is standardizing the file naming of drainage studies and plans during the digitizing process. When saving the project files in the CD or thumb drive, please follow the system below:**

If drainage study only contains one combined file, use the following naming convention in Document Title:

1st Submittal DS and Plans (for first and original submittal);

2nd Submittal DS and Plans (for second submittal (addendum #1)) etc.

If drainage study contains multiple files, use the following naming convention in Document Title:

1st Submittal DS (for the report of the drainage study)

1st Submittal Plan 1 (could be the drainage condition maps)

1st Submittal Plan 2 (could be the improvement plans) etc.

NOTE: Please be advised that all land surface area disturbances over 1 acre or any area adjacent to a water way must submit to the *Nevada Division of Environmental Protection* a "Notice of Intent" to discharge that certifies a stormwater pollution prevention plan has been developed and is maintained on site; for inclusion in the Stormwater General Permit No. NVR100000. A phased construction unit in a contiguous subdivision is considered under construction until all stripped or disturbed surface areas have been covered by paving, building construction or planting. For more information, including forms and applications see <http://ndep.nv.gov/bwpc/storm01.htm> or call (775) 687-9429.

NOTE: Any future changes to the proposed design (or design assumptions) as outlined in the approved drainage study and attached preliminary grading plan which affect drainage must be addressed in a Drainage Study Update and accepted by the *City of Las Vegas Flood Control Section*. Additionally, final approval of a drainage study is valid for a period of one (1) year. If the proposed construction has not been completed in that time period, the *City of Las Vegas* reserves the right to require additional conditions and/or submission and acceptance of a complete drainage study update prior to further construction of a project.

END OF REMARKS

TJK

T/R/S: T20S/R59E/S22

AREA K22