

<b>CITY OF LAS VEGAS INTER-OFFICE MEMORANDUM</b>		<b>DATE:</b> May 8, 2025
<b>TO:</b> Land Development Services Department of Community Development – Building & Safety Division		<b>FROM:</b> Tyler Key Flood Control Engr. Associate Department of Public Works
<b>SUBJECT:</b> Drainage Study for: <b>3355 Zone Discharge and Inlet/Outlet Pipeline Phase II</b>		<b>COPIES TO:</b> Westwood
<b>Cross Streets:</b>	Tropical Pkwy	Ninety-Five Management, LLC
<b>File Number:</b>	F:\Depot\DSMemos\DS5846B.doc	CCRFCFCD
<b>Parcel Number:</b>	126-26-301-001	
<b>Zoning Action:</b>		
<b>FEMA Flood Zone</b>	YES	NO <b>X</b>
<b>Proposed Storm Drain</b>	YES	NO <b>X</b>

HISTORY	DATE RECEIVED	DATE REVIEWED	COMMENTS	REVIEW FEES	FEES PAID Payment Trn #
1 <sup>st</sup> Submittal	2/24/25	3/10/25	See Comments Below	\$400	6126545: \$400
CCRFCFCD	3/8/2025	3/8/2025	CCRFCFCD Concurrence Received	N/C	N/C
<b>TOTAL FEES (LDDRS):</b>				<b>\$400</b>	<b>----</b>

**REMARKS:**

The Drainage Study for the subject project has been reviewed and:

<b>X</b>	is approved subject to conformance to all City standards and the following conditions: must be resubmitted or supplemented including the following:
	is conditionally approved subject to Clark County Regional Flood Control District concurrence.
	is conditionally approved subject to Clark County Public Works Department concurrence.

1. On all Plan Sheets:

- a. Add water surface elevation for all swale crossing evaluated in the study.
- b. Add hatch to legend for maintenance road.
- c. Provide 90% compaction and depth for Type II maintenance road.

2. On Sheet CD11,

- a. Trench sections 1 and 3 show existing pavement. No existing pavement is shown on the plans. Either show existing pavement on plans or adjust trench sections.
- b. Trench section 2 only shows the pipe trench backfill but does not show the maintenance road. Provide additional information for maintenance road.

3. This note is applicable when project is adjacent to BLM.

Please contact:

Boris Poff

BLM Hydrologist

702-515-5154

[Bpoff@blm.gov](mailto:Bpoff@blm.gov)

**\*\*\* The City of Las Vegas Flood Control is standardizing the file naming of drainage studies and plans during the digitizing process. When saving the project files in the CD or thumb drive, please follow the system below:**

**If drainage study only contains one combined file, use the following naming convention in Document Title:**

**1<sup>st</sup> Submittal DS and Plans (for first and original submittal);**

**2<sup>nd</sup> Submittal DS and Plans (for second submittal (addendum #1)) etc.**

**If drainage study contains multiple files, use the following naming convention in Document Title:**

**1<sup>st</sup> Submittal DS (for the report of the drainage study)**

**1<sup>st</sup> Submittal Plan 1 (could be the drainage condition maps)**

**1<sup>st</sup> Submittal Plan 2 (could be the improvement plans) etc.**

**NOTE:** Please be advised that all land surface area disturbances over 1 acre or any area adjacent to a water way must submit to the *Nevada Division of Environmental Protection* a "Notice of Intent" to discharge that certifies a stormwater pollution prevention plan has been developed and is maintained on site; for inclusion in the Stormwater General Permit No. NVR100000. A phased construction unit in a contiguous subdivision is considered under construction until all stripped or disturbed surface areas have been covered by paving, building construction or planting. For more information, including forms and applications see <http://ndep.nv.gov/bwpc/storm01.htm> or call (775) 687-9429.

**NOTE:** Any future changes to the proposed design (or design assumptions) as outlined in the approved drainage study and attached preliminary grading plan which affect drainage must be addressed in a Drainage Study Update and accepted by the *City of Las Vegas Flood Control Section*. Additionally, final approval of a drainage study is valid for a period of one (1) year. If the proposed construction has not been completed in that time period, the *City of Las Vegas* reserves the right to require additional conditions and/or submission and acceptance of a complete drainage study update prior to further construction of a project.

**END OF REMARKS**  
TJK

T/R/S: T19S/R59E/S34  
AREA F-16